Emergency Food Security and Resilience Support Project (P178926)

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

Prepared by: EHCSS



August 2024



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 1 of 342

Prepared by Egyptian Holding Company for Silos & Storage (EHCSS)

1 El Sawah Square, Saray El Kobba, Cairo, Egypt

Postal code: 11813, Cairo, Egypt

Tel: +2022850914 Fax: +2022850910 Web: <u>www.ehcss.com</u>

[Company E-mail]

Date 4thAugust 2024

Date	Authors	Reviewed by	Approved by
August 2024	Dr. Magdy Alwany Dr. Ayman Abdel-Hamid Dr. Mohamed Salem Dr. Rafat Afifi Dr. Islam Nagi Ms. Yasmeen Ismail	Dr. Ashraf Sadek Eng. Sameh Helal	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

2 of 342

Table of Contents

LIST OF ABBRE	VIATIONS	4
EXCUTIVE SUM	MARY	5
INTRODUCTION	V	15
1.1. Overview	,	15
1.2. Project Co	omponents	16
1.3. Location of	of Assuit Silo Complex	18
1.4. Objectives	S	19
PROJECT DESCH	RIPTION	20
2.1. Project De	escription	20
2.2.1 C	Current Silos Operations	20
2.2.2 D	Description of the implementation of the Assiut Silo Expansion Project	21
	ion Phase	
A) Mobi	lization Phase	25
B) Const	truction Phase	26
C) Const	truction demobilization Phase	27
2.3. Operation	Phase	28
A) Recei	iving the Wheat	28
	ation and Maintenance	
	at Dispensing Process	
2.4. End of life	e site closure and site rehabilitation	30
2.5. Expected	emissions and wastes during the expansion subproject phases	31
	AND ADMINSTRATIVE FRAMEWORK	
	y and Policy Framework at the National Level	
3.1.1 E	gyptian Environmental Institutional Framework	34
3.1.2 E	Egyptian Environmental and Social Regulatory Context	34
	nternational Legislations	
	STING ENVIRONMENTAL CONDITIONS	
4.1. Physical Envir	ronment	52
•	Veather and Climate	
4.1.2 A	air Quality	52
4.1.3 N	Voise Level	53
4.1.4 G	Geology	54
4.1.5 H	Iydrology	55
	eismicity of the Assiut area	
4.1.7 F	lash floods of Assiut Governorate	58
4.1.8 Wi	nd Speed and Direction	59
4.2. Biological En	vironment	60
<u> </u>	Biological Description of Project Site and Surrounding Area	
	nic Aspects	
	Basic Demographic Characteristics	
	iving Conditions	
	abour Profile	



Environmental and Social Management Plan (ESMP) for Assuit V: 8 Project: P178926 August 2024 3 of 342 Silo, Assuit, Egypt 4.3.4 4.3.5 Infrastructure 69 4.3.6 IDENTIFICATION AND ANALYSIS OF ENVIRONMENTAL AND SOCIAL RISKS AND 5.2. Analysis of Environmental and Social Risks and Impacts for Planned Activities..... 83 ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN 126 STAKEHOLDERS CONSULTAIONS AND PUBLIC PARTICIPATION251 7.1. Key Stakeholders 251 7.2. Previous consultations for Dandara - Al-Marashda - Assiut - Al-Taramsa as part of



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

4 of 342

LIST OF ABBREVIATIONS

Abbreviation	Definition
ARC	Agriculture Research Center
CAPMS	Central Agency for Public Mobilization and Statistics
EEAA	Egyptian Environmental Affairs Agency
EHCSS	Egyptian Holding Company for Silos and Storage
EHS	Environment, Health, and Safety
ESIA	Environmental and Social Impact Assessment
ESCP	Environmental and Social Commitment Plan
ESF	Environmental and Social Framework
ESIA	Environmental and Social Impacts Assessment
ESMP	Environmental and Social Management Plan
FAO	Food and Agriculture Organization
FGD	Focus Group Discussions
GBV	Gender Based Violence
GCSS	General Company for Silos and Storage
GM	Grievances Mechanism
HW	Hazardous Waste
IBA	Important Bird Area
IPM	Integrated Pest Management
MOE	Ministry of Environment
MOHP	Ministry of Health and Population
MOMI	Ministry of Manpower and Immigration
MOSIT	The Ministry of Supply and Internal Trade
MOT	The Ministry of Transport
NCSCR	National Center for Social and Criminological Research
NCW	National Council for Women
OHS	Occupational Health and Safety
PMP	Pest Management Plan
PMU	Project Management Unit
PPE	Personal Protective Equipment
SCA	Supreme Council of Antiquities
SEA/SH	Sexual Exploitation, Abuse and Sexual Harassment
SEP	Stakeholder Engagement Plan
TMP	Traffic Management Plan
WB	World Bank
WBP	World Food Program



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

5 of 342

EXCUTIVE SUMMARY

Egypt is among the countries most vulnerable to the economic impacts of the war in Ukraine globally (WTO, 2022). The suspension of grain exports from the Black Sea region has delivered a major supply and food import bill shock, leading to drastic reductions in wheat reserves. Egypt imports approximately 12 million metric tons of wheat annually, which accounts for nearly 62 percent of total wheat use in the country. Up to 66 percent and 25 percent of these imports are from the Russian Federation and from Ukraine respectively. Wheat prices averaged US\$ 284 per metric ton during the first quarter of 2021 and reached US\$ 486 per metric ton in March 2024. In December 2021, the Government of Egypt indicated that the country had stocks of around 5.7 months of wheat consumption in silos. By mid-April 2022, strategic wheat reserves were down to 2.6 months of domestic consumption, reflecting difficulties in securing imports from global markets since March 2022. Egypt suspended its tendering from international markets in March 2022 following two unsuccessful tenders due to high prices and low response.

Domestic wheat purchases did not compensate for the significant decline in imports from the Russian Federation and Ukraine. Egypt had projected to increase domestic wheat purchases from an annual average of 4.5 million metric tons to up to 6 million metric tons during the harvest of April to June 2022 by offering higher prices to farmers, but this increase did not, however, compensate for the significant decline in imports from the Russian Federation and Ukraine. Furthermore, the production of bread required locally produced wheat to be mixed with matching quantities of imported wheat to address quality issues. Continued imports were therefore needed for the rest of the year in view of low stock levels.

In this regard, the World Bank will provide support to Egypt with a \$500 million loan to help the country secure its wheat needs in emergencies under Emergency Food Security and Resilience Support Project (P178926), which was established to help Egypt mitigate the impact of food price shocks and improve its food security. This project has the following three components: a) Component 1: Emergency Response Measures, b) Component 2: Strengthening Preparedness and Response to Shocks, and c) Component 3: Project Management and Knowledge Management.

The current activity focuses on sub-component 2.1 which targets improving the resilience of the wheat supply chain and reducing loss and waste (US\$ 112 million). This sub-component will finance the upgrading of Egypt's strategic wheat storage capacity. The sub-component will provide financing to the Egyptian Holding Company for Silos and Storage (EHCSS) to expand the network of modern, energy efficient silos integrated with rail and river transportation system and strategically located in areas with substantial wheat production. The



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 6 of 342

current Environmental and Social Management Plan (ESMP) focuses on the expansion of the existing Assuit silo subproject. EHCSS expects that the construction of the expansions of Assuit Silos will increase the capacity of the existing Silos in storing of grains, as well as improving the resilience of the wheat supply chain and reducing loss and waste.

The Environmental and Social Management Plan (ESMP) is a plan or program that seeks to achieve a required end state and describes how activities that have or could have an adverse impact on the environment, will be mitigated, controlled, and monitored. Any project has negative and positive impacts on the surrounding environment. The environment is composed of both biophysical and social components. All due concern must be given to the environment, including the social environment, during the implementation of a project, to minimize negative impacts.

The main objective of this ESMP is to provide a tool that will ensure an environmentally friendly development and operation of the proposed expansion silos for the Assuit Silo Complex. This ESMP implements appropriate environmental controls and monitoring procedures during all phases of the project. Site-specific environmental and social management protocol will be established to provide practical mechanisms to manage the impacts of all activities and to ensure environmental responsibilities are implemented and documented. These are based upon international best practices, designed to effectively address local practices, EEAA requirements and environmental and social conditions, as well as the requirements of the funding organization (ESSs of the World Bank).

Assuit Silo is located in Assuit governorate in the middle of the Nile Valley. It covers an area of 30,000 m² and consists of 12 cells with a total capacity of 60,000 tons. It is equipped with the latest storage technology, including inventory management and control system, steaming system and stock temperature control, firefighting system, and wireless system.

The current situation in Assuit Silos include twelve main storage cells with a conical concrete bottom with storage capacity of five thousand tons, in addition to four lifters for handling wheat and transporting it in a vertical direction, a number of chain belts for handling wheat and transporting it in a horizontal direction, pit hole receive, rotating magnet, truck scale, machinery tower, dust extraction system consisting of three filters, reciprocating sieve, electronic scales, fixed magnet, auxiliary systems (fire extinguishing - fire alarm - aircraft warning - wireless and communications, and administrative and service buildings.

The expansion project will focus on the implementation of additional eight main storage cells with a conical concrete bottom, including a) excavation works, b) concrete works in accordance with the nature of the soil contained in the soil investigations report and the site's calculation notes, c) the cell sheets will be imported and supplied on site, assembled in different thicknesses, and installed on the concrete base. Importing track belt parts and components, supplying them on site, assembling and installing them. Supplying walkers and belt supports and installing them on site. Implementation of regular concrete slabs in the general site, as well as reinforced concrete slabs in the trailer path.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

7 of 342

The mobilization phase involves the following activities: a) Site preparation: This includes clearing the site of vegetation and debris (if there are any vegetation in the site), levelling or flattening the ground, and installing erosion control measures, b) Establishment of construction facilities: This includes building temporary offices, storage facilities, and workshops, and c) Mobilization of equipment and personnel: This includes bringing all necessary construction equipment and personnel to the site.

The Construction Phase of the expansion of Assuit silos will include the following: a) Construction of the silo expansion: this includes the excavation of the foundation, the construction of the silo foundation and walls, and the installation of the silo roof, and b) Installation of silo equipment: This includes the installation of the silo conveyor system, the silo loading and unloading equipment, and the silo dust collection system. Additionally, there will be no need for any additional land outside the current boundaries for storing the construction materials and the contractor's equipment, instead there is already an empty area inside the boundaries of the Silo, it will be used as a temporary storing place during the construction process.

Regarding the policy, legal and administrative framework, the Egyptian Environmental Affairs Agency (EEAA) is the authorized state body regulating environmental management issues. Legislations that are directly related to environmental and social compliance that must be adhered to by all parties involved in the Project throughout the planning and construction, operation, and decommissioning phase were listed. These legislations include: (i) those issued by EEAA (laws, regulations, and instruction), (ii) the relevant national legislations issued by other line ministries (laws, regulations, instructions, standards), (iii) the relevant international legislations, as well as funding organizations (WB ESF).

The baseline and existing environmental conditions addressed the following issues: a) Physical Environment, b) Biological Environment, and c) Socio-economic aspects. Climatically, the annual minimum recorded temperature is 15 °C, the annual maximum recorded temperature is 30 °C. Climatic data revealed the lack of rainfall in the area in general. Regarding noise, the area is characterized as an industrial zone and surrounded by factories. It was noted that the main sources of noise are the movement of cars and operation of the factories in the surrounding area.

Geologically, The Assiut area is dominated by a sedimentary succession belonging to a long range of geologic time from Late Cretaceous to Quaternary. In general, the thickness of this succession has an average of about 1500 m. Most of its formations composed of limestone stroked out with layers of clay and flint. Limestone forms most of the flood plain, overlooking steep edges. Most of the formations are marine sediments, representing layers from limestone, sandstone, marble, and clay. Geomorphologically, the Assiut area is distinguished by the presence of five main landforms: (1) the young alluvial plains, (2) the old alluvial plains (3) the limestone plateaus, (4) sand dunes and (5) desert wadis. Assiut Governorate depends mainly on the Nile water for irrigation and drinking. Groundwater represents the second source of water in the governorate after surface water.

Assiut Governorate depends mainly on the Nile water for irrigation and drinking. Groundwater represents the second source of water in the governorate after surface water.



Project: P178926 Environ

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

8 of 342

Groundwater is extracted from the quaternary aquifer of the Nile valley and the surrounding desert area. It is used in towns and villages as a main source for potable water. The main three aquifers are represented by the Pleistocene: The Plio-Pleistocene and the Lower Eocene limestone aquifers. Faults have an important role in the recharge mechanisms to groundwater aquifers in the Assiut area especially the Eocene aquifer at the western desert fringes and the Pleistocene aquifer of Wadi El Assiut at the eastern desert fringes. The groundwater is present at a far depth from the location of the subproject (92-150 m).

It is important to note that the water resources in the area are not considered sensitive due to their distance from the site and the depth at which they are located. As a result, they are not expected to be subject to significant impacts during any phase of the project, including construction and operation.

According to Sawires et al. (2015), the region within a 400-km radius around Assiut area is affected by 11 seismic sources. Most northeastern parts of Assiut, narrow areas along western and southern parts are characterized by low amplification of seismic waves (site effect) during earthquakes; therefore, the territory may be considered relatively safe area for construction of buildings. The area is not at risk of seismic event. Regarding flash floods, many factors contribute to the flash floods severity and negative impacts in Assiut, including topography, precipitation, soil, geology, hydrology conditions, and population density. The location of the subproject is at moderate risk of floods, and the area already includes barriers and flood protection.

Biologically, the surrounding habitats are composed of mainly reclaimed agriculture lands and desert lands (Eastern Desert). The Flora in Assuit governorate area includes a clay agriculture land with cultivated crops of the typical cash crops grown in the Egyptian agricultural areas. Cotton, maize, wheat, clover, corn, and beans are the common crops grown at different seasons in the agricultural land. The land in Assuit is fertile characterized by high yields.

Three main groups of flora found in Assuit according to their life span: perennials, biennials, and annuals. Four biennial species were recorded *Melilotus albus*, *Apium graveolens*, *Chenopodium ambrosioides* and *Spergularia salina*. The perennials flora includes, *Alhagi graecorum*, *Asparagus stipularis*, *Aster squamatus*, *Astragalus fruticosus*, *Atractylis carduus* and others. The annuals flora includes *Adonis dentata*, *Abutilon theophrasti*, *Amaranthus graecizans*, *Amaranthus hypochondriacus*, *Aumi majus*, *Anthemis borumuelleri* and others. The subproject area is fenced modified land within an industrial area and does not have any vegetation.

The most common species are Rattus rattus, Rattus norvegicus, Mus musculus, Acomys cahirinus, Arvicanthis niloticus, Gerbillus gerbillus and Gerbillus andersoni. Insectivora were represented by Hemiechinus auritus and the following bat species Rhinopoma hardwickii, Taphozous perforatus, Taphozous nudiventris, Otonycteris hemprichi, Tadarida aegyptiaca which were the dominant Chiroptera (Bats) species. Carnivora were represented by Vulpes vulpes. Common reptiles in governorate include Trapelus mutabilis, Tarentola annularis annularis, Mesalina guttulata, Acanthodactylus boskianus, Hemidactylus turcicus, Chalcides ocellatus, Platyceps florulentus, Natrix tessellata, Psammophis sibilans, Telescopus dhara, Mabuya quinquetaeniata and Naja haje. Characteristic amphibians include Rana ridibunda, Bufotes viridis, Ptychadena



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 9 of 342

mascareniensis and Sclerophrys regularis. The characteristic birds in governorate include Ardea alba (common), Bubulcus ibis (rare), Corvus corone (common), Streptopelia senegalensis (common) and Fringilla montifringilla (common).

Since the subproject is located within an industrial zone, the possibility of encountering wildlife in the subproject boundaries/site is deemed low. Moreover, the subproject is not located near an Important Bird Area (IBA), RAMSAR area and is located about 28 km from Wadi Al Assiyuti Protectorate.

Regarding the socio-economics aspects, the total population of Assiut governorate is about 4.9 million inhabitants. The percentage of urban population at the governorate is 26.7% while the natural population increase is about 23.5 per thousand inhabitants. The living conditions include a) household size and density: housing conditions are key indicators of socio-economic development. Poor and vulnerable communities and households often lack access to utility services, b) access to electricity: 16.36% of the energy consumed is used for industrial purposes and the rest for lighting and other household uses, and c) access to water and sanitation network: in Assiut, the overall households with access to clean potable water is about 98%. The Silo of Assuit is located in the industrial zone in Assuit, it is surrounded by several factories for food processing and production.

According to State Information Service, the governorate of Assuit consists of 11 cities, namely: Assiut (the capital), Dayrut, Al-Qusiya, Abnoub, Manfalut, Abu Tig, Al-Ghanayem, Sahel Salim, Al-Badari, Sidfa, Al-Fath. It also includes 55 rural units comprising 235 villages and 908 Kafr and Nagaa'. Assiut's silo is located in Abnoub which considered as one of the oldest centers in Assiut. It is located in the northeastern part of the governorate, at a distance of 10 km from the city of Assiut and is bordered to the east by uninhabited desert lands. To the west is the Nile River, to the north is Manfalut, and to the south is Al- Fath. The total area of Abnoub reaches 176.14 km², which represents 11.2% of the total area of the governorate. The population reached 411,533 people, and the total number of Households reached 96,175 (CAPMS, 2017).

The number of employed persons in Abnoub was estimated by 95,798 persons (+15 years), As for education, the number of students according to educational status (10 years or more) in Abnoub was 160,914, the total number of illiterate people reached 136,632, and the number of students in the primary stage was 32,892. As for the university, the number of students reached 11,450 students. The overall households with access to clean potable water was 95,119 households connected to a public network, and 1,056 households not connected to the public network (CAPMS, 2017).

Regarding the communities surrounding the industrial zone where the silo is located, the Arab Al-Awamer region (located within Markaz Abanoub) was established on the eastern margin of Assiut Governorate, and it is located to the east of Minya-Assiut Road - with a frontage of 2.13 km, so that this road separates the Arab Al-Awamer industrial zone in the east from Ezbet Ouled Nabq (within Arab Al Awamer village, Markaz Abanoub) in the west, while to its north lies a reclaimed agriculture area. To the south there is a desert area separating it from the city of New Assiut by 10 km, and to the east lies the limestone plateau in Assiut Governorate, which



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

10 of 342

generally slopes towards the west, and its height ranges between 74-97 meters above sea level. It is about 16 km away from the city of Assiut and its railway and railway station, about 10.9 km away from the city of Abnoub, while it is 12 km away from the Nile River. In the same context, the Arab Al-Awamer area is about 40 km away from Assiut Airport, and 550 km away from the Port of Suez, while it is about 460 km away from Safaga Port. Agriculture activity is considered one of the main livelihood activities in the area. The Arab Al Awamer village, Markaz Abanoub, is one of the primary villages/communities served by the existing Assiut Silo. The existing Assiut silos also serve other nearby communities within the region. Most of the farmers using the silos are small scale farmers however, there are also large-scale farmers using the silos. Farmers use their own vehicles to transport grains. Most of the farmlands are owned by men and in rare few cases by women. Women in agriculture support men/husbands/families in farming activities and household chores. In case female farmers transfer grains, a separate lane is provided in the existing silos.

Identification and analysis of risks and impacts was carried out to identify the potential risks and impacts on the surrounding environment. The main objective was to examine, analyze and assess the project activities' risks and impacts on the baseline conditions. Analysis of impacts included the following a) impacts on air quality, b) impacts on soil and groundwater quality, c) impacts of noise, d) impacts on terrestrial biodiversity, e) waste management, f) impacts on socioeconomic aspects, g) Architecture and Heritage, and h) impacts on occupational health and safety (OHS) All risks and impacts were addressed during both construction and operation phases. Mitigation measures were identified to ensure that any potentially harmful impacts are minimized and reduced to minor levels.

There are no environmentally significant risks and impacts that should prevent the proposed expansion of Assuit Silos in the identified site, provided that the recommended mitigation and management measures are implemented. Most significant risks and impacts will occur during the construction phase, mainly from temporary air, noise waste emissions and potential spills from equipment and chemicals used which may contaminate the soil and water resources including groundwater on the long run (very low risk as groundwater is located at depths between 92-150 m as surface water resources (i.e. Nile River etc.) are located at significant distances) and rodenticides consumption. There is no significant threat from the project on the terrestrial ecosystem including flora and fauna in the project area. During operation and maintenance, risks may include handling and disposing pesticides and air emissions from wheat grains during grain discharge. Air emissions from wheat grains are not inherently hazardous but pose OHS risks to workers and could provoke fires or explosions.

Regarding social risks, the construction of the expansion will have both positive and negative social impacts. It will create employment and business opportunities for the local community during both the construction and operational phases. It will also enhance the grain storage capacity in the neighborhood which in turn will support different scale local farmers including small farmers to sell their cultivated wheat and save them the cost of travelling to see too far storage locations.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

11 of 342

In the meantime, the construction and operation of the Silos expansion in Assuit can also have some negative impacts on the socio-economic conditions of the area, such as: a) the construction activities will involve operation of heavy construction machinery, excavation, filling operations and demolition of structures. These activities pose some safety hazards to the local population, b) construction activities can generate noise and dust, which can be a temporary nuisance to people living nearby, c) community health and safety risks that can arise from the increased traffic especially during the construction phase, d) due to the presence of workers, there is a potential for conflicts between construction workers and local communities (e) Lack of transparent sharing of information (f) lack of proper grievance mechanism to tackle issues and concerns that may arise (g) child labor risks (h) increase in SEA/SH risks (i) Disturbance to the existing silo operations and users (j) risks on vulnerable groups from accessing the silos and risk of elite capture.

The construction of the silos will pose OHS risks. The main potential risks include injuries from working with heavy machineries, falling from height, heavy loads falling on workers falling into excavated zones, dust emissions and air emission from machineries used, noise disturbance from heavy machineries, working during bad weather conditions, handling chemicals and hazardous materials and wastes, traffic accidents during transfer of materials, equipment and machineries, burns from welding activities and electrocution while performing electrical works.

During operation and maintenance, the main risks include risks on seasonal workers during cleaning and maintenance of silos. Risks include working in confined areas, falling from heights, electrocution, handling pesticides, child labor.

Construction and operation activities may also lead to risks/impacts due to unplanned activities. The term 'unplanned activities' is usually taken to mean major unplanned events or accidents, such as fuel leaks or spills, fires and explosions, both of which can occur during silo construction or operations. Within the framework of this ESMP, accidental workplace occupational health and safety events (such as falling from height) are considered separately from assessment of the impacts of planned or unplanned activities.

The key mitigation measures for OHS risks during the site preparation and construction phases include the following: Occupational Health and Safety (OHS), which include; a) OHS risk assessment shall be conducted prior the start of any work, b) developing a site specific OHS Manual to include the results of the OHS risk assessment, responsibilities and staffing, preventative measures, mitigation measures, emergency plans, training program, etc., c) ensure adequate implementation of occupational health and safety provisions on-site such as providing the personal protective equipment (PPE) to the workers including ear mufflers, masks, eye googles, head helmets and safety boots are adhered by workers, f) workers' PPE will comply with international good practice.

Mitigation measures for environmental risks in relation to planned activities during the site preparation and construction phase include air quality measures: reducing the impact associated with subproject construction and operation. Airborne dust and exhaust gases emanating from equipment must be controlled in the subproject area, for instance by using dust



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 12 of 342

suppression methods (i.e. water suppression) and regular maintenance of machinery c) noise: several major mitigation measures will be proposed to reduce the effects of noise from equipment in the subproject site such as maintaining machineries in good working conditions and raising awareness to workers on noise reduction measures, d) waste management: mitigation measures will be taken to reduce the impacts on the waste management plan around the subproject area,

To tackle socio-economic risks and impacts for planned activities, during the site preparation and construction phase mitigation measures will be introduced including developing a labor management plan (LMP), a GM (grievance mechanism including Sexual Harassment grievance channels), and developing a traffic management plan etc.

Risks for unplanned events during construction and operation (fire risks and explosion risks) will be dealt with at the sub-project design stage; the necessary measures will also be taken during the occurrence of the events in both phases of the project including following an emergency response procedure.

Regarding the stakeholder consultation and public participation, the consultant provided comprehensive information about the current project, including its objectives, components, impacts, potential risks and impacts, and mitigation measures and were open to receive feedback and concerns and suggestions. The funding source were also discussed to key stakeholders and interested parties.

The consultant shared the environmental and social mitigation measures and monitoring measures for the proposed project and welcomed suggestions from the different stakeholders and incorporated them in the ESMP. The consultations were conducted in a manner that was meaningful, informed, and inclusive, in accordance with ESS10. The consultations were open to all participants, and invitations were disseminated widely to all affected stakeholders.

Public consultations were conducted with the local community through site-specific consultations (focus group discussions). Several focus group discussions were conducted with the relevant groups, including consultations with farmers, grain traders, women, and vulnerable groups in the society. The results of the consultations helped in identifying challenges faced by silo users and their feedback was taken into consideration. One key issue raised was the long waiting time silo users take to submit their grains, because the silos cells are usually full. By increasing the number of cells, the capacity will increase and in turn this will reduce the waiting time to deliver their grains. Moreover, vulnerable groups (i.e low income, people with disability) have requested that the project consider providing job opportunities within the silo for people from nearby communities. They emphasized the need to include positions for disabled and low-income individuals, although employment for the elderly is not feasible due to job conditions requiring younger workers.

The following concerns were also raised by the consulted groups: a) lack of women's prayer room & Men's prayer room, b) lack of medical clinic and first aid, c) lack of separate restrooms for women and men, d) unsuitable car parking for customers, and d) unsuitable feed tanker parking. Nonetheless, several of these facilities are already present in the silo premises



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 13 of 342

including mosque/prayer area and ablution area established on-site, the administrative building includes closed restrooms that can be designated for women. There is also the potential to allocate a portion of the land for a parking area, and a buffet is available within the administrative building. Signs will be added to help users easily locate these facilities. It is worth mentioning that the existing administrative buildings include ramps for people with disabilities. There is another building with public toilets for silo users/ clients and the restrooms will be split by gender and will be upgraded to accommodate disabled people. EHCSS will make sure ramps are also present in the public restroom area and any needed area. All consulted groups mentioned that the project will positively impact them and their community by increasing the sense of security. They believe the project will alleviate the burden of storing wheat and reduce the waiting time for delivering wheat to the silo. The expansion will ensure that wheat needs are met and will contribute to greater stability.

Grievance Mechanism Summary: Existing grievance mechanism (GM):

Unified GM channels:

Any citizen may submit a feedback and complaint through the following multiple channels under the unified electronic complaints portal:

- Egypt's Portal website, https://www.shakwa.eg/GCP/Default.aspx,
- Hotline 16528
- At "Your Service" app on Google Play.
- WhatsApp numbers: 01555516528 and 01555525444 to receive messages, complaints and suggestions.
- Citizen service departments and offices in all government agencies and authorities

Localized communication channels (EHCSS):

At EHCSS level, the complaints are usually received from farmers depositing grains or grain buyers in the silos. The main complaints are about the quality of the seeds that are being deposited and tested immediately on site. In case there are any complaints from farmers and contractor, the complainant can raise their complaints to the Assiut silo manager office or through his phone. If it is not resolved it escalates to the customer services office at EHCSS. The silo manager documents and sends the complaints to EHCSS or the farmer/ contractor can reach the customer service through the EHCSS customer service number visible at silo level. The documentation of complaints raised at silo level exists and it will be continuously improved during the project implementation.

- Channels /current contacts are: -
 - (1) Assiut Silo Manager: 01020177437
 - (2) Customer service managed by the EHCSS company:



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 14 of 342

01279671142/01279671143.

- (3) The company's official website: www.ehcss.com
- (4) The unified government complaints system in the Council of Ministers.
- (5) Grievances Committee at the company's management. (For company employees only).
- Suggested future communication channels are: -
 - (1) Create a group on WhatsApp to receive complaints.

Workplace grievance summary:

A well-communicated and easily accessible grievance mechanism will be provided for all direct and contracted project workers, as well as community workers to raise workplace concerns related to recruitment process and/or workplace conditions. Such workers will be informed of the grievance mechanism at the time of recruitment and the measures put in place to protect them against reprisal for its use. The PMU is responsible for managing direct workers' grievances, while the contractor for contracted workers.

The mechanism will include multiple communication channels dedicated for workplace complaints only, including but not limited to an email address/website link; phone number; and a physical address for handing the complaints and grievances in person. Workers will have the freedom to pick the one they are comfortable using.

Current and proposed SEA/SH complaints mechanism channels:

It is suggested to include and disseminate the contacts of National Council for Women (NCW) (below) to ensure safe referral to survivors along with offering the needed services. Implementing partners should be trained on the topics including the survivor centered principles and should establish coordination with NCW.

- Women's Complaints Office at the National Council for Women
- Hotline: 15115
- Email: complain.office.2001@gmail.com
- Fax: 68-23490066 (02) WhatsApp: 01007525600
- Face book: https://www.facebook.com/ncwegyptpage



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

15 of 342

INTRODUCTION

1.1. Overview

Egypt is among the countries most vulnerable to the economic impacts of the war in Ukraine globally (WTO, 2022). The suspension of grain exports from the Black Sea region has delivered a major supply and food import bill shock, leading to drastic reductions in wheat reserves. Egypt imports approximately 12 million metric tons of wheat annually, which accounts for nearly 62 percent of total wheat use in the country. Up to 66 percent and 25 percent of these imports are from the Russian Federation and from Ukraine respectively. Wheat prices averaged US\$ 284 per metric ton during the first quarter of 2021 and reached US\$ 486 per metric ton in March 2024. In December 2021, the Government of Egypt indicated that the country had stocks of around 5.7 months of wheat consumption in silos. By mid-April 2022, strategic wheat reserves were down to 2.6 months of domestic consumption, reflecting difficulties in securing imports from global markets since March 2022. Egypt suspended its tendering from international markets in March 2022 following two unsuccessful tenders due to high prices and low response.

Domestic wheat purchases did not compensate for the significant decline in imports from the Russian Federation and Ukraine. Egypt had projected to increase domestic wheat purchases from an annual average of 4.5 million metric tons to up to 6 million metric tons during the harvest of April to June 2022 by offering higher prices to farmers, but this increase did not, however, compensate for the significant decline in imports from the Russian Federation and Ukraine. Furthermore, the production of bread required locally produced wheat to be mixed with matching quantities of imported wheat to address quality issues. Continued imports were therefore needed for the rest of the year in view of low stock levels.

To minimize Egypt's dependency on wheat imports in the medium term, and in line with Egypt's Food Security Strategy, embedded in Egypt's 2030 Vision, several priority actions will contribute directly to sustainably increasing the efficiency of the wheat value chain in country. These include are: (i) reduction of losses, currently reaching up to 20 percent of total grain storage through improved silo infrastructure to facilitate market access for local producers and reduce post-harvest losses; (ii) promoting climate-resilient agri-food value chains and ensuring that the agri-food sector further contributes to job creation; (iii) continued investment in early warning systems and mitigation measures; and (iv) continued strengthening of social protection programs.

The proposed operation supports Egypt by mobilizing immediate short-term relief to address supply and price shocks while simultaneously bolstering Egypt's longer term food security strategy and improved nutrition strategy for the poor and vulnerable. This is done in close



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 16 of 342

coordination with a wide range of other partners, providing both financial support, investments, and technical assistance. Bank support would be part of a coordinated donor response to address financing needs in the range of US\$1.6 billion based on the information available from partners, covering grain import needs for the year 2022, support to improved storage and support for more efficient and resilient domestic production.

1.2. Project Components

The World Bank has funded Egypt with a \$500 million to help the country secure its wheat needs in emergencies. The funding is part of the Emergency Food Security and Resilience Support Project (P178926), which was established to help Egypt mitigate the impact of food price shocks and improve its food security. This project has the following three components:

- Component 1: Emergency Response Measures.
- Component 2: Strengthening Preparedness and Response to Shocks.
 - ✓ Sub-Component 2.1. Improving the resilience of the wheat supply chain and reducing loss and waste.
 - ✓ Sub-Component 2.2. Improving farm-level resilience and enabling sustainable domestic cereal production
- Component 3: Project Management and Knowledge Management

The current activity focuses on sub-component 2.1 which targets improving the resilience of the wheat supply chain and reducing loss and waste.

Sub-Component 2.1. Improving the resilience of the wheat supply chain and reducing loss and waste

This sub-component will finance the upgrading of Egypt's strategic wheat storage capacity to strengthen preparedness for and resilience to future market shocks and climate risks. The sub-component will contribute to food security by reducing loss and waste in the wheat supply chain, and by improving farmers' access to domestic grain markets. The sub-component will provide financing to the Egyptian Holding Company for Silos and Storage (EHCSS) to expand the network of modern, energy efficient silos integrated with rail and river transportation system and strategically located in areas with substantial wheat production. The silos will be specially designed to be climate-resilient to maintain the quality of the grain.

The sub-component will be implemented under the auspices of the National Project of Silos, under which the government has set targets for establishing additional modern grain storage capacity of 1.5 million metric tons. The National Project of Silos envisions the establishment and expansion of 23 storage sites, according to priorities set by EHCSS, with average storage capacity of 30,000 to 100,000 metric tons each. Ten of these sites are considered the priority. The component would finance the expansion or construction of up to 10 priority silos serving Qena, Assiut, Aswan, Al Wadi Al Jadid, Minya and Giza governorates. This would include the

¹ Use of solar energy and other renewable energy sources will be included in the design of silos.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 17 of 342

construction of three new silos with a total capacity of 240,000 metric tons, and the expansion of seven silos with an additional capacity of 360,000 metric tons, thus adding a total of up to 600,000 metric tons of additional strategic storage capacity.

This modern grain collection and storage infrastructure would help ensure safe, wasteless and energy efficient storage of grain. Climate change could lead to an increase in insect pests, change in grain drying conditions, surge in fungal diseases in storage facilities due to variability of temperature. Investment in modern storage facilities with state-of-the-art temperature and disease control functions would reduce or eliminate potential impacts of climate change on grain storage and reduce losses and therefore GHG emissions. Integrated with rail and river transportation, the storage infrastructure would ensure more efficient procurement of wheat and other strategic grains domestically, thus improving farmers' access to markets. It will also increase the overall resilience of Egypt to withstand any future supply shocks.

The project will finance the design of silos, civil works, and equipment, including imported equipment and technology components required to assemble field-silos. Government counterpart co-financing is expected to finance local components and local civil works for the construction of silos and the project manager (supervisor) contract. The estimated counterpart co-financing will be around 50 percent. Implementation, including contracting for the design, construction, and supervision of activities, will be managed by EHCSS, which is mandated by its establishment decree to serve as the agency responsible for the management of strategic state-owned grain silos. Currently, EHCSS uses single responsibility turnkey contracts for design, supply, and installation of silos with experienced specialized firms.

The sub-component will increase the strategic wheat storage capacity by up to 600,000 metric tons. It will contribute to the reduction of the estimated current level of average storage loss in project silos from approximately 12 percent to 8 percent. The loss in all new facilities is expected to be even lower at around 1-2 percent. Newly built and/or expanded storage facilities will also be available for domestically procured wheat, thereby enabling farmers' access to markets, especially in nearby areas. The strategic location of storage facilities would ensure the integrity of the wheat supply chain, efficient access to transportation routes and it would also likely mitigate climate risks associated with wheat storage in remote locations.

The activities under this subcomponent include the expansion of seven existing silos and the construction of three new silos complexes. For each new silo complex, a site specific Environmental and Social Impact Assessment (ESIA) will be prepared, and for each expansion silo, a site specific Environmental and Social Management Plan (ESMP) will be prepared. The current Environmental and Social Management Plan (ESMP) focuses on the expansion of the existing Assuit silo subproject.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 18 of 342

1.3. Location of Assuit Silo Complex

Assuit Silo Complex is located in Assuit governorate in the middle of the Nile Valley. It covers an area of 30,000 m² and consists of 12 cells with a total capacity of 60,000 tons. It is equipped with the latest storage technology, including inventory management and control system, steaming system and stock temperature control, firefighting system, and wireless system. Figure (1.1) shows the location of Assuit Silos, and table (1.1) shows the coordinates of the location. The letters A, B, C and D mark the corners of the site that define the site battery limits.




Figure (1.1): Map showing the location of Assuit Silo Complex in Assuit governorate.

Table (1.1): Coordinates of Assuit Silo Complex.		
Point ID	N	E
A	27°19'25.77"	31°12'16.81"
В	27°19'33.60"	31°12'23.24"
С	27°19'32.69"	31°12'26.73"
D	27°19'21.87"	31°12'20.36"



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

19 of 342

1.4. Objectives

The main objective of this ESMP is to provide a tool that will ensure an environmentally friendly operation of the proposed expansion silos for the Assuit silo complexes. This ESMP implements appropriate environmental controls and monitoring procedures during all phases of the project. Site-specific environmental and social management protocol will be established to provide practical mechanisms to manage the impacts of all activities and to ensure environmental responsibilities are implemented and documented. These are based upon international best practices, designed to effectively address local practices, EEAA requirements and environmental and social conditions, as well as the requirements of the funding organization (ESSs of the World Bank). The specific objectives of this ESMP are to:

- Assess the impacts, and provide measure to avoid, minimize and mitigate the impacts.
- Comply with the Egyptian national environmental and social legal requirements.
- Comply with the World Bank environmental and social policies, standards, and guidelines.
- Identify the practical technical and economically feasible measures needed to prevent, minimize, mitigate the adverse risks and impacts, and offset residual impacts.
- Identify potential opportunities to enhance the environmental and social benefits and sustainability throughout the project life.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

20 of 342

2

PROJECT DESCRIPTION

2.1. Project Description

2.2.1 Current Silos Operations

This operation is for the current operation of the Silo, and it will be the same operation after the expansion of Assuit Silo, there is no difference in operation before and after the expansion.

Receiving the Wheat:

- The car loaded with wheat enters the site (There is on site traffic management to arrange the loaded trucks entering the site, and there are different pathway and different waiting line for small scale farmers).
- A sample of the loaded wheat is taken by a neutral committee, and its degree of cleanliness and moisture content are determined using laboratory equipment.
- Accepted vehicles loaded with wheat are weighed on a truck scale and the gross weight of the vehicle is recorded.
- The car is unloaded at the wheat receiving station.
- The empty car is weighed on a truck scale, the empty weight of the car is recorded, and the quantity received is recorded.
- The quantity of wheat received in the silo is recorded in the designated records and the financial dues are paid to the supplier.
- The wheat is stored in the main storage cells.

Operation and Maintenance

- Operation and maintenance of equipment is carried out in accordance with maintenance programs and operating instructions issued by the relevant sectors on a periodic basis.
- Fumigation and pest control will be provided in Appendix I (Pest Management Plan PMP)

Wheat Dispensing Process:

- The stored wheat is withdrawn from the storage cells and placed in one of the drainage cells.
- The empty car enters the site.
- The empty car is weighed on a truck scale and the empty weight of the car is recorded.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	21 of 342
------------------	---	------	-------------	-----------

- The vehicle loaded with wheat is weighed on a truck scale, the gross weight of the vehicle is recorded, and the quantity of wheat disbursed is recorded.
- The quantity of wheat dispensed from the silo is determined and recorded in the designated records.

2.2.2 Description of the implementation of the Assiut Silo Expansion Project A) The Current Situation

- The existing Silo was constructed and started working on 19/04/2012. EEAA approval No. 2318 was obtained and dated 03/07/2018.
- The main road in front of the existing Silo complex in Assuit is Minya-Assiut Road. It is a major highway connecting Minya and Assiut governorates in Upper Egypt. It is paved road with two lanes in each direction (figure 1.1. which shows the location of the Silo complex; it also shows the access roads to and from the Silo complex in Assuit). A diagram is provided in the next section, and site photos are provided in appendix V).
- The area in front of silos includes access roads for grain trucks entering and exiting the silos and parking areas for grain trucks.
- Administrative offices related to silo operations.
- The location of the subproject is considered as at moderate risk of flash floods, and the area already has flood protection barriers.
- There is a system in the silos that collects dust, and emissions produced during the loading and uploading of grains to and from the silos.
- The water source for the existing facilities in the current Silo is the public water network, the average monthly consumption of water is from 70 to 140 m³.
- Wastewater is collected in a specific tank with a capacity of 200 cubic meters, and a sewage trench truck drains the tank (on average 7 times a year), which is then disposed into the public sewage network.
- 12 main storage cells with a conical concrete bottom with the following specifications: -
 - ✓ Storage capacity (5) thousand tons.
 - ✓ Diameter 18.1 metres.
 - ✓ Height 26.8 metres.
- (4) lifters for handling wheat and transporting it in a vertical direction.
- A number of chain belts for handling wheat and transporting it in a horizontal direction.
- Pit hole Receive.
- Rotating magnet.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 22 of 342

- Truck scale.
- Machinery tower.
- Dust extraction system consisting of (3) filters.
- Reciprocating sieve.
- Electronic scales.
- Fixed magnet.
- Auxiliary systems (fire extinguishing fire alarm aircraft warning wireless and communications)
- Administrative and service buildings.

B) Expansion Project:

- Implementation of (8) main storage cells with a conical concrete bottom, including the following (details are provided in Figure 2.1): -
 - ✓ Excavation works (21m cell diameter and 5 m deep excavation depth for each cell).
 - ✓ Concrete works in accordance with the nature of the soil contained in the soil investigations report and the site's calculation notes.
 - ✓ The cell sheets are imported and supplied on site (cell sheets consists of sheets, stiffeners, roof beams, roof sheets, bolts, nuts, and washers), assembled in different thicknesses, and installed on the concrete base (The cell sheets are parts of the Silos that built outside the site for Silos expansion, and then imported and collected in the site to build the Silos).
 - ✓ The width cell is 21 meters.
- The List of equipment that will be used during the construction work of the Silos expansion include the following: (Loaders, Excavators, Cranes, Welding machines. Concrete mixing trucks, Concrete pumping trucks. And manual equipment).
- Importing track belt parts and components, supplying them on site, assembling and installing them.
- The Access Road for the expansion will be from the western side of the Silo, which located between the Silo and Juhayna Assuit factory (see figure 1.1).
- The access road that will be used during the construction is planned so as not to disturb existing traffic (a study of which will be implemented prior to site preparation begins). After construction, this access road will remain as it is, it will not be removed, because it is an unpaved road between the Silo and the Juhayna factory.
- This road has been located to avoid disturbing existing silo traffic. Local non-silo traffic uses the main paved roads in the industrial zone where the silo is located.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 23 of 342

- Supplying walkers and belt supports and installing them on site.
- Implementation of regular concrete slabs in the general site, as well as reinforced concrete slabs in the trailer path. Figure (2.1) shows the expansion project of Assuit Silos.




Figure (2.1): showing the expansion project of Assuit Silos.

2.2. Construction Phase

- The timeframe/timetable is provided in appendix (V.1)
- The list of equipment was provided in the previous section.
- The required resources and quantities including raw materials, water and electricity will be assigned by the contractor.
- The raw materials will be obtained by primary suppliers, and it will be transported to the site by the contractor using trucks through the supplier, and it will be covered. The contractor will ensure that primary suppliers do not use child labor or forced labor and have OHS procedures in place.
- The number of manpower/workers and their type during the construction phase include the following:
 - ✓ Contract workers are used through (3) manufacturing contractors throughout the year during the project implementation period, as follows: -



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 24 of 342

- ✓ 15 workers (carpenters blacksmith) for civil works since the beginning of the project implementation.
- ✓ 10 workers for public works since the beginning of the project implementation.
- ✓ 60 electromechanical workers during electromechanical installations for a period of five months at the end of the project implementation period.
- The contractor will provide temporary offices (caravans) in the site, and the accommodation for the workers will be in rented apartments in the city of Assuit which meet the standard criteria and in line with the IFC and the EBRD, (2009).

Accommodation standards that must be followed for project workers (IFC/EBRD, 2009):

It is generally not desirable for employers to provide housing for their workers directly and employers should use alternatives where possible. If there are no alternatives, specific attention should be paid to renting arrangements, workers' rights and housing standards. In addition, the possibility of worker-occupants acquiring, for a fair price, ownership of housing provided by the employer should also be examined. Renting arrangements should be fair. Adequate and decent housing should not cost the worker more than a reasonable proportion of their income and should never include a speculative profit. The employer should be entitled to repossess the accommodation within a reasonable time in the event of termination of the worker's contract of employment and the worker should be entitled to a reasonable period of continued occupancy and/or fair compensation when he ceases to exercise his employment. During the time workers spend in the workers' accommodation they should enjoy their fundamental human rights and freedom of association in particular. Workers' accommodation arrangements should not restrict workers' rights and freedoms.

- Housing standards should include special attention to the following:
 - minimum space allocated per person or per family (floor area; cubic volume; or size and number of rooms)
 - supply of safe water in the workers' dwelling in such quantities as to provide for all personal and household uses
 - o adequate sewage and garbage disposal systems
 - o appropriate protection against heat, cold, damp, noise, fire, and disease-carrying animals, and, in particular, insects
 - adequate sanitary and washing facilities, ventilation, cooking and storage facilities and natural and artificial lighting
 - a minimum degree of privacy both between individual persons within the household and for the members of the household against undue disturbance by external factors
 - o the suitable separation of rooms devoted to living purposes from quarters for animals.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 25 of 342

- Where accommodations are provided for single workers or workers separated from their families, additional housing standards should be considered:
 - o a separate bed for each worker
 - separate gender accommodation
 - adequate sanitary conveniences
 - common dining rooms, canteens, rest and recreation rooms and health facilities, where not otherwise available in the community.
- The following guidelines shall be used for stand-alone dormitories:
 - o If the dormitory does not provide a separate space for cupboards/locker rooms, the minimum room space shall be 4 square metres per person (assuming a height of 2.4m).
 - o If the dormitory provides a separate space for cupboards/locker rooms, the minimum room space shall be 3 square metres per person (assuming a height of 2.4m).
 - o The room shall be adequately ventilated and lit.
 - Adequate number of toilets and sanitary fittings shall be provided (1 toilet, 1 hand wash basin, 1 urinal and 1 bathroom with bench per 15 male workers).
- Most of workers will come from Assuit, and they will not need accommodation, others (minor) will come from outside Assuit, and they will need accommodation (in rented apartments as mentioned). The percentage of workers coming from outside of Assuit is less than 5%. As mentioned in the previous point the number of workers coming from outside of Assuit is very limited, therefore there will be available spaces in the accommodation for them. One to two persons per room of 16m² surface area.
- The construction workers will use the existing restrooms that already exist in the current Silo.
- The water source for the existing facilities in the current Silo is the public water network and will be used during construction work
- The recruitment process of workers will be assigned by the contractor according to the Egyptian law which regulate these issues.
- Description of access roads was provided in the previous section.

A) Mobilization Phase

The mobilization phase involves the following activities:

• *Site preparation:* This includes clearing the site of vegetation and debris (if there are any vegetation in the site), levelling or flattening the ground.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 26 of 342

- Establishment of construction facilities: This includes building temporary offices, storage facilities, and workshops. The description of the temporary offices and accommodations was provided in the previous section.
- The construction workers will use the facilities (including restrooms) which already
 exist in the current Silo.
- *Mobilization of equipment and personnel*: This includes bringing all necessary construction equipment and personnel to the site.

B) Construction Phase

The construction phase of Assuit Silos will include the following:

- Construction of the silo expansion: This includes the excavation of the foundation, the construction of the silo foundation and walls, and the installation of the silo roof. The excavated zone will be a circle with 21m diameter, and the depth will be 5m, and the height of the Silo will be 35m.
- *Installation of silo equipment:* This includes the installation of the silo conveyor system, the silo loading and unloading equipment, and the silo dust collection system.
- There will be no need for the construction of any additional facilities.
- Welding work will be used for gathering the Silos cell sheets which imported to the site with metal skeleton in the construction site.
- Emergency generator will be used during the construction phase (by the contractor), and during operation phase (by EHCSS).
- Regarding the maintenance, it is acknowledged that all project phases, including
 the construction phase, will involve maintenance activities. These activities can
 have significant environmental impacts due to the generation of hazardous wastes,
 such as used oils, and industrial solvents. The ESIA includes mitigation measures
 for generation of hazardous wastes in all phases.

There will be no need for any additional land outside the current boundaries of the existing Silo for storing the construction materials and the contractor's equipment for the construction of the expansion, There is already an empty area inside the boundaries of the Silo (other than the area which will be used for the construction of the expansion), this area (which appear in the following diagram in figure 2.2 surrounded by blue colour dots line, this area will be used as a temporary storing place during the construction process. Additionally, the contractor will create a barrier between the location of the existing silos and the location of the storage area. A special entrance will be allocated to this area to minimize the impact on the existing Silos and its operation. The special entrance will be located from the southern direction on the road between the Silo and Juhayna Assuit factory as described in previous sections (and as shown with red color arrow on figure 2.2), while the entrance of the existing Silos is already shown on the location map of the Silo in Figure (1.1).



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	27 of 342
------------------	---	------	-------------	-----------

No power lines will be established outside the facilities boundaries. There is enough power/electricity to receive new silos. The facility already has a separate 1.5 k vamp line (buried powerlines) which covers the current silos and will be able to cover the expansion silos.




Figure (2.2): showing the storage area for the extension project of Assuit Silos.

C) Construction demobilization Phase

The demobilization phase involves the following activities:

- Removal of construction facilities: this includes the removal of all temporary offices, storage facilities, and workshops. The removed construction offices will be collected by the contractor to be transferred to other work sites.
- *Site cleanup*: this includes the removal of all construction debris and the restoration of the site to its original condition; any collected solid waste will be disposed in specific sites for solid waste collection in coordination with the governorate of Assuit as mentioned in previous sections.

Regarding the start-up period, a dry test will be scheduled in which the contractor will test the equipment without load, meaning that it has no grains inside it, but he check if it is working or not, and then there will be equipment flushing, in which they apply a small amount of grains to clean the paths from the remaining components, and then the next stage will be full capacity tests in which they check that all the equipment meets the contractual capacity. The last step will be the commissioning tests, which the contractor will conduct in the presence of the owner to hand over the equipment. The start-up period takes from one month to two



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 28 of 342

months or maybe longer if the contractor faced any technical problems in the equipment during the start-up.

2.3. Operation Phase

The operation phase involves the following activities:

A) Receiving the Wheat

- The car loaded with wheat enters the site.
- A sample of the loaded wheat is taken by a neutral committee, and its degree of cleanliness and moisture content are determined using laboratory equipment.
- Accepted vehicles loaded with wheat are weighed on a truck scale and the gross weight of the vehicle is recorded.
- The car is unloaded at the wheat receiving station.
- The empty car is weighed on a truck scale, the empty weight of the car is recorded, and the quantity received is recorded.
- The quantity of wheat received in the silo is recorded in the designated records and the financial dues are paid to the supplier.
- The wheat is stored in the main storage cells.

B) Operation and Maintenance

- Operation and maintenance of equipment is carried out in accordance with maintenance programs and operating instructions issued by the relevant sectors on a periodic basis.
- *Silo operation*: This includes the loading, unloading, and storage of grain in the silo.
- The process of handling grains in a silo involves three main stages: loading, storage, and unloading: a) Loading begins with receiving the grains, followed by transporting them to the silo using conveyors, b) During storage, regular aeration and inspections ensure the grains remain in good condition, c) For unloading, grains are discharged using gravity or mechanical systems, controlled to maintain a consistent flow, and then conveyed to transportation vehicles.
- During the operation of the Assuit Silo sub-project, pesticides which will be used for fumigation such as Phostoxin tablets, will be delivered to and stored on site. Although pesticides can be beneficial, they also be hazardous if used mishandled or improperly stored. Therefore, they will be managed according to guidelines established in coordination with the governorate to ensure no harm to the Environment.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

29 of 342

- Pesticides will be brought to the site transported from the main warehouse of EHCSS, and are consumed before their expiration date, and have no waste because they are tablets that evaporate into a gas that leaves no remains. Its containers remain tight so that no gas leakage from them. Phostoxin tablets will be used in the Silo (3 to 4 tablets per ton).
- Phostoxin, a gaseous insecticide composed of aluminium phosphide and ammonium carbamate with paraffin as a carrier. It is used in fumigating wheat, barley, and sorghum grains. It is effective against insect pests such as grain beetles, grain borers, and flour moths. The tablets release phosphine gas when exposed to atmospheric moisture, which permeates the grain mass and eradicates insects at all life stages. During silo filling, tablets are introduced through feeding tube openings, preferably with an automatic distribution device.
- The Phostoxin tablets are consumed before expiration, leaving no waste as they evaporate completely. Their containers are designed to prevent gas leakage, and continuous monitoring is in place to ensure this safety measure is in place. Phosphine gas, once released, degrades into harmless byproducts over time, reducing environmental impact. Fumigation is both a preventive and curative measure, eliminating any existing insects or larvae within the grain. There is a sieving unit that removes any remains (i.e dead insects/pests) based on the size of the grains and separates the grains from the dead pests during the fumigation process.
- Fumigation: Nearly one-third of the total grain harvested worldwide is lost before consumption or sale. Reducing the amount of grain lost after harvest and before use is an important strategy to achieve global food and nutrition security. Chemical pesticides and fumigants are used to protect stored grain. Fumigating in unsealed silos has been cited as a main cause for fumigation failure and the emergence of insect resistance. A sealed structure keeps the fumigant within the grain mass long enough and at sufficient concentrations to achieve a complete kill of all insects at all life stages.
- Precautions are implemented to protect workers from inhaling phosphine gas. These include the use of phosphine and other fumigant gas detectors to ensure safe concentration levels. These detectors provide continuous monitoring to maintain safe working conditions. In the event of maintenance within the silos, the phosphine atmosphere is replaced with breathable air to ensure worker safety. Additionally, more details regarding the pesticides, more safety requirements for handling Phostoxin, and PPE required for working with Phostoxin are provided in Appendix (I) Pest Management Plan (PMP).
- *Silo maintenance*: This includes the regular inspection and repair of the silo and its equipment.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024

Regarding maintenance, as the Assuit Silos is an existing operation undergoing capacity expansion, there are already established procedures and experience in managing maintenance wastes. These procedures ensure the safe handling, storage, and disposal of hazardous materials in compliance with environmental regulations. This is ensured by the presence of an operation and maintenance department composed of mechanical and electrical technicians and engineers who are familiar with managing maintenance wastes (see appendix V2 for operation team structure). Additionally, All chemicals or hazardous materials that will be used during the construction phase or operation phase will be collected by registered vendors.

30 of 342

C) Wheat Dispensing Process

- The stored wheat is withdrawn from the storage cells and placed in one of the drainage cells.
- The empty car enters the site.
- The empty car is weighed on a truck scale and the empty weight of the car is recorded.
- The vehicle loaded with wheat is weighed on a truck scale, the gross weight of the vehicle is recorded, and the quantity of wheat disbursed is recorded.
- The quantity of wheat dispensed from the silo is determined and recorded in the designated records.
- The number of manpower/workers and their type (during operational phase) is provided in appendix (V.2). The number of working hours/day and holidays will be assigned according to the Egyptian law which regulate these issues and conform to WB ESS2 on Labor and Working Conditions (and any associated international requirements, for example ILO requirements).
- The number of workers during the operation phase will remain the same after the expansion.

2.4. End of life site closure and site rehabilitation

Decommissioning refers to the administrative and technical actions taken to remove some or all of the regulatory controls from an authorized facility so that a site can be reused. This process involves:

- Planning
- Physical and radiological characterisation
- Facility and site contamination
- Dismantling
- Materials management

Planning and implementing decommissioning activities are part of a complex and multidisciplinary process that requires timely and effective management. EHCSS will develop



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

31 of 342

a site decommissioning plan with enough time prior to scheduled decommissioning to allow adequate detailed planning. There may be various environmental, social and OHS risks associated with the decommissioning process, including collection and proper management of hazardous and non-hazardous wastes on the site (including any structural or equipment wastes associated with plant operations); worker safety; worker recruitment; presence of heavy equipment (including trucks) that generate air emissions, noise and vibrations; exacerbation of local traffic.

End of life use of the site will determine the level of activity required during this phase. Stakeholder consultation must be implemented with respect to the proposed site closure plan.

Generally, the service life of a steel grain silo is 25 years while of a concrete silo is 50 years. When the service life of steel grain silo is reached, the original silo body could be replaced with a new one and continue to use it. In addition to inspection and maintenance of the equipment and devices used, and renewal of what is necessary of it to ensure that the silo continues to operate with high efficiency. Regarding to the facilities at the Silos sites, it will be renovated to be used for longer time. In the case of closure, the site closure plan will be developed during operation before closure.

2.5. Expected emissions and wastes during the expansion subproject phases

A) Mobilization and Construction Phase emissions:

Air emissions: Dust from excavation, transportation, and materials handling

Vehicle emissions: Exhaust fumes from construction vehicles and equipment.

Noise pollution: Noise from construction activities and machineries can disrupt surrounding communities.

Solid waste: Construction debris, packaging materials, and leftover building materials. Excavation will be carried out at the beginning of the construction phase of the Silo expansion. Excavated materials will be removed and deposited offsite. The estimated volumes will be determined by the contractor during the excavation process, according to the following equation:

If the diameter of one cell is 21m and the depth is 5m we can calculate the volume of excavations for each cell.

V= surface area x height

Surface area= π r²= π x 10.5²=346.36m²

V = 346.36 m2(surface area) x 5 m (depth)=1731.8 m3 = 611 ton of excavation per cell.

8 cells x 1731.8m3 = 13,854 m3 = 4893 ton (total excavated material)



Project: P178926 Environme

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

32 of 342

The location of the disposal sites/landfills will be decided as per the guidance from the governorate of Assuit and in coordination with the relevant authority and based on the principle minimizing environmental impacts and will take into consideration the volume of excavation and distance of disposal area/landfill from the project site. Solid waste management must be managed in compliance with World Bank and other applicable international standards, as well as Egyptian legal and regulatory requirements.

Hazardous wastes: Construction chemicals such as cement, lubrication oil fuel etc. Chemicals or hazardous materials that will be used during the construction phase will be used for maintenance which will be performed periodically on construction vehicles, but it should be done off-site at service centers. If it has to be done on-site, there will be procedures that must be followed to not pollute the surrounding environment that suit with environmental standards such as maintaining operational records and performing regular lubrication on concrete base in order to not pollute the soil. Fuels will be stored at the site in secondary containment on insulated ground (concrete base) but there are some regulations for storage as Fuel is highly hazardous and combustible, so it is important to store and handle it carefully to avoid damage to the surrounding environment. The contractor will follow the relevant legislation to ensure safe storage of fuels and will handle and store and dispose of the chemical according to its safety data sheet (SDS).

B) Operational Phase Emissions:

Air emissions: Minimal dust emissions are expected during operation. However, grain loading/unloading activities might generate dust. Regarding air emissions, there is a system in the silos that collects dust, and emissions produced during the loading and uploading of grains to and from the silos. Dust measurement is the process of determining the concentration of dust particles in the air within a silo. This can be done using various techniques, such as optical dust sensors, particle counters, and gravimetric methods. These methods can provide accurate and reliable measurements of dust concentration, which can be used to monitor the health of the silo and identify potential issues before they become serious problems.

Solid waste: during the operation phase, solid waste will be generated including domestic waste such as food and general wastes, and office wastes including paper, cardboard, and printer cartridges/ribbons. All effluent and other waste generated during the operation shall be properly managed and disposed of without adverse effects on people's health and the environment. Solid waste will be collected and disposed in specific sites for solid waste collection as per the guidance from the governorate of Assuit and based on the principle minimizing environmental impacts such as proximity to communities, and distance from the project site.

Domestic sewage from silos workers. Wastewater is collected in a specific tank with a capacity of 200 cubic meters, and a sewage trench truck drains the tank (on average 7 times a year), which is then disposed into the public sewage network. This Silo's expansion will



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

33 of 342

not lead to an increase in wastewater discharge. There will be no negative impacts on this operation because there will be no increase in the wastewater production after the expansion of the Silo, and consequently there will be no problems for the local sewage treatment regarding the current treatment capacity. Wastewater that will be generated by the sub-project is due to such activities as facilities cleaning as well as domestic activities. The amount of wastewater will remain the same after project implementation. No direct discharge shall be made into the environment.

The use of water will not increase in expanded silos operations since they do not require water in storage process.

Hazardous wastes such as rodenticides and pesticides will be used for fumigation (Phostoxin tablets:3 to 4 tablets per ton.) during the operation of the Assuit Silo sub-project. Although pesticides can be useful, they also can be dangerous if used carelessly or are not stored properly. Pesticides will be stored, used, and disposed of in a proper way according to their SDSs (in coordination with the governorate) that do not cause any harm to the Environment. Rodenticides and dead rodents from the use of rodenticides should be removed straightaway and treated as hazardous waste to avoid secondary poisoning from non-targeted species. A pest management plan is present in annex I for pesticides and rodenticides management. Related precautions will be considered during the storing of Rodenticides with Phostoxin. Rodenticides will be selected to be non-acidic and not water based.

During the operation of the Assuit Silo sub-project, pesticides which will be used for fumigation will be delivered to and stored at the site. They will be stored, used, and, as necessary, disposed of in a proper way (in coordination with the governorate) that do not cause any harm to the Environment.

Pesticides will be brought to the site transported from the main warehouse of EHCSS, and are consumed before their expiration date, and have no waste because they are tablets that evaporate into a gas that leaves no remains. Its containers remain tight so that no gas leakage from them. Phostoxin tablets will be used in the Silo (3 to 4 tablets per ton).

Phostoxin is a gaseous insecticide consisting of Aluminum phosphide and ammonium carbamate in addition to paraffin as a carrier substance. It is used in fumigating wheat, barley, and sorghum grains, warehouses, grain silos, ships, and railway cars to protect them from insect pests such as (grain beetle, grain borers, grain and flour moths, mites, and wax worms). In the case of filling silos with grains, the tablets are received through the openings of the feeding tubes during filling, preferably an automatic distribution device.

All chemicals or hazardous materials that will be used during the construction phase or operation phase will be collected by registered vendors and disposed in the locations assigned by the governorate for disposing chemicals or hazardous materials. The names of the registered vendors include the following (Nahdet Misr for Modern Environmental Services, Egyptian Company for Environmental Services, and Al Arabiya Center for the Safe Disposal of Hazardous and Non-Hazardous Waste).



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

34 of 342

POLICY, LEGAL AND ADMINSTRATIVE FRAMEWORK

3.1. Regulatory and Policy Framework at the National Level

3.1.1 Egyptian Environmental Institutional Framework

Egyptian Environmental Affairs Agency (EEAA)

The EEAA is an authorized state body regulating environmental management issues. The Egyptian laws identify three main roles of EEAA:

- A regulatory and coordinating role in most activities, as well as an executive role restricted to the management of natural protectorates and pilot projects.
- The responsibility of formulating the environmental management (EM) policy framework, setting the required action plans to protect the environment and follow their execution in coordination with Competent Administrative Authorities (CAAs).
- The responsibility of EEAA in reviewing and approving the ESIA studies for new projects/expansions undertaken as well as monitoring the implementation of the ESMP.

Competent Administrative Authorities (CAAs)

The Competent Administrative Authorities (CAAs) are the entities responsible for issuing licenses for project construction and operation. The CAA for this project is Egyptian Holding Company for Silos and Storage (EHCSS). The Egyptian Holding Company for Silos & Storage was constructed by a decision of the Prime Minister No. 1682 of 2002 in accordance with the provisions of the public business sector companions' No.203 of 1991. There is a representative of the PMU for Environmental and Social Affairs at EHCSS, they depend on outsourcing, in which they assign consulting offices the required projects and they follow up the implementation of the required tasks.

3.1.2 Egyptian Environmental and Social Regulatory Context

This section lists those legislations that are directly related to environmental and social compliance that must be adhered to by all parties involved in the Project throughout the planning and construction, operation, and decommissioning phase. These legislations include: (i) those issued by EEAA (laws, regulations, and instruction), and (ii) the relevant national legislations issued by other line ministries (laws, regulations, instructions, standards).

The table below lists the key relevant legislation and regulator/entity relevant to each of the environmental and social parameters being studied and assessed within this ESMP.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 35 of 342

Throughout the following Chapters, reference to the requirements set out within those legislations is provided under each relevant parameter.

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Legislation	Relevant Article and Requirements	
Land Use	-	
Law No. 116 of 1983 Amending some provisions of the Agriculture Law promulgated by Law No. 53 of 1966	 Article 150 It is prohibited to hollow out agricultural land or to transport soil for use is purposes other than agriculture. In this case, the means of transportation, machinery, and equipment used is transporting the dust resulting from dredging shall be seized by the administrative route, and these seizures shall be deposited in the place specified by the competent administrative authority. In applying the provisions of this law, razing it is considered the removal of any part of the surface layer of agricultural land. It is permissible to razing agricultural land and transferring soil from it for the purposes of improving it agriculturally or preserving its fertility. This shall be determined by the Minister of Agriculture by a decision from him in accordance with agricultural custom. 	
	 Article 152 It is prohibited to construct any buildings or facilities on agricultural land, or to take any measures in the matter of dividing the lands to erect buildings on them. It is considered as agricultural land, the arable land within the agricultural area. Excluded from this prohibition are: A. The land located within the scope of the approved cities until 1/12/1981, with no consideration of any modifications to the space as of this date except by a decision of the Council of Ministers. B. The lands included in the urban area of the villages, which shall be determined by a decision of the Minister of Agriculture in agreement with the Minister of Construction. C. The lands on which the government establishes projects of public benefit, subject to the approval of the Minister of Agriculture. D. Lands on which projects serving agricultural or animal production are established, which are determined by a decision of the Minister of Agriculture. E. The lands located in the control of the villages on which the owner establishes his own residence or a building that serves his land, within the limits to be issued by a decision of the Minister of Agriculture. 	
Unified Building Law No. 119 of year 2008	Article 39 Apply and receive the construction permit before the start of the implementation. Ensure that all designs abide by the building codes of Egypt	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

36 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Management of solid waste and hazardous waste generated from the facility

Law 4/1994 amended by Law 9/2009 and ER 1095/2011 amended by Decree 710/2012)

Articles 28, 29, 33, 37, 39

- Identification: Using the HW lists issued by the competent authority.
- Minimization: strive to reduce quantitatively and qualitatively the generation of the HW.
- Segregation: HW is to be separated from other types of non-hazardous waste. In addition, the different types of HW must not be mixed.
- On site Storage: HW is to be stored in a designated area, and containers must be made of suitable materials and be properly sealed to avoid any leakages or spills into the surroundings.
- Off-site transportation: HW is to be submitted to authorized HW contractors.
- Obtaining a license from the competent authority to handle Hazardous waste

Article 39 and Article 41 of the Executive Regulations

- Article 39: The establishment should maintain the cleanliness of garbage bins and vehicles. Garbage collection bins shall be tightly covered, and waste shall be transported at suitable intervals.
- Article 41: The establishment shall undertake necessary precautions to secure the safe storage and transportation of waste. These precautions include the following:
 - Construction waste storage is to be carried out at site such that it does not obstruct movement of vehicles and personnel.
 - waste subject to emission should be covered to avoid air pollution.
 - waste is to be submitted to authorized waste contractors

Environmental register

Law 4/1994 and its modifications in 2009

Article 22 and Article 23

- Article 22: The official responsible for managing the establishment, according to provisions of this law, shall keep a written record of the impact of his establishment on the environment (Environmental Record). The Executive Regulation shall include a template of the required record and timetable to be kept by the establishments and the data to be entered therein. The EEAA shall follow up these records to ensure their genuineness, take necessary samples and conduct appropriate tests to determine the impact of the establishment activities on the environment and the extent of its compliance with environmental protection standards or the pollutants loads.
- If it is transpired that the establishment is not keeping an environmental record, not updating data regularly or is not genuine, or that the establishment is not complying with the standards or loads or violating any provision of this Article, the EEAA shall notify the competent administrative authority to demand the establishment's proprietor to rectify such violation promptly. If he fails to comply within 60 days from the date of his tasking, The Egyptian Environmental Affairs Agency EEAA shall be entitled after notifying the competent administrative authority to taking any of the following measures:



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 37 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

_	Granting the establishment fixed additional grace period to rectify
	violations; otherwise, the EEAA shall have the right to proceed with
	rectification at the expense of the violating establishment.

- Halting the violating activity, till the removal of violation traces, without detriment to its workers' wages. In case of grave environmental hazard, the sources of the hazard should be stopped by all necessary means and measures.
- Article 23: Expansions and renovations of existing establishments shall be subject to the same provisions set forth in Articles 19, 20, 21 and 22 of this Law.

Article 17

• The agency shall, in collaboration with the Ministry of Finance, establish a system of incentives that the Agency and the competent administrative departments can present to other agencies, establishments, individuals and others for their environmental protection activities or projects.

Regulates air and noise emissions

Law 4/1994 and its modifications in 2009

Article 42 and Article 43

- Article 42: All entities and individuals shall be committed, when carrying
 out production, service, or other activities, particularly operating machinery
 and equipment or using sirens and loudspeakers, to keeping the volume
 below the sound level permissible.
- Licensing authorities shall ensure that the total amount of noise produced by fixed and mobile sources in one area shall be within the permissible levels and that the establishment selects the appropriate machinery and equipment.
- The Executive Regulation of this law shall define the permissible levels of noise and periods of exposure thereto.
- Article 43: The owner of an establishment is held to take all precautions and procedures necessary to prevent the leakage or emission of air pollutants inside the work premises except within the permissible limits as defined by the executive regulations of this Law, whether they result from the nature of the establishment activities or from malfunctioning equipment. He has to provide the necessary protective measures for workers in accordance with the conditions of occupational safety and health, including choosing the appropriate machinery, equipment, material and fuel, taking into account the period of exposure to these pollutants. He must also ensure adequate ventilation and install chimneys and other air purification devices.

Control of the wastewater discharge

Ministerial Decree 44/2000, Decree of Law 93/1962 (industrial waste water disposal)

Article 14

- The law prohibits the disposal of domestic, industrial, and commercial wastewater, treated or untreated, in public drainage system without obtaining a prior approval.
- Article 14 of the executive regulations set the parameters required regarding the quality of the wastewater discharged to the public sewage network.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 38 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Table (3.1): Legislation	n and guidelines governing the E&S compliance for the project during all phases.						
	The owner of the project should abide by the limits stated in article 14 of the Executive regulations of Law 93/1962						
Biodiversity							
Law 4 of 1994 Article 28, as amended by Law 9 of 2009. Annex 4 of the Executive Regulation of law 4/1994, amended by Prime Minister Decree 1095 of 2011 Defines fauna and flora which are forbidden to be hunted or disturbed. Ensure that no species are being disturbed and implement all mitigation measures needed to reduce the impact on any fauna and flora in the vicinity of the project/ Archaeology and cultural heritage Law 117/1983 Article 20							
Law 117/1983	 States that license of construction in archaeological sites or land is not permitted. It is prohibited to make any installation or landfill or digging channels, construct roads, agricultural land or for public benefits in the archaeological sites or land within its approved border lines. The Article additionally, states that a buffer zone around the monument or the site is defined as three kilometres in the uninhabited areas, or any distance determined by the Supreme Council of Antiquities (SCA) to achieve environmental protection of the other parts of the monument in the surroundings (article 20-Ch.1). 						
Occupational health ar							
Law 4/1994	 Articles 43 – 45 of Law 4/1994 address air quality, noise, heat stress, and the provision of protective measures to workers. The owner of the project should abide by the limits stated in Annex 7 of the Executive regulations. In case the limits are exceeded, special protective equipment should be made available (earmuffs, masks) In case the limits are exceeded, the workers should have rests as specified by the limits (especially for noise and vibration from electric jack hammers or any other ramming equipment) Conduct regular medical check-ups for workers that are facing noise, vibration or heat stress exceeding the limits 						
	 Articles 80-87 Regulates working hours and rest times for workers. The working hours shall include a period of one or more meals and rest not less than one hour in total and the period shall not exceed five consecutive hours. The competent minister may, by a decision, determine the cases or works which are imperative for technical reasons or operating conditions. Work hours and rest periods should be organized so that the period between the beginning and the end of working hours does not exceed ten hours per day. 						



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt V: 8 August 2024 Project: P178926 39 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.							
	• Work shall be organized at the facility so that each worker shall receive a weekly rest of not less than 24 hours after six working days at most. In all cases, weekly rest shall be paid.						
Law 12/2003 on Labour and Workforce Safety and Book V on Occupational Safety and Health (OSH) and assurance of the adequacy of the working	 Minister of Labour Decree 48/1967, Minister of Labour Decree 55/1983. Minister of Industry Decree 91/1985, Minister of Labour Decree 116/1991. The owner of the project is bound with the provision of protective equipment to workers and firefighting/emergency response plans. Moreover, the following laws and decrees should be considered "decree of the minister of labour and manpower number 211/2003". The contractors should have appropriate number of first aid kits in relation to the size of the site and the number of workers on site Ensuring Labour Environment Security 						
environment	 Article 208: The establishment and its branches shall provide the means of vocational safety and health and ensuring labour environment security in places of work by which to, ensure protection from physical, risks resulting in particular from the following: (A) Severity and intensity of heat and chilliness. (B) Noise and vibrations. (C) Lighting. (D) Harmful and dangerous radiation. (E) Atmospheric pressure changes. (F) Static and dynamic elasticity; and (G) Explosion risks. Article 211 and article 34 of the Decree of the Minister of Labour and Manneyer no. 211/2003 						
	 Manpower no. 211/2003 The establishment and its branches shall provide means of protection from chemical dangers resulting from dealing with solid, liquid, and gaseous chemical substances, subject to the following: The highest concentration permissible in the chemical materials and the cancer-causing materials to which the workers are exposed shall not be exceeded. The dangerous chemical materials stock shall not exceed the threshold quantities for each of them. Providing the necessary precautions for protection of the establishment and workers on transporting, storing, handling, and using the dangerous chemical materials and disposing of their wastes. Keeping a register for limiting the dangerous chemical materials being handled, comprising all data concerning each material, and a register for recording the status of work environment and exposure of the workers to the danger of chemicals. Placing labels for recognizing all chemical materials handled at work, and indicating their scientific and trade name, their chemical composition, their degree of dangerousness, the safety precautions, and the relevant emergency procedures. The establishment shall obtain the 						



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 40 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

data mentioned in these materials from the suppliers upon supplying them.

- Training the work in dealing with the dangerous chemical materials and the cancer-causing substances and enlightening and acquainting them with their dangers and with the methods of safety and protection from these dangers.
- Article 31: The provisions of the present part shall apply to the contract by virtue of which a worker undertakes to work with and under the management or supervision of an employer in return for a wage.
- Article 32: The employer shall draw up a labour contract in Arabic writing, in three copies, of which one copy shall be kept by the employer, one copy to be delivered to the worker, and the third copy shall be deposited with the concerned social insurance office. The contract shall in particular comprise the following data:
 - Name of the employer and the address of the place of work.
 - The worker's name, qualifications, and profession or craft, his social insurance
 - number and home address, and all that is necessary for his identification.
 - Nature and kind of work subject of the contract.
 - The wage agreed upon, and the method and time of its payment, as well as the rest of benefits in cash and in kind as agreed upon. If no written contract exists, the worker may alone establish his rights by all methods of evidence.

The employer shall deliver to the worker a receipt for the papers and certificates he has deposited with the employer.

 Article 33: The period of probation shall be determined in the Labour court and the worker shall not be appointed under probation for a period exceeding three months; nor shall he be appointed under probation for more than with the same employer.

Wages:

 Article 34: A national council for wages shall be established under the chairmanship of the Minister of Planning, to be concerned with setting the minimum wages at the national level, subject to the cost of living, and by providing the methods and measures guaranteeing the realization of balance between wages and prices.

The council shall also be concerned with setting the minimum periodical annual increments such that they shall not be less than (7%) of the basic salary on the ground of which the social insurance contributions are reckoned.

In case the establishment is exposed to economic conditions with which it becomes impossible to pay the said periodical increment, the matter shall then be submitted to the national council for wages, to decide whatever it deems suitable with its conditions, within thirty days from the date of submitting the matter to it.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 41 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

The prime minister shall issue - within sixty days from the effective date of the present Law - a decree forming that council and comprising the following categories in its membership:

- 1-Members on the strength of their positions or experiences.
- 2- Members representing the employers' organizations, to be elected by these organizations; and
- 3-Members representing the General Federation of Egyptian Trade Unions, to be elected by the Federation.

It shall be observed that the number of the first category's members shall be equal to the number of the second and third categories' members together, and the number of members of each of the second and third categories shall be equal.

The decree forming the council shall determine its other power: the system of work in it.

- Article 35: Discrimination in wages because of the sex, origin, language, religion, or creed shall be prohibited.
- Article 36: The wage shall be determined according to the individual contract, the collective labour agreement, or the statute of establishment. If the wage is not determined in any of these methods' worker shall be entitled 'to a wage of equivalent position if any; other the wage shall be estimated according to the trade usage in the quarter where the work is performed. If no trade usage exists, the committee prescribed in article (71) of the present Law shall estimate the Wage according to the exigencies of justice. This shall all be subject to provisions of articles (34) and (35) of the present law.
- Article 37: If agreement is reached on determining the wage per production or commission, the wage to be obtained by the worker shall not be less the minimum wages.
- Article 38: The wages and other amounts due to the worker shall be paid in legally current money, on one of the working days and at the place oft" subject to the following provisions:
 - (A) Workers appointed with a monthly pay: their wages shall be paid least once per month.
 - (B) If the wage is per production, and the work requires working for a period exceeding two weeks, the worker shall obtain each week a pay on account commensurate with the work he has performed, and the balance of the wage shall be paid to him during the week following delivery of the work he has been charged with.
 - (C) In other than the cases defined in the two previous items, the workers shall receive their wages once at most every week, unless otherwise agreed upon.
 - (D) If the Labour relation ends, the employer shall pay to the worker his wage and all amounts due to him forthwith, unless the worker has quit work of his own accord, in which case the employer shall pay the worker's wage and all his dues within a period not exceeding seven days from the date the worker claims these dues.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 42 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.								
 Article: 39 Computing the average daily wage of the workers per production of workers receiving fixed wages plus a commission, or a percentage she on the basis of the average pay the worker has received for the actual of work in the last year or for the period he has worked if less than divided by the number of the actual days of work for the same period. Article 40: The employer shall be prohibited to transfer a monthly worker to the category of day labourers or the workers appointed weekly wage, or paid per hour or per production, except with the wapproval of the worker on transferring him. The worker shall in this have all the rights he acquired during the period he spent with monthly. Article 41: If the worker attends at his place of work, at the time detern for work and is ready to exercise his work but is prevented to start his for reasons due to the employer, he shall be considered as having ac fulfilled his work and accordingly deserves his wage in full. However, if he attends and is barred from exercising his work by impereasons beyond the will of the employer, he shall be entitled to half his: Article 42: The employer shall not oblige the worker to buy foods, gor services from specific stores, or buy goods produced or services proby the employer. Article 43: The employer shall not deduct more than, (10%) from worker's wage for payment of the money he has loaned to him durin validity of the contract; nor shall' he charge the worker any interest on loans. This provision shall apply to the prepaid wages. Article 45: The employer's obligation for the wage shall not be disch except after the worker signs for receiving the wage, in the register profor the purpose, or in the payrolls, providing the data of these docu shall comprise the items of the wage. Subject to the provision of these remains of the wage. Subject to the provision of these docu shall comprise the items of the wage. 								
Socio-economics								
Law 94/2003 Protection of Community/Human Rights law	 The Law on Establishing the National Council for Human Rights (NCHR) aims to ensure respect, set values, raise awareness, and grant observance of human rights. At the forefront of these rights and freedoms are the right to life and security of individuals, freedom of belief and expression, the right to private property, the right to resort to courts of law, and the right to fair investigation and trial when charged with an offence. 							
EEAA EIA guidelines	 Paragraph 7 Requirement and Scope of the Public Disclosure Disclosure of relevant material is an important process and should be undertaken in a timely manner for all Category C projects. This process permits meaningful consultations between the project proponent and project-affected groups and local NGOs are required to take place. Before 							



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024

43 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.									
	the public consultation on the draft EIA, the draft technical summary in Arabic should be disclosed to all concerned parties.								
Interior Minister's Decision No.2777 General Provision on Road Traffic	 Article 2: All road users shall consider the utmost care and remain vigilant and cautious so as not to harm or endanger others to more than the inevitable extent that may be posed by the circumstances. Article 3: It is not allowed to leave or throw garbage including dust, stones, and construction materials etc., impeding movement on roads or causing harm to users thereof. Actions that cause roads to be filthy shall be prohibited. It is not allowed to place or leave anything on the road if it would endanger or obstruct traffic. The responsible for such action shall clear the road immediately. Accordingly, the required caution and warning signs shall be displayed along with red lights, if necessary, until the road is cleared. 								
	It is -by no means- allowed to misuse pavements, roads, or any part thereof, obstructing traffic or pedestrians. Public, private, and other companies, authorities, and institutions, in addition to contractors and others shall get a permit from the competent traffic unit before starting any constructions, drilling, or gravelling operations. Moreover, in the morning, they shall display warning boards and red signs, while at night they shall use red lighted lanterns showing the location of the operation, provided that it is visible from a distance of at least 100 meters away from that location. The Competent traffic unit, before granting the permit, shall ensure that all necessary preventive measures shall be taken. • Article 4: Each vehicle driver, prior to its movement, shall examine the vehicle and all devices thereof, ensuring its good condition, and								
	roadworthiness with no risks posed either to others or to the vehicle itself. The driver shall ensure that the vehicle meets all provisions stipulated by law and regulations. The driver also shall ensure that the vehicle's passengers and cargo meet these provisions. While driving, the driver shall ensure that the driver and the person there beside are using safety belts. Motorcyclists should put on a safety helmet while driving. Using mobile phones in hands shall be prohibited. • Article 5: A vehicle's driver shall ensure the vehicle is free of anything -that may obscure the vision- including the vehicle condition, passengers, cargo, posters, hangings, or anything else. Children under four years are not allowed to sit in the front seats. All vehicle's lights shall always be there and operatable.								
	 Speed Article 48: A drivers shall not drive beyond the speed at which he can control the vehicle as appropriate to the traffic conditions, the vision, the weather, the driver's condition and his personal capabilities, the vehicle and cargo conditions, and any other surrounding conditions. Consequently, the speed shall not exceed the limit at which the driver can stop the vehicle within the visible part of the road. On narrow roads, where the speed may 								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 44 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

pose a risk to the opposite traffic, the driver shall slow down so he can stop within the middle of the visible part of the road. In case the vision is not totally clear, the driver has to stop.

- Article 49: Vehicles may not slow down impeding the traffic with no justification.
- Article 50: Subject to this rule, as appropriate to road conditions, the vehicle maximum speed shall be as follows:

In cities:

- Trailers and semi trailers: 40 km/h
- The rest of vehicles: 60km/h

In residential, tourism and industrial zones

All types of vehicles: 40 km/h

Highways or main roads affiliated to the General Authority for Road and Bridges, connecting governorates, and

- Trucks and semi trailers: 60km/h
- Cargo vehicles: 70km/h
- Passengers' vehicles: 90 km/h
- The rest of vehicles: 90km/h
- Article 51: The minimum speed of rapid transit vehicles shall be 15 km/h inside cities, and 30 km/h outside cities. Agricultural tractors are allowed to be driven at a minimum speed of 10 km/h on condition that they are driven on the far right of vehicle road.
- Article 52: Each vehicle driver shall decelerate the speed of his vehicle
 while passing by built-up areas, turns, curves, slopes, and crossroads, while
 approaching pedestrian crossings, while driving in the vicinity of animals or
 overtaking them.
- Article 53: In case any vehicle driver will decelerate or will drive at much lower speed, he shall previously ensure that this would not risk the following vehicles unless he does the same at a sudden risk. He shall express such desire clearly and early enough by using turn signals, hand signals, and brakes backlights.

Executive regulations of Traffic Law No. 66 of 1973

Licenses to operate express transport Vehicles

• Article 216: An application to obtain a vehicle operating license shall be submitted on the form prepared for that purpose and accompanying this decision to the competent traffic department. The license application shall be accompanied by evidence of the identity of the owner, his place of residence, his capacity, and ownership of the vehicle for which the license is requested, as well as all other documents that may be required by laws or regulations. It is permissible to Licensing units that operate on a computer system must suffice with the form issued by the computer in accordance with the programs prepared for that purpose.

Driving licenses in general



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

45 of 342

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Table (3.1): Legislation	n and guidelines governing the E&S compliance for the project during all phases.
	 Article 254: The application to obtain the driving licenses referred to in Article (34) of the law shall be submitted to the relevant traffic department on the approved form accompanied by the following: Four photographs of the applicant. Evidence of his identity, place of residence and age. For those applying for the licenses referred to in clauses (2, 3, 4, 6, 8) From Article (34) of the law, it is required in addition: Submitting a criminal status report. For employees of the government, one of the local administration units, or the public sector and its branches, an official certificate from the service file stating that they are free of criminal record may suffice. Evidence of his membership in one of the trade unions or one of its branches. If the license applicant is an employee of the government, one of the local administration units, the public sector, or one of its branches, he is required to submit the approval of the entity in which he works to obtain the license, as well as to renew it.
Law 24/2018 on the amendment of some provisions of Law No. 10 of 1990 on the land acquisition	 Replace the provisions of Articles 2 (fourth paragraph), 3, 5 (second paragraph), 6 (second paragraph), 7 (first paragraph), 13, 15 (first paragraph) of Law No. 10 of 1990 regarding land acquisition for the public benefit. The public benefit report shall be attached to the decision of the President of the Republic or his authorized representative, accompanied by A note stating the project to be executed. A drawing of the overall planning of the project and the real estate necessary for it. The compensation is estimated according to the prevailing prices at the time of the expropriation decision, and an additional (20%) twenty percent of the value of the estimate included in the compensation. Existing expropriation procedures. The decision for public benefit shall be published with a copy of the memo referred to in Article (2) of this law in the Official Gazette. In addition, affixed in the place prepared for advertisements at the headquarters of the local administration units, in the mayor or police headquarters, and in the primary court located in the property department, and on the front of the property subject to expropriation in a visible manner.
Law 1/2015 on the amendment of some provisions of Law No. 10 of 1990 on the land acquisition	 The first section of article 7 of the law states that: After depositing the compensation, the entity in acquisition charge shall prepare lists with the real estate subject to acquisition, areas, locations, names of owners and property holders, their addresses, and the value of compensations stipulated. These lists and respective maps showing the location of all properties shall be sited in the head office of the entity in charge. Article 8 after amendment stated that: "The concerned owners and holders of rights have the right to object to the information contained in such lists



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 46 of 342 Silo, Assuit, Egypt

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Tuble (et1). Eegistation	a und guidennies governing the need compliance for the project during an phases.						
	within 15 days from the date of posting and publishing the lists and information of the expropriated properties.						
within 15 days from the date of posting and publishing the							
Pest Management							
1 Jot Hamagomont	Article 73						
	ATHLE /J						



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024

Table (3.1): Legislation and guidelines governing the E&S compliance for the project during all phases.

Law no. 53 of 1966, Chapter VI (Planting protection) The Minister of Agriculture shall specify, by a decision issued by him, harmful pests and plants, methods of protection against them, means of controlling them, and measures to be taken for this purpose, particularly in the following matters:

47 of 342

- Determining areas considered to be contaminated with a particular pest, adjusting their borders, and regulating the transfer or passage of plants and other objects capable of transmitting the pest from a contaminated area to another healthy or infected area.
- Establishing a system for pest control, including a statement of the chemicals and tools used in the control, and an indication of the treatment and control work carried out by the competent administrative authority at the expense of the plant owner.
- Setting the conditions and procedures for plant treatment and pest control by the employees of the competent administrative authority or whomever is entrusted with this from among the individuals, bodies, cooperative societies, companies, or institutions.

Article 74

- If the infection is a source of danger threatening the plants due to the impossibility of treating the disease or the emergence of a new pest for which no successful treatment is known, the Minister of Agriculture may order the taking of any measure to ensure the prevention of the spread of the disease or pest, including uprooting and destroying infected plants by the workers of the competent administrative authority and at its expense. In this case, the Ministry shall pay compensation to the owner of the plants according to their value.
- The Minister of Agriculture shall issue a decision regarding the measures to be taken in estimating this compensation and how to settle the dispute arising from this estimation.

Article 80

The Minister of Agriculture issues, based on the committee's proposal, the decisions that implement the provisions of this chapter, in particular the decisions related to the following issues:

- Types of agricultural pesticides that may be imported and traded, specifying their specifications and import and trading conditions.
- Conditions and procedures for licensing the import and trade of pesticides.
- Banning the transfer of some types of pesticides from one place to another.

3.1.3 International Legislations

Egypt has signed and ratified several international conventions committing the country to the conservation of environmental resources and protection of workers' health & safety and labor rights. The following lists the key conventions ratified by Egypt:

Biodiversity and Natural Resources:

• In 1951: International Plant Protection Convention



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	48 of 342
------------------	---	------	-------------	-----------

- In 1972: Convention Concerning the Protection of the World Cultural and Natural Heritage
- In 1973: Convention on International Trade in Endangered Species of Wild Flora and Fauna (CITES)
- In 1979: Convention on the Conservation of Migratory Species of Wild Animals
- In 1992: Convention on Biological Diversity (CBD)
- In 1995: Protocol Concerning Specially Protected Areas and Biological Diversity in the Mediterranean
- In 2003: African Convention on the Conservation of Nature and Natural Resources

Hazardous Materials and Chemicals:

- In 1974: Convention Concerning Prevention and Control of Occupational Hazards Caused by Carcinogenic Substances and Agents
- In 1989: Basel Convention on the Control of Transboundary Movements of Hazardous Wastes and Their Disposal
- In 1995: Amendment to the Basel Convention on the Control of Transboundary Movements of Hazardous Wastes and Their Disposal

Atmosphere, Air Pollution and Climate Change:

- In 1985: Vienna Convention for the Protection of the Ozone Layer
- In 1987: Montreal Protocol on Substances that Deplete the Ozone Layer
- In 1992: United Nations Framework Convention on Climate Change
- In 1992: (Copenhagen) Amendment to the Montreal Protocol on Substances that Deplete the Ozone Layer
- In 1997: Convention Concerning the Protection of Workers Against Occupational Hazards in the Working Environment due to Air Pollution, Noise and Vibration
- In 2015: Occupational Safety and Health Convention.

Health and Worker Safety:

- In 1936: International Labour Organization Core Labour Standards
- In 1977: Convention Concerning the Protection of Workers Against Occupational Hazards in the Working Environment due to Air Pollution, Noise and Vibration
- In 1979: Occupational Safety and Health Convention.

WBG Environmental and Social Standards (ESSs):

The World Bank's Environmental and Social Framework includes the Environmental and Social Standards (ESSs). Projects supported by the Bank through Investment Project Financing are required to meet the following Environmental and Social Standards, the following are applicable to the current subproject:

- Environmental and Social Standard 1: Assessment and Management of Environmental and Social Risks and Impacts.
- Environmental and Social Standard 2: Labor and Working Conditions.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	49 of 342
------------------	---	------	-------------	-----------

- Environmental and Social Standard 3: Resource Efficiency and Pollution Prevention and Management.
- Environmental and Social Standard 4: Community Health and Safety.
- Environmental and Social Standard 10: Stakeholder Engagement and Information Disclosure.

WBG and International guidelines:

The following WBG environment, social, and health and safety guidelines and relevant international protocols will be used to guide the ESMP including but not limited to the following:

- Good Practice Notes for Addressing Sexual Exploitation and Abuse and Sexual Harassment (SEA/SH) in Investment Project Financing involving Major Civil Works
- World Bank Group (WBG) Environmental, Health and Safety General Guidelines ("WBG EHS General Guidelines"), December 10, 2007
- Good International Industry Practices (GIIP) for management of pesticides (e.g. "International Code of Conduct on Pesticide Management" by FAO and WHO, issued 2014)
- IFC/EBRD (2009). Worker's accommodation: processes and standards. Public guidance notes by IFC and EBRD. Retrieved from https://www.ifc.org/content/dam/ifc/doc/mgrt/workers-accomodation.pdf

Gap Analysis between WB (ESSs) and National laws:

The Gaps between World Bank Environmental and Social Standards (ESSs) and National laws represented in:

- 1. Discrepancies in air quality, water quality and noise limits between the national laws and WB standards.
- 2. Not addressing all social risks and impacts in notional laws, including: (i) temporary labor influx, and (ii) risk of sexual Exploitation, Abuse and Sexual Harassment (SEA/SH).
- 3. The lack of a specific role for the official in charge of social aspects in national laws.
- 4. Not addressing all social risks and impacts in national laws, including: (i) Infrastructure and equipment design and safety, and (ii) safety of services.
- 5. The Egyptian legislation does not address encroachers and informal settlers. The WB identifies a cut-off date to prevent people influx to the project area. The Egyptian laws does not set a cut-off date per say, particularly if the impacts are related to agricultural lands that might experience changes in crops and tenancy. However, there are specific timelines for the census survey, receiving complaints that could cover the same objective of the cut-off date.
 - Monitoring and Evaluation: Monitoring or evaluation measures are not stipulated in Egyptian regulation.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 Augus Silo, Assuit, Egypt

August 2024

50 of 342

- Valuation of compensation: Egyptian regulations use prevailing price in the affected areas to calculate and compensate project affected people for their expropriated property. The prevailing price is assessed by a specialized committee created by the government. For crops, they are valuated according to the price lists developed by the agriculture directorate. The amendment of the year 2018 entailed increase for the value of the compensation to include additional 20% above the prevailing market price for the interest of the affected persons (landowners), and Law 187/2020 which most importantly include committing the project proponent to deposit the value of the compensation in no more than 3 months from the public interest decree issuance date.
- 6. Previous Egyptian experiences show that the full replacement value (providing assistance is not covered) principle as stated by ESS5 has not been realized by the affected group.
 - Income restoration (livelihoods): Egyptian law does not discuss compensation for loss of income, only land and assets.
- 7. Although the Environmental Law requires conducting consultations to present the draft EIA results, there are no regulations on committing the project owner to conducting stakeholder engagement activities as an ongoing process nor on disclosing information regarding the environmental and social risks and impacts of the project to project-affected parties as well as to community members, throughout the project life cycle.
- 8. There are no regulations on committing the project owner in establishing a grievance mechanism.

Gap Analysis for Key Egyptian and WB Environmental Quality Limits

Air Quality, in case of any discrepancy between the requirements of Egyptian legislations and the requirements of the WBG, the requirements of the WBG will be applied. However, the Egyptian limits will be applied for the following cases:

- Carbon monoxide limits.
- Sulfur dioxide limits for 1 hour, and 1 year.
- Nitrogen oxide limits for 24 hours.
- Total suspended particulates limits.
- Ozone limits for 1 hour.

Water Quality, in case of any discrepancy between the requirements of Egyptian legislations and the requirements of the WB/IFC, the requirements of the WB/IFC will be applied, as it is more conservative.

Ambient Noise, for ambient noise levels, it can be noticed that Egyptian legislations are more precise about the noise levels, as the ambient noise levels are divided according to various area types. Correspondingly, the WB standards only mention the limits for residential and industrial areas. However, for both area types mentioned in the WB standards, the national and WB limits are the same. WBG has more stringent regulations regarding the noise levels, while the Egyptian has more classifications. For conservative approach, the WBG regulations will be followed.

Gap analysis between ESSs and national laws.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 51 of 342

EHCSS and Contractor's Environmental Policy

An environmental and social policy, as defined by the ESSs of the World Bank and ISO 14001, is a document that sets out an organization's commitment to environmental and social responsibility. It provides a framework for action and for the setting of environmental and social objectives and targets. It will be communicated to all employees and subcontractors through site inductions, toolbox talks, and will be displayed on various notice boards throughout the construction sites. It should also be available to the public.

The Environmental and Social Management Policy was established to demonstrate the EHCSS Company's commitment to improving environmental and social performance. It aims to communicate EHCSS Company's mission, vision, and beliefs towards the environment to its employees and provides a framework for guiding the company's ongoing environmental and social improvement efforts.

To achieve high environmental and social standards (ESSs of World the Bank), satisfying legal requirements and limiting the environmental and social impact of operation activities during the implementation of the Emergency Food Security and Resilience Support Project components, special emphasis will be directed towards sustainability in all phases of the project including design, construction and operations and sub-contracts.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

52 of 342

4

BASELINE / EXISTING ENVIRONMENTAL CONDITIONS

The existing environmental conditions will address the following issues in particular: a) Physical Environment, b) Biological Environment, and c) Socio-economic aspects.

The project influence area spreads over four levels. The four levels of the subproject influence area are (a) immediate area of impacts, (b) direct project influence, where project is key impact factor, (c) area where direct project impact is less intensive, and (d) induced, or indirect impacts.

4.1. Physical Environment

4.1.1 Weather and Climate

The annual minimum recorded temperature is 15 °C, the annual maximum recorded temperature is 30 °C. Climatic data revealed the lack of rainfall in the area in general. The highest rate of rainfall is 3.5 mm/year, the average was 0.7mm/year, which represents very limited amounts, causing no damage at all. Although the amount of rainfall is very limited, storm water is among the main threats to Assiut in desert areas, particularly during the rainy season which typically occurs from November to April. During this period, heavy rainfall events can lead to significant stormwater runoff, causing potential flooding and damage.

The annual average humidity rate at Assuit governorate is 38%, the average annual evaporation rate is 14.2 mm. Based on the data recorded at the Egyptian Meteorological Authority for the past 11 years (2012-2023), at Assiut station, the average wind speed is 8.1 MPH. This speed varies between seasons. The maximum recorded wind speed is during Spring and Summer, the least speed occurs during Autumn and Winter.

4.1.2 Air Quality

The national network for monitoring air quality currently operates 87 air quality monitoring stations. Stations extend all over Egypt, only 15 stations exist in Upper Egypt, and two stations at Assiut. The last state of the environment report for Assuit governorate, issued in 2012, indicates that the annual average of Sulphur dioxide concentrations decreased from 60 microgram/m³ in 1999 to 15 microgram/m³ in 2011. Nitrogen dioxide concentrations have increased from 45 micrograms /m³ in 1999 to 60 micrograms /m³ in 2011. Suspended Particle Matter (PM) concentration exceeds the permissible limits, although the annual average concentration had decreased from 190 micrograms /m³ in 1999 to 140 micrograms / m³ in 2011. Table (4.1) shows the measurements of the average air quality around the subproject areas.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	53 of 342
------------------	---	------	-------------	-----------

Table (4.1): Measurements of the average air quality around the subproject areas.

	Point 1	Point 2	Point 3	Point 4	Point 5	Point 6
SO ₂ ppm (max. 1 h)	0.004	0.005	0.008	0.007	0.005	0.005
CO ppm (max. 1 h)	0.6	0.5	0.8	1.2	0.9	0.8
$PM_{10} (\mu g/m^3)$	33	34	37	31	34	36
PM _{2.5} $(\mu g/m^3)$	12	11	14	12	15	17

The methods and equipment used for air quality assessment are as follows:

- Thoracic Particulate (PM₁₀): PM₁₀ and PM_{2.5} High Volume Sampler –GMW USA. EPA
- method, Appendix J Reference method FR
- Sulphur Dioxide (SO₂): Sulphur Dioxide (SO₂) Analyzer, Model ML8850-Monitor
- lab. Inc. USA. EPA method EQSA-0779-039.
- Carbon Monoxide (CO): Carbon Monoxide (CO) Analyzer, Model ML8850-
- Monitor lab. Inc USA. EPA Reference method RFCA 0388-60.

4.1.3 Noise Level

The noise is usually measured by the Noise Pressure Levels (NPL), based on the noise levels that are expected from movement, surrounding areas and activities. Therefore, the noise must be monitored near areas with human activities where it is expected to be high. According to the available baseline noise surveys (Table 4.2), all the results are within the maximum allowable noise limits set for this area with no exceedances recorded even within subproject sites and surrounding areas.

Table (4.2): Measurements of the average noise levels around the project areas.

	Points						The permissible limit for sound intensity decibels (A) (Egyptian law)			Noise Level Guidelines (One Hour LAeq (dBA)) (World Bank)	
10 minutes average Leq (dBA)	Point 1	Point 2	Point 3	Point 4	Point 5	Point 6	Daytime from 7 am to 6 pm	Evening from 6 pm to 10 pm	Night from 10 pm to 7 am	Daytime 07:00 – 22:00	Nighttime 22:00 - 07:00
	55.4	52.2	56.1	53.4	61.5	59.6	60 - 70	55-65	50-60	70	70



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 54 of 342



Figure (4.1): Map showing the locations of the six noise measurements.

4.1.4 Geology

The Assiut area is dominated by a sedimentary succession belonging to a long range of geologic time from Late Cretaceous to Quaternary (Figure 4.2). In general, the thickness of this succession has an average of about 1500 m (Ibrahim *et al.*, 1995). Most of its formations composed of limestone stroked out with layers of clay and flint. Limestone forms most of the flood plain, overlooking steep edges. Most of the formations are marine sediments, representing layers from limestone, sandstone, marble, and clay.

Geomorphologically, the Assiut area is distinguished by the presence of five main landforms, those are: (1) the young alluvial plains, (2) the old alluvial plains (3) the limestone plateaus, (4) sand dunes and (5) desert wadis. Structurally, Assiut located within the stable shelf of Egypt which is located between the Arabian-Nubia massif in the south of Egypt and the unstable shelf to the north (Yousef, 2003). The sedimentary successions overlie unconformably the pre-Cambrian basement. Folds and faults are the most important structural features in the area. According to Osman (1980), Eocene limestone plateau at the area northwest of Assiut is affected by several joint systems and fractures trending N35°W, N-S, N45°E and E-W.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 55 of 342




Figure (4.2): Geological map of Assiut area, Egypt. (Mansour and Philobbos, 1983).

4.1.5 Hydrology

Assiut Governorate depends mainly on the Nile water for irrigation and drinking. The main canals at the governorate are: Ibrahimeya canal (21 km from the silo site) which serves to irrigate about 79407 feddans, Nag Hammadi West canal (28 km from the silo site), which serves to irrigate about 141 thousand feddans and Nag Hammadi East canal (6.2 Km from the silo site) which irrigates about 88 thousand feddans. The closest canals to the subproject area are two canals located 4 km and 7.2 km from the silo site while the Nile River is located at 10.7km from the silo site.

Groundwater represents the second source of water in the governorate after surface water. Groundwater is extracted from the quaternary aquifer of the Nile valley and the surrounding desert area. Groundwater is used in towns and villages in the valley as a main source for potable water. The main three aquifers are represented by the Pleistocene: The Plio-Pleistocene and the Lower Eocene limestone aquifers. Their recharge sources and discharge mechanisms are summarized (Table 4.3).

Faults have an important role in the recharge mechanisms to groundwater aquifers in the Assiut area especially the Eocene aquifer at the western desert fringes and the Pleistocene aquifer of Wadi El Assiut at the eastern desert fringes.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	56 of 342
------------------	---	------	-------------	-----------

Table (4.3): Sources of recharge to the aquifers in Assiut area and their discharge mechanisms (after Present work, Tamer and Rashwan, 1987 and Awad *et al.*, 1997).

Aquifer	Recharge sources	Discharges	Depth to water
Pleistocene (Nile Valley)	-Seepage from the surface water systemInfiltration of return flow water after irrigation.	 Discharge to the underlying Plio-Pleistocene aquifer Outflow into the river Nile. Evapotranspiration Pumping from wells used in irrigation and human consumption. 	3 – 20 m
Pleistocene (Wadi ElAssiuti)	-From the underlying Nubian sandstone aquifer systemThe surface runoff due to the occasional flash floods.	-Pumping from wells used mainly for irrigation	26-80 m
Plio-Pleistocene	-Vertical seepage from the overlying Pleistocene aquifer at the desert fringesSeepage from the surface water system and from the occasional flash floodsPossibly from the older aquifers.	-Pumping from wells used mainly for irrigationLateral seepage to the neighboring Pleistocene aquifer in the Nile Valley.	13-65 m
Eocene	-From the underlying Nubian sandstone aquifer systemThe surface runoff due to the occasional flash floods.	-Pumping from wells used in irrigation and human consumption	92-150 m (where the subproject is located)



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 57 of 342




Figure (4.2-1): Map showing the depth of the ground water around the subproject area.

4.1.6 Seismicity of the Assiut area

A characterization of the historical earthquake for the more than 4000 years prior to 1900 is that earthquakes can be described only based on historical records of damage to villages, temples, and tombs, supplemented by felt reports independent of damage. Explicit studies of earthquake activity in Islamic records cover a major portion of the nearly 2000 years after the birth of Christ (Ambraseys, 1961; Poirier and Taher, 1980) but the preceding 3000 years of Egyptian history were not studied. According to Sawires et al. (2015), the region within a 400-km radius around Assiut area is affected by 11 seismic sources (Fig. 4); these zones are described in this figure and all the seismogenic source located in the eastern side along the Red Sea, Gulf of Aqaba, Gulf of Suez, Abu Dabbab, Southern Aswan, Luxor-Southern Beni Suef, and Beni Suef- Cairo – Suez District.

Most northeastern parts of Assiut, as well as narrow areas along the western and southern parts, are characterized by low amplification of seismic waves (site effect) during earthquakes. Consequently, these areas are considered relatively safe for the construction of buildings (Figure 4.3).



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

58 of 342




Figure (4.3): Shallow-depth seismicity ($d \le 35$ km) and delineated seismic sources along the Red Sea, Gulf of Suez, and the Nile River modified after Sawires *et al.* (2015). The blue rectangle represents the location of the Assuit Silo.

4.1.7 Flash floods of Assiut Governorate

Assiut governorate is one of Upper Egypt's governorates that are prone to the destructive impacts of flash floods. Assiut is prone to flash floods from several Wadis, namely Nile valley, Wadi El-Asyuti, Wadi El-Sheh, Wadi El-Omrani, and Wadi Emo. Flash floods in these areas are most likely to occur during the rainy season, which typically spans from November to April.

Many factors contribute to the flash floods severity and negative impacts in Assiut, including topography, precipitation, soil, geology, hydrology conditions, and population density. The location of the subproject is considered at moderate risk of flash floods, nonetheless, the area already includes barriers and flood protection. Figure (4.4) presents the flash floods vulnerability



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	59 of 342
------------------	---	------	-------------	-----------

map based on the five vulnerability degrees from very low to very high (Mohamed S., 2021) (Figure 4.4). As indicated, the sub-project site is in a high flood risk zone, however there are already flood barriers installed to protect the industrial zone.




Figure (4.4): Map showing flash flood vulnerability in Assiut governorate, Egypt.

4.1.8 Wind Speed and Direction

According to Meteoblue (2024), the most prevailing wind direction in Assiut is from the North West and North West. The predominant average yearly wind speed is >19km/h followed by >12km/h.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 60 of 342



Figure (4.5): Wind rose for Assiut governorate (Source: meteoblue, 2024)

4.2. Biological Environment

4.2.1 Biological Description of Project Site and Surrounding Area

A desktop review was carried out to obtain some background on the biodiversity of the subproject site and surrounding area. A site visit was then conducted for ground truthing which encompassed an audit on the natural habitat and species in and around the site. The subproject site was visited on the 23rd of September 2023.

Habitats: The surrounding habitats are composed of mainly reclaimed agriculture lands and desert lands (Eastern Desert).

Flora: The Flora in Assuit governorate area includes a clay agriculture land with cultivated crops of the typical cash crops grown in the Egyptian agricultural areas. Cotton, maize, wheat, clover, corn, and beans are the common crops grown at different seasons in the agricultural land. The land in Assuit is fertile characterized by high yields. Three main groups of flora found in Assuit according to their life span: perennials, biennials, and annuals. Four biennial species were recorded *Melilotus albus, Apium graveolens, Chenopodium ambrosioides* and *Spergularia salina*. The perennials flora includes, *Alhagi graecorum, Asparagus stipularis, Aster squamatus, Astragalus fruticosus, Atractylis carduus* and others. The annuals flora includes *Adonis dentata, Abutilon theophrasti, Amaranthus graecizans, Amaranthus hypochondriacus, Aumi majus, Anthemis borumuelleri* and others.

Mammals: The most common species are Rattus rattus, Rattus norvegicus, Mus musculus, Acomys cahirinus, Arvicanthis niloticus, Gerbillus gerbillus and Gerbillus andersoni. Insectivora were represented by Hemiechinus auritus and the following bat species Rhinopoma hardwickii, Taphozous perforatus, Taphozous nudiventris, Otonycteris hemprichi, Tadarida aegyptiaca which were the dominant Chiroptera (Bats) species. Carnivora were represented by Vulpes vulpes.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 61 of 342

Source: Environmental and Social Impact Assessment for Rural Clusters under Phase 2 of ISSIP II Assuit Governorate Final Report October 2016).

Invertebrates: Some insects such as locusts, beetles, butterflies, and some spiders were observed.

Reptiles: Common reptiles in governorate include *Trapelus mutabilis*, *Tarentola annularis annularis*, *Mesalina guttulata*, *Acanthodactylus boskianus*, *Hemidactylus turcicus*, *Chalcides ocellatus*, *Platyceps florulentus*, *Natrix tessellata*, *Psammophis sibilans*, *Telescopus dhara*, *Mabuya quinquetaeniata and Naja haje*. These reptiles live in both vegetation and desert environments within the governorate area.

Aquatic Fauna: Amphibians: In the Nile Valley there are four species of amphibians are known. Characteristic amphibians include *Rana ridibunda*, *Bufotes viridis*, *Ptychadena mascareniensis* and *Sclerophrys regularis*.

Birds: The characteristic birds in governorate include *Ardea alba* (common), *Bubulcus ibis* (rare), *Corvus corone* (common), *Streptopelia senegalensis* (common) and *Fringilla montifringilla* (common).

Several recorded vegetation species in the region have a high economic value including, but not limited to the following: *Cynodon dactylon, Alhagi graecorum* and *Zygophyllum album* (Bidak et al., 2015). However, the subproject area is fenced modified land within an industrial area and does not have any vegetation.

Among the presented fauna above, *Gerbillus andersoni* is classified as nationally vulnerable (Basuony et el., 2010) and least concern internationally (IUCN red list), However, the species is most likely not present within the subproject boundaries as it is located within a modified area, an industrial zone.

Conclusion: There is no vegetation in the subproject area, it is an industrial zone with very little biodiversity and no sensitive habitats or threatened species. There are no sensitive areas outside the walls of the silo to be affected by the subproject.

Furthermore, the subproject is not located near an Important Bird Area (IBA), RAMSAR area and is located at about 28 km from Wadi Al Assiyuti Protectorate.

4.3. Socio-Economic Aspects

Socioeconomic conditions were assessed through a combination of a desk-based study, site visits, and consultations with relevant stakeholders. Based on a combination of both primary data collected from the field and secondary resources reviewed, including statistical data, this section highlights some basic information about the demographic characteristics and human development profile in Assuit.

4.3.1 Basic Demographic Characteristics

According to State Information Service, the governorate of Assuit consists of 11 cities, namely: Assiut (the capital), Dayrut, Al-Qusiya, Abnoub, Manfalut, Abu Tig, Al-Ghanayem,



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024

Sahel Salim, Al-Badari, Sidfa, Al-Fath. It also includes 55 rural units comprising 235 villages and 908 Kafr and Nagaa'. Assiut's silo is located in Abnoub, which is considered as one of the oldest centers in Assiut. It is located in the northeastern part of the governorate, at a distance of 10 km from the city of Assiut and is bordered to the east by uninhabited desert lands. To the west is the Nile River, to the north is Manfalut, and to the south is Al- Fath. The total area of Abnoub reaches 176.14 km², which represents 11.2% of the total area of the governorate. The population reached 411,533 people, and the total number of Households reached 96,175 (CAPMS, 2017).

The number of employed persons in Abnoub was estimated by 95,798 persons (+15 years), As for education, the number of students according to educational status (10 years or more) in Abnoub was 160,914, the total number of illiterate people reached 136,632, and the number of students in the primary stage was 32,892. As for the university, the number of students reached 11,450 students. The overall households with access to clean potable water was 95,119 households connected to a public network, and 1,056 households not connected to the public network (CAPMS, 2017).

Regarding the communities surrounding the industrial zone where the silo is located; the Arab Al-Awamer region (located within Markaz Abnoub) was established on the eastern margin of Assiut Governorate. The Arab Al-Awamer region includes an industrial zone, and it is located to the east of Minya-Assiut Road - with a frontage of 2.13 km. The Minya-Assiut Desert Road separates the Arab Al-Awamer industrial zone to its east from Ezbet Ouled Nabq (within Arab Al Awamer village, Markaz Abnoub), to the west of the road.

There is a reclaimed agriculture area north-west of the industrial zone. To the north-east, the industrial zone is bordered by an empty desert area. At the eastern side of the industrial zone, lies the limestone plateau in Assiut Governorate, which generally slopes towards the west, and its height ranges between 74-97 meters above sea level. To the southeast of the industrial zone there is a desert area separating the industrial zone from the city of New Assiut by 5 km and from the silo locations by 7km. Finally, there are reclaimed agriculture lands located at the southern and southern west sides of the industrial zone. There are two canals located 4 km and 7.2 km from the silo site while the Nile River is located at 10.7km from the silo site. Abanoub city center is located 7.5 km from the project site. The closest residential area/buildings (Ezbet Ouled Nabq) to the silo location is distanced at 2km away to the south in Arab Al- Awamer village, Markaz Abanoub. There are two social housings which seem to be empty located at 1.2km and 1.8km from the silo sites. There is also a gas station located at 0.5km away and Assiut Security Force located at 0.7km from the silo sites (see figures 4.7 and 4.8 below).

The Arab El Awamer industrial zone is located approximately 16 km away from the city of Assiut and its railway and railway station, about 10.9 km away from the city of Abnoub, and approximately 10.5 to 11 km from the Nile River. Additionally, the Arab Al-Awamer industrial zone is about 40 km away from Assiut Airport, and 550 km away from the Port of Suez, while it is about 460 km away from Safaga Port.

62 of 342



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

63 of 342

Abnoub center, includes a population size of 459.6 thousand people, 9.4% of the governorate's population; This is due to the presence of the Arab Al-Awamer industrial zone within its administrative borders, while the centers of Assiut and Al-Fath come in second place due to the close distance to the Arab Al-Awamer industrial zone, whose population, respectively, is 1.1 million and 352.4 thousand people, meaning that the previous three centers represent 39.3% of the population of Assiut Governorate, and if the center of Manfalut, which borders the center of Abnoub to the northwest, is added to them, the percentage will reach 51.2%, that is, more than half of the population of the governorate. This is due to the availability of many different commercial services and industrial projects there, in addition to the location of the governorate's capital in the center of Assiut. Based on the above, the population numbers in the centers of Assiut Governorate contribute to providing the necessary labor for the factories of the Arab Al-Awamer industrial area, and at the same time represent a local market for the consumption of industrial products, especially those that can be consumed directly, as is the case in the food industries, building materials, etc.

Agriculture activity is considered one of the main livelihood activities in the area. The Arab Al Awamer village, Markaz Abanoub, is one of the primary villages/communities served by the existing Assiut Silo. The existing Assiut silos also serve other nearby communities within the region. Most of the farmers using the silos are small scale farmers however, there are also large-scale farmers using the silos. Farmers use their own vehicles to transport grains. Most of the farmlands are owned by men and in rare few cases by women. Women in agriculture support men/husbands/families in farming activities and household chores. In case female farmers transfer grains, a separate lane is provided in the existing silos.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 64 of 342




Figure (4.6). Map of project site and close by Arab Al Awamer village.



Figure (4.7) Map of project site and close by Arab Al Awamer village with distances








Figure (4.8): A zoomed-out map with distances to other areas

Table (4.4): Population and Households Figures in Abnoub (Assiut CAPMAS, 2017).

Awaa	No. of Households		pulation	Total Danulation		
Area	No. of Households	Male	Female	Total Population		
Urban	23,292	50,191	46,754	96,945		
Rural	72,883	163,795	150,792	314,587		

The use of Silo in Grain storage

Grain storage is a component in the grain marketing supply chain that evens out fluctuations in the supply of grain from one season, usually the harvest season to other seasons, and from one year of abundant supply and releasing to lean years. Grain storage may be at farm, trader, and commercial or at government levels. At the farm level (small scale farmers), storage is normally inter-seasonal and helps household to ensure food supplies for the farmer and the family, cash, or barter exchange and for seed (The harvest season starts at the beginning of April and lasts until the end of August). At trader level (large scale traders), grain storage is for a very limited time – over a period of few days or weeks. The traders buy and sell quickly to make a profit. Grain storage at this level is not inter-seasonal. Commercial storage is used by millers and cooperatives to hold stock for limited periods of time to meet demands for their needs or for their urban clients. Government involvement in grain storage, through its own special departments,



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 66 of 342

agencies or government grain marketing boards focuses on the intervention in the staple grain market to balance national supply and demand over a time. The purposes being to create a national food reserve especially for the urban population, national food security reserves, stimulation of productivity, price stabilization and for political consideration such as placation of sectional interests.

The challenges faced by Silos users (based on consultations) include the following: a) lack of women's prayer room & Men's prayer room, b) lack of medical clinic and first aid, c) lack of separate restrooms for women and men, d) unsuitable car parking for customers, and d) unsuitable feed tanker parking. Measures for pedestrian safety will be addressed in the Environmental and Social Management Plan (ESMP) section to ensure safe and organized parking facilities. The main challenge faced by the current users is the waiting time to deliver their grains, which will be reduced after the silo expansion (positive impact) and increasing the storage capacity.

Population Profile: The total population of Assiut governorate is about 4.9 million inhabitants in 2021 (Egypt Description by Information, 2021). The percentage of urban population at the governorate is 26.7 % while the natural population increase is about 23.5 per thousand inhabitants.

Age and Gender Distribution: The age-distribution of the population in Assiut Governorate shows that almost 36.7% are less than 15 years old; while those between 15 and 45 years old represent about 59.6% (CAPMAS,2017). The gender structure is quite keenly balanced with approximately 48.38% of the population being female.

4.3.2 Living Conditions

Household Size and Density: Housing conditions are key indicators of socio-economic development. Poor and vulnerable communities and households often lack access to utility services. A summary of people's access to the key utility services is given below.

Access to Electricity: According to Egypt Description by Information for Assiut governorate, 16.36% of the energy consumed is used for industrial purposes and the rest for lighting and other household uses.

Access to water and sanitation network: In Assiut, the overall households with access to clean potable water is about 98%. Assiut ranks 21st among the governorates in the per capita share of the amount of drinking water consumed at a value of 43.27 m³/capita, and the percentage of total water loss reached 31.00%.

Assiut has 6 sewage treatment plants with a design capacity of 210.00 thousand m³ per day, and its actual capacity 134.00 thousand m³ / day. The number of households connected to sanitation system is 1001.94 thousand households which is 100% of the households in Assiut (Egypt Description by Information, 2021).

The Arab Al-Awamer sewage station was implemented in the Abnoub Center, and it consists of A treatment station, a main lifting station, and a selected water station, in addition to 40 km of network lines.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

67 of 342

4.3.3 Labour Profile

The total labor force (above 15 years) in Assiut Governorate is estimated to be 10811 hundred persons among which 10180 hundred persons are employed. The unemployment ratio is estimated at 5.8% (the percentage of people in the labour force who are unemployed). 5.9% is the unemployment rate, which is lower than the average unemployment rate for the Republic (7.9%), and Assiut ranked 18th among the governorates of the Republic with the highest unemployment rate. 25.0% is the female unemployment rate, which is very remarkably high compared to the female unemployment rate of the Republic (21.7%), and it ranked 13th among the highest governorates of the Republic in terms of the female unemployment rate (Egypt Description by Information, 2021).

Table (4.5): No. of Employed Egyptians in Abnoub (15 years +) according to Age Groups, CAPMAS 2017.

	Sex	Age Groups (15 years +)											
	DCA	+65	-60	-55	-50	-45	-40	-35	-30	-25	-20	-15	Total
Urban	Males	856	855	1443	1671	1751	2144	2541	3079	3474	2839	1020	21673
	Females	225	232	276	338	314	366	508	654	772	768	279	4732
	Total	1081	1087	1719	2009	2065	2510	3049	3733	4246	3607	1299	26405
Rural	Males	1412	1834	2942	3857	4992	5811	8193	8607	10554	10401	3738	62341
	Females	554	338	335	415	555	464	806	749	1232	1118	486	7052
	Total	1966	2172	3277	4272	5547	6275	8999	9356	11786	11519	4224	69393

4.3.4 Economic Activities and Well Being

Agriculture and livestock: The cultivated area amounted to 361.57 thousand acres, and it ranked 9th among the governorates of the Republic in the cropped area with a value of 684.82 thousand acres. The governorate is famous for its production of cotton, wheat, maize, and fava beans. Citrus fruits, pomegranates, mangoes, grapes, and bananas.

There are 247 agricultural associations in the governorate, 192 demonstration fields, 1,046 farms (38.81% of which are for livestock, compared to 61.19% for poultry), 20 feed factories, in addition to 40 manual slaughterhouses for livestock. The governorate produces 14.96 thousand tons of red meat, 0.24 thousand tons of white meat, and 6.06 thousand tons of fish (Egypt Description by Information, 2021).

Industrial Activity: 860 industrial facilities registered in Assiut Governorate, with an investment cost of 15.31 billion pounds, employing 20 thousand workers. There are also 8 industrial zones in the governorate, which contribute to large industries such as: fertilizers, medicines, cement and petroleum, and small industries, the most important of which are kilims, carpets, and wood inlaid with shells.

Assuit Silo is located in Al Awamer Abnoub industrial zone ,which is located near the Eastern Cairo-Assuit desert road and on the eastern part of Assiut-Minya road, The nearest ports are Suez Port (550km) and Safaga Port (460km), the nearest airports are Assuit airport (40km), and Cairo International Airport (350km), the nearest railway station is Assuit railway station



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 68 of 342

(16km) and 12 km far from the Nile, and the total area of Al Awamer Abnoub industrial zone is 614 feddans (2578800 m²).

Tourism: Assiut has many tourist attractions from the various historical eras, Pharaonic, Coptic, and Islamic, and modern ones, including the ruins of Mir, and the area of the ruins of Al-Hammamiya, the Monastery of Muharraq in Al-Qusiya, the Monastery of the Virgin Mary in Mount Dranka, the Al-Farghal Mosque in Abu Tej, the Mujahideen Mosque in Assiut, the Assiut Barrage, and the Wadi Al-Assiut Reserve. The silo is located far from those areas.

4.3.5 Social Services Profiles

Education: Education is one of the most important criteria for measuring the progress of people and their ability to advance and improve their standard of living. According to CAPMAS, September 2018 announced that Egypt's illiteracy rate dropped from 39.4% in 1996 to 29.7% in 2006, and then to 25.8% in 2017. Assiut Governorate is considered one of the governorates that enjoy proper education level in the different level of education. In Assiut there are 31 research institutions, employing 5708 researchers.

The illiteracy rate (10 years and over) is 33.00% in Assiut, which is more than the illiteracy rate in the Republic of 24.10%. 2794 general pre-university education schools in Assiut, benefiting 1013.68 thousand students. Classroom capacity in Assiut is 49.29 students/class, which is more than the classroom capacity of the Republic (47.16 students/class), and 91.41% of the total schools.

There are 87 technical schools in Assiut, concentrated in industrial schools 39.08%, commercial schools 40.23%, and agricultural schools 17.24%, benefiting 95.49 thousand students. The average classroom capacity in technical education is 43.09 students/classroom. There are 30 Special Education schools in Assiut, benefiting 1981 students. The average classroom capacity in Special education is 9.76 Student/ Classroom. One university in Assiut, with 34 colleges benefiting 115.34 thousand students. Three institutes in Assiut, two of them governmental, and one is private, benefiting 4121 students, and the number of graduates reached 970 graduates.

Health: Health services spread nationwide, which vary between hospitals of the Ministry of Health, Rural and specialized private hospitals. The private sector also plays a significant role in this field. 3517 physicians working in Assiut, and the number of citizens per physician reached 1.34 thousand citizen/ physician, which is higher than the average of the Republic (1.33), and 9936 nursing staff members, and the number of citizens per nurse reached 0.47 thousand person/Nurse, which is better than the republic's average (0.68). 7468 total number of hospital beds in the governorate, 78.33% of which belong to government hospitals and the rest belong to the private sector, 629.07 population per bed in Assiut, which means more hospital beds are present in the governorate in comparison to the republic's average (775.54).

There are 2631 public pharmacies in Assiut, and has 2600.12 thousand health insurance beneficiaries, representing 56.05% of the governorate's population. 248 family planning units, 15 mobile family planning clinics, and 156 pediatric intensive care units for children in Assiut.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

69 of 342

4.3.6 Infrastructure

According to the data from the Statistical Yearbook, Assiut, a summary on access to basic infrastructure services available in Assiut governorate is presented in the following tables.

Water Supply: Accessibility to potable water is high in Assiut Governorate, and almost all the households in Assiut city have access to running potable water. The Nile River, which is 12 km away from the Arab Al-Awamer industrial area, is the main source of water there, in addition to some underground wells in the Assiut Valley region. The Nile outlet, purification stations, and the water network are among the activities that work to provide usable water in all its forms, and considering this Arab Al-Awamer derives its water from the Abnoub Center water station in the village of Al-Tawabiya, its capacity reaches 1,600 liters/second. Three water pumps were also supplied and installed. And the implementation of pipelines with a length of 1.8 km, supplying the region with the drinking water it needs as well as the water needed for industrial consumption and fire resistance works. Therefore, the paths of the water network in Arab Al-Awamer were designed in a grid form, for easy access of water to all factories in the event of any breakage or malfunction in any of the parts of the region's water network, whether main or subsidiary.

Sewage Treatment: Assiut has 6 sewage treatment plants with a design capacity of 210.00 thousand m³ per day, and its actual capacity 134.00 thousand m³ / day.

Electricity: According to Egyptian Human Development Report 2010, access to electricity in Upper Egypt Governorates was around 99.0%; even squatter areas have access to electricity, regardless of their illegality. 4309 million Kwh is the amount of electricity used in Assiut, and it ranks 23rd among the governorates of the Republic in terms of per capita energy consumption, which amounted to 917.22 kw/hour per capita.

Electricity is the main source used in the Arab Al-Awamer industrial area, and it is obtained from the Middle Egypt Electricity Company, with medium voltage lines of 11 kV as well as through low voltage of 220 kV, which depends mainly on The New Assiut Power Generation Station, which is located 3 km north of the Assiut Reservoir, is in addition to the Assiut Steam Power Generation Station in the city of Assiut, which is connected to the unified electrical network. In the same context, transformer stations work to reduce the voltage of the electrical current to feed the medium voltage networks of 11 kV, in large industrial facilities or consumption-intensive ones, while small industrial facilities are fed with a voltage of 220 volts. In addition to the above, to avoid power outages, factories use their own generators to ensure the continuation of their manufacturing operations.

Roads and Transportation: Transportation is one of the components that contribute to the success of the development process in the Arab Al-Awamer area, as the internal road network in the region is linked to the regional road network, which contributes to exploiting the economic potential in Assiut Governorate, in addition to linking it to marketing centers inside and outside the governorate, that is, at the local and regional levels, in Assiut Governorate. It is characterized by its central location between the governorates of Central Egypt in the north and the governorates of Upper Egypt in the south.

This makes it possess a good network of roads that connect the centers of the governorate on the one hand and the neighboring governorates on the other hand. Considering the local



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 70 of 342

transportation network in the governorate in general and the Arab Al-Awamer region in particular, its connection to the other governorates is noted. The eastern Cairo-Aswan Desert Road runs along the western side of the Arab Al-Awamer industrial zone, which is located on the eastern margin of the governorate. The length of this road is 122 km, and its width is 12 meters from the north of the governorate to its south. Additionally, the Assiut-Minya road borders the industrial zone to the west and serves as the access road to the silo. These roads contribute to serving the region due to their smooth flow of traffic, attributed to their location in a desert area devoid of high population densities.

The region is also served by a network of main roads, namely the Cairo-Sohag Road and the Hurghada-Assiut Road, which passes south of New Assiut City, 10 km south of Arab Al-Awamer. It also approaches the road linking the city of Abnoub - in the Zaraya area east of the Nile River - and the northeast of the city of Assiut, with a length of 16 km, and continues south towards the city of Sahel Selim and the city of Badari, arriving at the city of Aswan. As for the railway network, it is also 16 km away from Arab Al-Awamer Industrial City.

With regard to the internal road network in the Arab Al-Awamer, the industrial area was divided into a number of areas separated by major transportation axes, all of which converge in a main axis in the area, with the aim of facilitating the transportation of raw materials, production requirements, and the final product to and from factories, and it occupies the lengths of internal roads that have been paved.

Communication: There are 195 post offices and 69 telephone exchanges with a capacity of 543.6 thousand lines. The number of fixed-line subscribers reached 221.83 thousand subscribers, and the percentage of Internet users reached 43.4 %.

4.3.7 Investment and Development

Small and medium industries are considered necessary for industrial, economic, and social growth due to the increase in production and national income they achieve, in addition to covering part of the local market, reducing imports, and opening areas for export.

Small industries represent a large and influential sector in the field of manufacturing and feeding large and medium industries. Small industries are defined as industrial establishments whose investment costs reach up to one million pounds and the number of workers in them ranges from 10 to 50 workers, while medium industries are industrial establishments whose investment costs reach up to five million pounds. The number of workers in it reaches up to 100 workers.

4.3.8 Archaeology and Cultural Heritage:

Assiut Governorate includes a cultural heritage from various eras, whether the Pharaonic, Roman, Coptic, or Islamic era. Assiut Governorate is considered one of the tourist attractions due to the availability of its tourist components.

Examples archeological zones near the subproject site and distance: Monastery of the Great Martyr Mina - The Wondrous (The Hanging Monastery on Mount Abnoub): The Hanging Monastery stands on the eastern bank of the Nile River. It is about 25 km north of Abnoub city, 170 meters above the earth's surface. Therefore, it gained fame as the hanging monastery because



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	71 of 342
------------------	---	------	-------------	-----------

it hung high on the mountain's bosom. Distance from subproject site: 30 km. Saint Boctor Coptic Orthodox Church, Deir El-Gabrawy, Abnoub, Assiut, Egypt: Distance from subproject site: 12 km.

4.3.9 Status of Women:

The percentage of females is 49.20% of total population in Assuit governorate, and their average age of first marriage is 25.5 year. Females' illiteracy rate is 21.9% and 32 % is the female unemployment rate, which is very remarkably high compared to the female unemployment rate of the Republic.

According to the WB's background note on gender equality and climate change (2024), women in Egypt bear the responsibility for unpaid care including household chores, children raising and family care. Additionally, women have less rights to land than men, low access to financial resources, services and technologies and low participation in their community's formal decision-making processes particularly in rural areas and specifically in the agriculture sector.

Women farmers are responsible for the following activities: sowing seeds, weeding, cultivating, harvesting crops, selling products, and taking care of gardens. Yet, despite their major support in agriculture activities, their important roles in agriculture activities are not recognized due to gender bias. ((SYPE 2010-2014) survey and ILOSTAT 2020).

Over 71 percent of Egyptian women in rural areas are reported to be working in unprotected informal jobs (most of them working without pay in family businesses). Even when considering only formal employment in agriculture, men are mainly employed as full-time workers (FAO, 2022).

4.3.10 Land Use:

Assuit Silo is located in a reclaimed desert area accessible through a small, asphalted road branching from the main Cairo-Aswan Eastern Desert Road/ Minya-Assiut road. It is surrounded by empty desert lands and factories including Juhayna, Chipsy, Coca Cola and Horus grain co. (which also appears to have silos). On the other side of the main road there are some reclaimed agriculture lands. In the southern area of the silo there is a small road followed by a small area which appears to have had some cultivations and bordered by the main road. There are no residential areas near the silo. The silo is surrounded by some factories and desert lands. There are some agricultural lands in the far north of the silo. There are no areas currently utilized for settlement, business or agricultural activities which will need to be expropriated, in part or fully.



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

72 of 342

5

IDENTIFICATION AND ANALYSIS OF ENVIRONMENTAL AND SOCIAL RISKS AND IMPACTS

5.1. Overview

The impacts on the environment and terrestrial ecosystems could be generally attributed to natural or anthropogenic factors. However, recognizing natural and anthropogenic stressors might be difficult due to the complexity of ecosystems reactions to the variety of disturbances. This section of the report identifies the potential impacts on the environment and on the community, especially terrestrial habitats, and surrounding environments/communities. An environmental and social impact is defined as any change to an existing condition of the environment/social aspects. The main objective is to examine, analyze and assess the planned project activities' impacts on the baseline conditions.

This chapter concerns both 'planned' activities (those activities concerning normal, or anticipated activities during all sub-project phases), and 'unplanned' activities, that is, those activities that are unexpected. Unplanned activities at grain silos include fire and explosion, often due to poor control of grain dust and conditions that result in ignition of dust.

Various potential positive and negative impacts are described below.

Positive impacts:

- o Benefits (that is, positive impacts) are likely to have a positive impact locally through hiring. Worker camps will not be required, accommodation in the form of rented apartments will be provided to a few outsourced workers, and no sub-project-related influx is anticipated (these may have negative impacts on local communities). At the regional level (that is, a second zone of impact), the sub-project may have benefits in terms of additional revenue (Providing new job opportunities for young people in construction areas). Farmers in the region will be also benefitted from storing wheat at the grain silos, and another from local stakeholders who will be able to withdraw wheat from the silos.
- o Providing highly advanced storage capacity within the country.
- Eliminating the percentage of wheat losses resulting from poor storage, which reaches about 10%.
- Aiding the country in maintaining a secure strategic balance of wheat.
- O Tightening the process of maintaining and controlling the stock, which leads to an economy in the use of pest control methods with pesticides and maintaining the quality of the grain as a result of the high quality of storage.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	73 of 342
------------------	---	------	-------------	-----------

- Reducing the average purchasing price of wheat throughout the year as a result of entering the global purchasing market at appropriate times.
- Creating new areas of attraction and agricultural expansion in order to encourage farmers to grow wheat and grains next to the sites where silos are being established.

Negative Impacts:

Possible impacts arising from the construction and operation works are categorized into reversible and irreversible impacts. The impacts identified are also described according to their location, extent, and characteristics. Reversible and irreversible impacts are further categorized by intensity of impacts (negligible, minor, moderate, and major) for identifying best possible remedial (mitigation measures) action to be taken. This ESMP identifies and quantifies the significance of adverse impacts on the environment from the proposed Silos Complex sub-project in Assuit. Impacts on the environment were assessed in terms of their significance according to the following categories:

- Insignificant the impact is too small to be of any significance, (category I).
- Minor the impact is undesirable but accepted, (category II).
- Moderate the impact give rise to some concern but is likely to be tolerable in shortterm (e.g., construction phase) or will require a decision to its acceptability, (category III).
- Major the impact is large scale giving rise to great concern; it should be considered unacceptable and requires significant change, (category IV).

5.1.1 Impact Assessment Methodology:

A. Identification of area of influence

Physical:

- Surface water resources: Surface water (Nile River) is located at a far away distance from the project area (more than 10km away). Two canals are located at 4km or more from the subproject area. Therefore, the subproject is unlikely to have an impact on surface water resources.
- Sub-surface water resources: Groundwater is located at a deep level (92m-150m deep). Therefore, the project is unlikely to have an impact on groundwater resources (for example through fuel leaks or leaks of other substances).
- Air, Noise and Vibration receptors: The subproject is located in an industrial zone. However, the closest agriculture reclaimed land is located at 0.4km west of the expansion site. The closest community is Arab Al-Awamer village, Markaz Abanoub which is distanced at 2-2.7km away south of the expansion site (refer to figure 4.7 in baseline). Since the most prevailing direction of the wind is mainly (North West and North North West) air emissions will most likely travel towards the south east where there are no residential areas or local communities



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

74 of 342

present (see figures 4.5, 4.6 and 4.7 in baseline). Additional noise and vibration are located at significant distance from the residential areas (the closest area is located at 2km away to the south) The nearby agriculture lands do not include residing stakeholders on the nearby farms. There are two social housing units, which appear to be vacant, located 1.2 km and 1.8 km from the silo sites. Additionally, a gas station is located 0.5 km away, and the Assiut Security Force is located 0.7 km from the silo sites

Measures will be taken to ensure that air emissions, noise or vibrations during any stage of the subproject will not negatively impact crops or agricultural workers. Moreover, sub-project air emissions during the construction phase are unlikely to affect receptors outside of the site fence line. However, additional vehicle emissions on main roads could affect crops or residences within an area of influence of 500 m on either side of these roads.

- Land use within 1 km radius from the project site are present in Figure 5.1 below which mainly encompasses the industrial zone, reclaimed agriculture lands, a gas station, Assiut Security Forces and part of Minya-Assiut Desert Road.
- Traffic receptors including noise, vibration from vehicles, additional traffic and associate increase of accident risk will be mainly on the two main roads Minya-Assiut Road and Cairo-Aswan Eastern Desert Roads as most of the heavy traffic is expected to come from Abanoub Area and through the main two roads; Cairo-Aswan Eastern Desert Road and Minya-Assiut Road (see figure 5.2 below).
- **Biological:** the subproject is not located near an Important Bird Area (IBA), RAMSAR area and is located at about 28 km from Wadi Al Assiyuti Protectorate. Therefore, an area of influence for possible impacts on biodiversity is not required.
- Social: the area of influence for social risks and impacts are the communities using the existing silo throughout Assiut governorates including but not limited to Abanoub area and Arab El Awamer in each harvesting season. Local grains are also received each harvesting season from Toshka and East Oweinat and military farms. Imported grains are also received mostly from Safaga port and from Deikhela and Damietta ports all year round. Social area of influence could include road infrastructure including Minya -Assiut main road (access road to project). Cairo-Aswan Eastern Desert Road and other internal road infrastructure in Assiut governorate that will be used to transport grains. Social area of influence also includes the farmers who will benefit from storing wheat at the grain silos, and another from local stakeholders who will be able to withdraw wheat from the silos.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 75 of 342




Figure (5.1): Land use within 1km radius from the project site.




Figure (5.2): Main roads leading to Assiut silo.

B. Impact significance for planned activities

Impacts significance levels are assessed based on the magnitude (scale, duration and severity of impacts and likelihood of occurrence (for unplanned events)) and the sensitivity of the receptor (presence of receptors/importance



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	76 of 342
------------------	---	------	-------------	-----------

of receptor etc.). Accordingly, the negative risks and impacts are assessed based on the following characteristics:

- Duration of the impact (temporal).
- Size of the impact (spatial).
- Severity
- Sensitivity of receptors
- The magnitude of the impact, is the result of the above criteria; and
- The significance of the impact = (the magnitude of an impact) + (the importance of the receptor).

Planned risks and impacts

For planned risks and impacts, the first step is to determine (i) the duration of the impact, (ii) the spatial range of the impact and (iii) the severity of the impact, and (iv) receptor sensitivity. A scoring system was adopted to determine the scale of the three criteria above, with 5 being the highest level and 1 being the lowest for each of the three criteria.

Step1: Temporal scale (duration):

Duration category	Description	Score
Short term	Impacts will last for short duration (<5 years)	1
Medium-term	Impacts will last for medium duration (5-15 years)	2
Prolonged-term	Impacts will last for more than a generation lifetime (15-30 years)	3
Long-term	Impacts will last for a long term (30-45 years)	4
Permanent / irreversible	Impacts may last more than 45 years or longer.	5

Step 2: Spatial scale:

Spatial category	y Description Sc	
Localized	Within the project area and immediate surrounding	1



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	77 of 342
------------------	---	------	-------------	-----------

Study zone/ District/Markaz Level	Within Markaz Abanoub	2
Regional	Governorate level	3
National	Country Level	4
Global	Worldwide	5

Step 3: Severity scale:

Severity level	Description	Score
Insignificant/no effect	Receptors are not affected.	1
Slightly severe	Receptors may be slightly affected however mitigation measures are considered in design stage or cheap to implement and/or fast to implement.	2
Moderately severe	Impacts are reversible and could be mitigated.	3
Severe	Impacts could be mitigated with expensive and time-consuming measures.	4
Highly severe	Impacts are permanently irreversible and cannot be mitigated.	5

Step 4: Magnitude scale

The next step is determining the magnitude scale which is the result of the temporal, spatial and severity scales (above). The results of the scores above will provide the magnitude scale as follows

- A total score above 12 and equals to 15, Very Large scale
- A total score above 9 and equals to 12, Large scale
- A total score above 6 and equals 9, Moderate scale A total score above 3 and equals to 6; Small scale A total score above 1 and equals to 3; Negligible

Step 5: Receptor importance/sensitivity scale

Receptor sensitivity is based on the degree to which a receptor is resilient to change, and the value attributed to the receptor by



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 78 of 342

stakeholders or applicable regulations/policies. Receptors usually fit into one of the following three categories:

- Physical (non-living environmental components, including air quality and noise, water resources, sediments and geology).
- Ecological (for example fauna); and Human.

Step 6: Significance scale

The significance of impact is evaluated based on the results of the magnitude scale and the importance of the sensitive receptor/vulnerability of the receptor.

Magnitude	Importance of receptor/sensitivity of receptor						
	Low	High					
Negligible	insignificant	insignificant	insignificant				
Small	insignificant	Minor	Moderate				
Moderate	Minor	Moderate	Major				
Large or Very	Moderate	Major	Major				
Large							

Unplanned activities risks and impacts

The grain handling industry is a high hazard industry where workers can be exposed to numerous serious and life-threatening hazards including:

- fires and explosions from grain dust accumulation
- suffocation from engulfment and entrapment in grain bins
- falls from heights
- crushing injuries and amputations from grain handling equipment
- hazardous atmospheres inside storage structures

Only the first category relates to unplanned (or accidental) activities or events during sub-project operations. The others are OHS issues for plant workers that are addressed in Section planned risks during construction and operation phases. This section addresses the potential environmental impacts of accidents. This should not be confused with a discussion of plant safety. Occupational exposure to materials released in accidents, and the potential for personal injury to occur, are only considered environmental issues to the extent that they affect socioeconomic stability. Consequently, the potential environmental impacts of a serious accident may seem disproportionately small.



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

79 of 342

Unplanned activities related to grain silo construction, operations and decommissioning, typically include the following:

- Fire or explosion related to fuel leaks (e.g. fromdiesel storage tanks) during the construction, operation and decommissioning phases.
 During these phases, temporary power generation may require diesel fuel storage for the generators.
- Pesticide leaks
- Fire or explosion related to grain dust

Five steps have been undertaken towards evaluation of the risks of unplanned events:

- 1. Identify risks: This included the analysis of potential risks and opportunities. Although risk identification is continuous throughout the life of the sub-project, risks should be managed as soon as possible.
- 2. Determine probability: This ensured focus on mitigation of the risks most likely to affect this sub-project.
- 3. Determine the impact: This process is similar to the evaluation undertaken with respect to planned sub-project activities.
- 4. Identify mitigation measures: This part of the process consists of risk response planning. As for evaluation of planned activities, measures will be identified to reduce or eliminate the identified risks. Risks can be addressed via mitigation strategies, preventive plans and contingency plans.
- 5. Monitor and review the risk: Risk management is a continuous process because conditions change. The ESMP includes procedures for review, monitoring, and tracking of identified risks periodically throughout this sub-project. Uncertainty plays a major factor in risk management.

Technologies for Identifying and Monitoring Risks

To ensure the safety and efficiency of silo operations in Assuit, various technologies will be used for identifying and monitoring risks, including the following:

• Temperature Sensors:

- Monitoring the temperature within grain cells to detect hotspots that could indicate potential spoilage or combustion.
- Sensors are placed at multiple points within the silo to provide comprehensive temperature data.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 80 of 342

Early detection of temperature anomalies can prevent spoilage and reduce the risk of grain dust explosions.

• Hazard Monitoring Equipment:

Dust Monitoring:

 Equipment such as dust sensors and explosion-proof sensors are used to monitor dust levels and prevent hazardous accumulations.

Gas Detection:

 Phosphine and other fumigant gas detectors ensure that concentrations remain within safe limits.

• Moisture Sensors:

 Moisture content sensors help maintain optimal storage conditions and prevent mold growth and spoilage.

• Software for Monitoring Silo Systems:

• Integrated Monitoring Systems:

 Software systems that integrate data from various sensors (temperature, moisture, dust) to provide real-time monitoring and alerts.

• Emergency Response and Risk Management:

Automated Emergency Shutdown Systems:

Systems that automatically shut down operations if hazardous conditions are detected.

For the purposes of this impact assessment, potential impacts that are dependent on the occurrence of an action that has a finite probability, but might not occur at all, are referred to as "event-related impacts." An example of event-related impacts that may occur as a result of this Project could be associated, for example, with an accidental, uncontrolled release of hydrocarbons that might occur under non-routine operating conditions. Because event-related impacts may not occur at all, assessment of potential impacts that are event-related may take into consideration the **likelihood** of occurrence.

Likelihood can be derived from historical information, modelling, industry data, stakeholder input, and professional judgment. In addition, likelihood takes into account anticipated or planned mitigation measures, engineering controls, and procedures in place to prevent or reduce the potential consequences of the identified event. To assign likelihood to an event-related impact, six possible levels of likelihood are defined and ranked. The six levels are defined as shown in the table below.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 81 of 342

Table: Likelihood of event-related impact.

Impact	Definition
Rare	The impact is rare or unheard of
Remote	The impact has occurred once or twice in the industry
Unlikely	The impact has occurred in the industry in the past but is not likely to occur on this project during the lifecycle of the facility (e.g. construction, operation, decommissioning).
Seldom	The impact could occur on this project during the lifecycle of the facility but only under exceptional conditions.
Occasional	The impact may occur on this project during the lifecycle of the facility.
Likely	The impact can reasonably be expected to occur on this project during the lifecycle of the facility.

The various levels of risk in relation to the Assuit silo sub-project have been defined as follows:

Level of risk	Definition
Catastrophic	Death and/or catastrophic effect on environment that may take longer than a year to restore and cost more than \$1,000,000. Regulator notification mandatory.
Major	Life threatening injury or multiple injuries requiring admission to hospital and/or significant effect on environment that may take up to a year to restore and cost up to \$1,000,000. Regulator notification mandatory.
Moderate	Injury requiring admission to hospital and/or effect on environment that may take 1-2 months to restore and cost up to \$20,000. Regulator notification mandatory.
Minor	Minor illness or injury requiring medical treatment (e.g. first aid) and/or minor effect on environment that can be cleaned up. Any potential damage remediation likely to cost less than \$5,000. Regulator notification unlikely to be required.
Negligible	Illness or injury that doesn't require medical attention. No adverse effect on environment and regulator notification not required.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 82 of 342 Silo, Assuit, Egypt

A single risk usually can result in a range of consequences, generally with less severe consequences being more common. To obtain one rating one must generally consider the scenario that gives the highest number (that is, the worst case).

The significant scale for unplanned events is presented in the following table. It is based on the estimated risk and estimated probability of occurrence.

Level of			Probability o	f Occurrence		
Risk	Likely	Occasional	Seldom	Unlikely	Remote	Rare
Negligible	Insignificant	Insignificant	Insignificant	Insignificant	Insignificant	Insignificant
Minor	Minor	Minor	Minor	Insignificant	Insignificant	Insignificant
Moderate	Moderate	Moderate	Moderate	Minor	Minor	Minor
Major	Major	Major	Moderate	Moderate	Moderate	Minor
Catastrophic	Major	Major	Major	Major	Moderate	Moderate

Example: Consequences of fire at grain silos

Note: Assume worst case scenario

There have been many cases of explosions and fires in grain silos and associated ducts and buildings. If the air inside becomes laden with finely granulated particles, such as grain dust, a spark can trigger an explosion powerful enough to blow a silo and adjacent buildings apart, usually setting the adjacent grain and building on fire. Sparks are often caused by (metal) rubbing against metal ducts; or due to static electricity produced by dust moving along the ducts when extra dry. Overheating and mechanical failure of unloading or loading belts and other mechanical equipment and electrical failure can also cause fire outbreaks.

Possible impacts include severe to fatal impacts on workers and impacts of combustion gases (smoke) on surrounding communities. As the area bordering the southern site fence line of the Assuit grain silo facility is largely agricultural, little impact with regard to explosions or fires is expected, as silo fires are normally contained within the site (based on past records of silo explosions/fires). Grain silo explosions can cause broken windows and other impacts on buildings 500m or more if there would be an explosion, but little impact is expected in the agricultural areas to the south of the site.

The incidence of grain silo explosions in the U.S. alone were 8.14E-03 per million tons of wheat. The time of return of explosions was 122.9 per million tons. This will be construed as occasional recurrence. The worst-case impacts are rated as Major. This gives a significance of **Major**. Mitigation measures will therefore be necessary to reduce the possible impact.

5.2. Analysis of Environmental and Social Risks and Impacts for Planned Activities

Table (5.2a): Construction phase risks and Impacts.

	T .			Magnitude Level			Receptor Sensitivity	Impact Significanc	Impact significance	
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
Environ mental	Risks on Ambient air due to airborne Dust	• Airborne dust can be generated from construction activities such as excavation and concrete mixing. This dust can pollute the air and can also pose a health hazard to workers and nearby residents.	• Construction phase will result in slight, localized, short term (16 months) dust emissions from construction activities. Therefore, the magnitude of the impact is deemed small the emissions will be limited mainly affecting the work environment. The vulnerability of the receptor (industrial zone with food industry) is medium. Therefore, the significance of the impact is Minor.	Short term	1 Localiz ed	2 Slight	4 Small	Medium	Minor	Insignificant/Ne gligible
	Engine Exhaust Gases and other sources of air	• Exhaust fumes and gaseous emissions such as NOx, Sox and Particulate matter (PM2) and (PM10)	As above, Construction activities will result in slight, localized, short term (16 months), air quality emissions from fuel combustion/burning from construction equipment, machineries and transport	Short term	1 Localiz ed	2 Slight	4 small	Medium	Minor	Insignificant/Ne gligible



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024

	_				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
	emission s	from internal combustion engines/ generators/ vehicles and machineries used present another risk to air quality on and close to construction sites.	vehicles. The vehicle exhaust together with dust generated constitute major pollutants which can affect air quality. The most relevant pollutant considered is particulate matter because of its potentially significant increase during the construction phase. Air pollution will have health implications on the workers, visitors and the neighboring community as it causes respiratory diseases and is a visual irritant (see area of influence). Therefore, the magnitude of the impact is deemed small. The emissions will be limited mainly affecting the work environment. The vulnerability of the receptor (industrial zone with food industry) is medium. Therefore, the significance of the impact is Minor.							
	Risks on Soil and	The project may impact	Construction activities resulting in soil and	1	1	2 Slight	4 Small	Low	Insignifican t	Insignificant/Ne gligible



V: 8

August 2024

	Towns of a				Magnitue	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
	Water resource s contamin ation	soil quality and groundwater quality (on the long run) from; • Accidental oil and fuel spills from machineries and vehicles used. • Runoff risks from pesticides used which could pollute nearby lands/soils	groundwater pollution is of low probability, as these events are accidental. Spills may result from domestic sewage, accidental oil and fuel spills from machineries and vehicles and diesel generator if used and spills from stored chemicals and materials and wastes. • The impacts are slight, localized and short term with an overall magnitude level of negligible-small. The soil and groundwater vulnerability are considered low, firstly because spills on the soil can be easily contained and cleaned and groundwater is located at a deep level. The significance of the impact is therefore assessed to be insignificant.	Short term	Localiz					
	Risks on Ambient Noise	• The following equipment used excavation and grading of the	Construction phase will result in slight, localized, short term (16 months) noise emission from machineries	1 Short term	1 Localiz ed	2 Slight	4 Small	Medium	Minor	Insignificant /Negligible



V: 8

August 2024

	Townson				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		site may produce high noise emissions: o the use of heavy machinery, such as trucks, bulldozers, and excavators. o the operation of construction equipment, such as generators and compressors.	and vehicles used. Therefore, the magnitude of the impact is deemed small. The emissions will be limited mainly affecting the work environment. The vulnerability of the receptor (industrial zone with food industry) is medium. The closest residential area is in Arab El Awamer and is located at more than 2km away. Therefore, the significance of the impact is Minor.							
	Biodiver sity/ pesticide s consump tion by non- targeted species	Impacts on biodiversity may result in the disturbance of wildlife from noise, dust, air, light emissions and waste generation including chemicals.	• This impact is slight, localized and short term. The magnitude of the impact is small. The project is located in an industrial area with low biological value. The vulnerability of the receptor is low. Given the low importance of the receptor, the significance of the impacts are assessed to be insignificant.	1 Short term	1 Localiz ed	2 Slight	4 Small	Low	Insignifican t	Insignificant/Ne gligible



V: 8

August 2024

	Towns of a				Magnitud	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		Non targeted wildlife may consume rodenticides by accidents or consume the dead rodent if not collected right away and disposed properly and in turn leading to their secondary poisoning.								
	Waste generation (solid, liquid, and hazardous wastes) emissions.	Solid waste Increased waste generation from materials, packaging, debris. Construction waste Large quantity of excavated	This impact is slight, localized and short term. The emissions will be limited mainly affecting the work environment. With proper management (handling, storage and disposal of wastes), the risks can be easily contained. Therefore, the magnitude of the impact is deemed small . The workers will use existing latrines on site with sewage tanks that are emptied regularly at the local sewage network. The vulnerability of the receptor	Short term	1 Localiz ed	2 Slight	4 Small	Low- Medium	Insignifican t-minor	Insignificant/Ne gligible



V: 8 A

August 2024

	Ŧ				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		soil will be generated among other construction waste. Liquid waste Potential wastewater	(industrial zone with food industry) is medium . The soil and groundwater vulnerability are considered low . The significance of the impact is deemed Insignificant- Minor .							
		from concrete mixing, equipment washing, sanitation.								
		Potentially hazardous waste from paints, solvents, oils, pesticides containers and chemicals.								
Socioeco nomic Aspects	Risks to labor from inapprop riate working	Unfair treatment (discrimination , delayed payments, unsafe	Those risks are of short term, localized with a severity level between slight-moderate. The Magnitude is therefore assessed to be small. The	1 Short term	1 Localiz ed	2-3 Slight- Moderat e	4-5 Small	High	Moderate	Moderate



					Magnitue	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
	conditio ns	working conditions). • Unresolved complaints from the lack of grievance mechanism for workers.	sensitivity of the receptors (construction project workers) is High. Therefore, the risk significance is deemed Moderate							
	Disturba nce to Silo operatio ns and users	Noise, dust, traffic disruptions. Restricted access to facilities or services. Construction activities and stock-piling of construction material can potentially block the access routes and roads inside and in the vicinity of the silo sites.	The disturbance to silo users is slight (different entrance for construction work was identified), localized (silo area) short term (16 months). The magnitude of the impact is thus deemed small. The sensitivity of the receptors is High. Therefore, the assessment of this impact is deemed Moderate.	1 Short term	1 Localiz ed	Slig ht	4 S m all	High	Moderate	Minor
	Child Labor	• Exploitation of children in	Those risks are, localized and severe in nature. The impact may last for a long	4 Long term	1 Localize d	4 Severe	9 moder ate	High	Major	Major



V: 8 Au

August 2024

	Ŧ .				Magnitud	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		construction work. • Hazardous working conditions. • Interference with education. Increased vulnerability to exploitation or abuse	term (injuries, loss of educational opportunities etc.) The magnitude is therefore assessed to be moderate. The sensitivity of the receptors (children under the age of 18) is High. Therefore, the risk significance is deemed Major.							
	Risks of SEA/SH	Risk of sexual exploitation and abuse and harassment may increase due to the presence of workers near local communities and lack of awareness on SEA/SH issues	• Those risks are of short term, localized with a severity level slightly severe because they can be easily mitigated with low cost measures. The magnitude is deemed small. The sensitivity of the receptor is Medium/Moderate. The overall impact significance is Minor.	Short term	1 Localiz ed	2 Slight	4-5 Small	Medium/M oderate	Minor	Minor



V: 8 Au

August 2024

	Turno etc				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
	Commun ity health and safety: Traffic risks and accidents	 Traffic accidents due to the increase in number of trucks during construction phase may pose a risk on other road users. Traffic congestions due to the increase in transportation trucks for materials, machineries and wastes to and from the site. Potential risks from air and noise emissions and vibration from high traffic volume during 	• The risk is of short term, at district -regional levels and is moderately severe. The magnitude is therefore Small-Moderate. S ince the operations of the existing silos will continue and traffic from grain transport vehicles by silo customers will be present, the local community (silo users/clients and other road users) are at risk of increase in road accidents due to the presence of construction trucks. The sensitivity of the receptor is High The overall risk significance level is Major.	1 Short term	2-3 District-regional	3 Moderat ely Severe	6-7 Small - Mode rate	High	Modera te- Major	Moderate



V: 8

August 2024

	T				Magnitue	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		transportation of materials and machineries and wastes to and from the site.								
	Communities' disconte nt/dissati sfaction	This risk can be encountered as a result of: Iack of transparency in information sharing including information about the impacts and mitigation measures Lack of consultation Risks of increase in unresolved complaints	Those risks are of long term, localized with a slight severity level. A Stakeholder Engagement Plan was formulated to inform on the project design and communities needs. The Magnitude is therefore assessed to be Moderate. The sensitivity of the receptors (construction project workers) is High. Therefore, the risk significance is deemed Major	4 Long term	2-3 District- regional	2 Slight Severity	8-9 Mode rate	High	Major	Moderate



V: 8

August 2024

	.				Magnitud	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
	Risks on Cultural Heritage and archeolo gical sites	Impacts on archaeological and historic sites during the construction phase are expected to be negligible since there are no archeological sites nearby and the subproject is located within an existing facility's premises.	NA	NA	NA	NA	NA	NA	NA	NA
OHS Aspects	Occupati onal Health and Safety (OHS) risks/ Lack of OHS consider ations	 The use of hazardous materials and chemicals and wastes can pose a risk to worker health (i.e. cement, paints, oil etc.). Falls from heights are a possible cause of injuries in 	The risks are long-term (Major injuries which may result in long-term health impacts, loss of limb etc), localized and are severe. The magnitude of the risks is deemed moderate. The sensitivity of the receptor is High prior mitigation measures. Therefore, the risk significance is deemed Major	4 Long-term	1 Loca lized	4 Seve re	9 Mode rate	High	Major	Moderate



	T				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		construction (silo rooftop areas/ use of scaffoldings etc.). • Electrical hazards can cause serious injuries or death. • Machinery can cause crushing injuries or amputations/mo ving loads. • Dust and fumes can irritate the eyes, nose, and throat, and can also cause respiratory problems. • Noise emissions may disturb workers. • Falling into excavated zones. • Working during bad weather								



	Inom a ata				Magnitu	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		conditions (dust storm, heat wave, rainy seasons etc.). Injuries and burns from welding activities. Accidents while transporting materials and machinery to and from the subproject site. Accidental loads falling on workers while being lifted by cranes. Physical injuries from physical activities and wrong lifting techniques, wrong posture while conducting any work. Slip trip and fall								

V: 8

August 2024



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8

	T				Magnitud	de Level		Receptor Sensitivity	Impact Significanc	Impact significance
Factors	Impacts / Risks	Description	Impact Summary	Tempo ral scale	Spatial scale	Severit y	Total		e Level	after mitigation measures implementatio n (table 6.1)
		 Injuries and cuts from machineries and hand arm vibration syndrome from machineries used Working in confined area (risk of asphyxia while working inside the silos) during construction phase. Risks of electrocution while installing the Silos. Getting hit by moving load/vehicle/ma chine 								

August 2024



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 97 of 342

Table (5.2b): Risks and impacts for unplanned events during Construction phase.

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.1)
Catastrophi c events/ extreme events (fire and explosion)	Catastrophic event can produce major negative impacts on OHS and public health and safety	• Fire and explosion risks from badly stored fuel/poorly stored/installed generator and mishandling of chemicals during construction phase and explosion from existing silo operations (unpredicted events) can lead to the death of workers in silos construction area and existing silo users. Potential damage to nearby buildings (industrial facilities	 During construction, fire risks and explosion from chemicals (i.e fuel or diesel if any) / and generator used during construction activities may occur. However, contractors usually follow Egyptian regulations for fuel and hazardous chemicals handling and proper safety measures. Fire and explosion risks from existing silo operations may also occur and may impact OHS of construction workers as well as silo workers and visitors/clients. The existing silos have fire and explosion prevention measures in their designs. As described in the unplanned risk 	• Occasionally	• Major	• Major	• Major



V: 8

August 2024

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.1)
		including Chipsy and Juhaynna and Cocacola facilities) may occur from explosion of existing silo which may cause injuries to communities and individuals in those areas.	assessment section, industry based data classifies the risk probability of occurrence to be occasionally. Impacts from fire and explosion may be irreversible (life threatening/ loss of lives) and therefore the risk level is deemed Major. The impact significance is deemed Major.				
Catastrophi c events/ extreme events (fire and explosion)	Risk of property loss	Fire and explosion (i.e generator/fuel) events from construction work can produce major negative impacts on the society (i.e loss of livelihood and property) as follows:	Fire and explosion events resulting from construction activities due to badly stored fuel and mishandling of chemicals and generator mismanagement can lead to potential loss of stored grain in the existing silos/socioeconomic losses. This risk may impact	Occasionally	• Modera te	• Moderate	• Minor



V: 8 Aug

August 2024

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.1)
		 Loss of stored grains and loss of storage area Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna and Cocacola facilities) 	farmers who are in the process of unloading their grains and before receiving their payment. The risk may also lead to temporary economic losses to other farmers and traders due to silo damages which may temporarily stop the grain buying and selling activities. The impacts are temporary until compensations are provided to unpaid farmers and storage areas are reconstructed/rehabilit ated for other farmers and traders to use for selling and buying grains. Risks of damage to surrounding facilities from fire events may also occur. • Fire risks are not expected to reach neighboring areas as fire risks are expected				



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 100 of 342

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.1)
			 to be contained within project site boundaries. Therefore, based on the above, the risk level is Moderate. 				
			Moreover, Contractors usually follow Egyptian regulations for fuel and hazardous chemicals handling and proper safety measures.				
			• Furthermore, the existing silos have their own firefighting systems and procedures. Therefore, the probability of this risk to occur is Occasionally.				
			The overall impact significance is therefore deemed Moderate.				



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 101 of 342

Table (5.3a): Operation phase risks and impacts for planned activities.

	Risks and		Description Impact —		Magnitude level				Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	Receptor sensitivity	significan ce level	measures implementation (table 6.2)
Environme	Airborne Dust	Airborne dust can be generated from activities such as loading and unloading grain, and from the movement of grain through the Silos. This dust can pollute the air and can also contribute to the formation of smog.	Those impacts are intermittent but long-term (mainly during loading and unloading seasons), localized and slightly severe. The magnitude is moderate. The emissions will be limited mainly affecting the work environment The sensitivity of the receptor is medium (food industrial facilities nearby). The overall assessment is deemed Moderate	4 Long term	1 Localiz ed	2 Slightly Severe	7 Moderate	Medium	Moderate	Insignificant



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 102 of 342

	Risks and		Impact -		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
	Gaseous emissions from Engine Exhaust fumigation and other sources	The major activities at this phase are maintenance procedures and transport of many cars during the daytime. Trucks transporting grains, generators will release exhaust emissions, containing carbon monoxide (CO), sulfur dioxide (SO2), oxides of nitrogen (NOX), and particulate matter (PM). Fumigation emissions from silos and airborne drift from	Those impacts are long-term localized and slightly severe. The magnitude level is moderate. The emissions will be limited mainly affecting the work environment and immediate vicinity. The sensitivity of the receptor is medium (food industrial facilities nearby). The overall assessment is deemed Moderate	4 Long term	1 Localiz ed	4 Severe	9 Moderate	Medium	Moderate	Minor



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 103 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		pesticides application may also reduce ambient air quality Odors emanate from fermenting grains. A major contributor to the odor is dimethyl disulfide which has been identified as a key component of the emitted volatiles. This is often accompanied by hydrogen sulfide, dimethyl sulfide and dimethyl sulfide and dimethyl trisulfide which is								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 104 of 342

	Disks and		T		Magni	itude level		Doomton.	Impact	Impact significance after
Factors	Risks and Impacts	Description	Impact Significance	Tempor al	Spatial	Severity	Total	Receptor sensitivity	significan ce level	mitigation measures implementation (table 6.2)
		particularly odiferous. These odors can become a nuisance, causing temporary symptoms such as headache and nausea but can be lethal when emitted in excess. Grain storage structures can develop potentially hazardous atmospheres due to gases produced from fermenting grains. Fermenting or molding grain produce carbon dioxide (CO2), nitric oxide (NO),								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 105 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		and also compounds known to be respiratory irritants such as nitrogen dioxide (NO2) and nitrogen tetroxide (N2O4). However, individual reactions to silo gas depend on the concentration of inhaled gas and length of exposure. While low NO2 concentration s can cause coughing, labored breathing, and nausea, high concentration s can cause								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 106 of 342

	Risks and		rintion Impact		Magn	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		fluid to fill the lungs.								
	Impacts on Soil and long-term risks on ground Water quality from trucks and machineries	Soil contaminatio n and water pollution are accidental and mainly due to: Mismanage ment of chemicals and wrong storage and handling and disposal use of machine lubricants Fuel spills of trucks transporting grains to and from the Silo Complex in Assuit. Inappropriat e waste	The operation and maintenance phase may result in long-term, localized and slightly severe risks on soil contamination. Leaks from chemicals and trucks and sewage tank on the soil are of low probability, as these events are accidental. The silo management have a sewage collection tank that is regularly emptied in the public sewage network. The magnitude of the impact is deemed moderate.	4 Long term	1 Localiz ed	2 Slightly Severe	7 Moder ate	Low	Mino	Insignificant



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024
107 of 342

	Risks and		Impact		Magni	tude level		Receptor	Impact	Impact significance after
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	mitigation measures implementation (table 6.2)
		disposal from the offices and inappropriat e sewage disposal which may contaminate the soil. Spills may also result from result from badly stored chemicals and materials and wastes. Badly stored and bad disposal off fumigation chemical (Phostoxin) may pose risk of contaminati on	The soil and groundwater vulnerability are considered low, firstly because spills on the soil can be easily contained and cleaned and groundwater is located at a deep level. The significance of the impacts is therefore assessed as Minor/insignificant.							



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 108 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		Accidental spills from generator								
	Ambient Noise	The following activities can generate noise pollution: a) the loading and unloading of materials as well as the loading and unloading of grains from the trucks to and from the silos, b) the operation of fans and pumps, conveyer belts, motors and other units, and c) the movement of vehicles and machinery in and around	Construction phase will result in slight, localized, long-term noise emission from silos operations. Therefore, the magnitude of the impact is deemed moderate. The emissions will be limited mainly affecting the work environment. The vulnerability of the receptor (industrial zone with food industry) is medium. The closest residential area is in Arab El Awamer and is located at more	4 Long term	1 Localiz ed	2 Slightly Severe	7 Moderate	Medium	Moderate	Insignificant



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 109 of 342

	Risks and		Impact		Magn	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		the Silos project site noise from the generator.	than 2km away. Therefore, the significance of the impact is Moderate.							
	Biodiversity	The following activities can have a negative impact on biodiversity in the study area: a) the use of pesticides can be consumed by non-targeted species and can lead to their poison/death b) the emission of pollutants from vehicles and machinery can pollute the air and	This impact is slight, localized and long-term. The magnitude of the impact is moderate. The project is located in an industrial area with low biological value. The vulnerability of the receptor is low. Given the low importance of the receptor, the significance of the impacts are assessed to be Insignificant-Minor.	4 Long term	1 Localiz ed	2 Slightly Severe	7 Moderate	Low	Minor	Insignificant/Negl igible



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 110 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		water, which can harm animals if any.								
	Waste Management	Solid waste Ongoing generation from silo operations, maintenance work, offices. Liquid waste Potential wastewater from grain washing, equipment cleaning, sanitation (water use is minimal). Hazardous waste Potentially hazardous waste from pesticide use, grain	• This impact is slight, localized and long-term. The emissions will be limited mainly affecting the work environment. With proper management (handling, storage and disposal of wastes), the risks can be easily contained. Therefore, the magnitude of the impact is deemed moderate. The vulnerability of the receptor (industrial zone with food industry) is medium. The	4 Long term	1 Localiz ed	2 Slightly Severe	7 Moderate	Low-Medium	Minor- Moderate	Insignificant



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 111 of 342

	Risks and		T.		Magni	itude level		December	Impact	Impact significance after
Factors	Impacts	Description	Impact Significance	Tempor al	Spatial	Severity	Total	Receptor sensitivity	significan ce level	mitigation measures implementation (table 6.2)
		fumigation, maintenance.	soil and groundwater vulnerability are considered low. The site is located in an industrial area. The significance of the impact is deemed Minor- Moderate.							
	Risks to labor and lack of appropriate work conditions and risks on Seasonal Workers	Silo workers and seasonal workers may face unfair treatment (discriminati on, delayed payments, unsafe working conditions and unresolved complaints from the lack of grievance mechanism.	Those risks are of longterm-, localized with a severity level equals to Severe. The Magnitude is therefore assessed to be Moderate. The sensitivity of the receptors (construction project workers) is High. The risks are therefore deemed Major.	4 Longter m	1 Localiz ed	4 Severe	9 Moderate	High	Major	Moderate



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 112 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		Workers may face occupational health and safety hazards (e.g., grain dust exposure, machinery accidents) Seasonal workers including cleaning workers during operational phase are at risk from working from height and confined areas, utilizing child labor and improper PPEs, from the following activities: There is a contractor that brings								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 113 of 342

	Risks and		Impact		Magn	itude level		Receptor	Impact significan	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		seasonal workers to empty seed bags and conducting cleaning activities including silos cleaning. The cleaning specialists remove the grains from the bottom and sides of the silos. Cleaning is done every beginning of the season								
	Risks on vulnerable populations	Gender, ethnicity and other social stratification of beneficiaries may lead to disproportion ate	This risk is long-term, district level, moderately severe. The magnitude is therefore moderate.	4 Long term	2 District	3 Moderate ly Severe	9 Moderate	High	Major	Minor-Moderate



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 114 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		distribution of project benefits especially on vulnerable populations (minorities, women, disabled and very poor populations) as follows: • Limited access to silo services by small farmers and vulnerable populations due to elite capture. • Risk of unequal access to food distribution channels and purchasing power which can lower food accessibility	The sensitivity of the receptor is high. The impact level is therefore deemed Major.							



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 115 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		to vulnerable population.								
Socio- economic Aspects	Risks on children/child labor/children present in silos during grain transport Risks of child labor by seasonal workers subcontractors	 Presence of children in grain handling or transport and loss of educational opportunities Children being Exposed to hazardous substances or working conditions. 	• The risk is long-term but intermittent (during grain handling/trans fer), localized with a severity level equals to severe (health risks on children loss of educational opportunities). The magnitude is therefore assessed to be Moderate. The sensitivity of the receptors (children below the age of 18) is High. Therefore, the risk	4 Long term	1 Localiz ed	4 Severe	9 Moderate	High	Maj or	Major



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 116 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
			significance is deemed Major.							
	Risks of SEA/SH	Potential SEA/SH among staff and visitors.	Those risks are long-term, localized with a severity level of slightly severe because the risks can be easily mitigated with low cost measures. The magnitude is deemed	4 Long- term	1 Localiz ed	Slightly severe	7 Moderate	Medium/Mode rate	Moderate	Minor



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 117 of 342

	Risks and			Impa	.at		Ma	agnit	tude level			Rece	-to-	Impa		Impact significance after mitigation
Factors	Impacts	Descr	iption	Signific		Tempor al	Spatia	al	Severity	Tot	al	sensit		signific ce lev		measures implementation (table 6.2)
				Modera sensitive the rece Mediur rate. The overall is significa Modera	ity of ptor is m/Mode ne impact ance is											
	ty health and safety: Traffic risks and accidents	Risks of increase in traffic and road accidents during high storage seasons.	lon dist reg and mo sev may there Lan con incident accessen the Higove sign	e risk is of g-term, at trict - ional levels is derately ere. The gnitude is refore rge. Local namunity luding silo tomers are isk of road idents. The sitivity of receptor is gh The erall risk nificance el is Major.	4 Long term	2-3 District Regiona				0-10 arge	1	High	Maj	or		Moderate
Occupation al Health	Risks from silo operations on workers	Risk work respi		The OH are long localize	g-term,	4	1		4 Severe	Mode	9 erate	Hig		Majo	r	Moderate



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 118 of 342

	Risks and		Impact		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
and Safety (OHS)		system: Grain dust pollution while loading and offloading grains may lead to impacts on human health. Long- term exposure to grain dust can cause respiratory problems. Gaseous exposures from trucks causing severe respiratory irritation, Falling from height or accidently falling in silos while working at height during maintenance	severe. The magnitude is therefore, moderate. The sensitivity of the receptor is High. The overall risks are assessed to Major.	Long term	Localiz ed					



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024
119 of 342

	Risks and		Impact		Magni	itude level		Danastan	Impact	Impact significance after mitigation
Factors	Impacts	Description	Significance	Tempor al	Spatial	Severity	Total	Receptor sensitivity	significan ce level	measures implementation (table 6.2)
		Asphyxia from working in confined areas while conducting maintenance works. Grain dust is a fire hazard, and a fire at the silos could cause serious injuries or death. Grain dust explosions can also cause serious injuries or death. Risks from grain engulfment Risks of being entangled in unguarded auger and								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 120 of 342

	Risks and	Description	Impact Significance		Magni	itude level		Receptor	Impact	Impact significance after mitigation
Factors	Impacts			Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
		potential injuries Risks of burns from hot surfaces Noise and vibration emissions from silos operations and units, Unhygienic practices Handling of toxic substance, chemicals and wastes, such as pesticides and rodenticide especially during application Risks of skin and eye burns and irritation from								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 121 of 342

	Factors	Risks and Impacts	Description	Impact Significance	Magnitude level				Receptor	Impact	Impact significance after mitigation
					Tempor al	Spatial	Severity	Total	sensitivity	significan ce level	measures implementation (table 6.2)
			handling, storing and disposing chemicals and empty containers and other types of wastes including domestic waste								



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 122 of 342

 Table (5.3b): Risks and impacts Unplanned events during Operation phase.

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.2)
Catastrophic events/ extreme events	Catastrophic events can produce major negative impacts on OHS, health and safety of silo users including non-workers and neighboring industries	 Fire and explosion during existing silo operations (unpredicted events) can lead to the death of workers and silo users. Phostoxin/Aluminum phosphide may ignite spontaneously and may lead to explosion Risk of leaks of Phostoxin during transportation Fire risks from transformer Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna and Cocacola facilities) may occur from explosion of 	 Fire and explosions from silo operations may occur. Additionally, temporary power generation may require diesel fuel storage, which may lead to fire and explosion. Possible impacts include severe to fatal impacts on workers and impacts of combustion gases (smoke) on surrounding communities. As the area bordering the southern site fence line of the Assiut grain silo facility is largely agricultural, little impact with regard to explosions or fires is expected, as silo fires are normally contained within the site (based on past records of silo explosions/fires). Grain silo explosions can cause broken windows and other impacts on buildings 500m or more from the explosion, but little impact is expected in the agricultural areas to the south of the site The incidence of grain silo explosions in the U.S. alone were 8.14E-03 per million tons of wheat. The time of return of 	• Occasionally	• Major	• Major	• Moderate



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024
123 of 342

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.2)
		existing silo which may cause injuries to communities and individuals in those surrounding areas.	explosions was 122.9 per million tons. This will be construed as occasional recurrence. The worst-case impacts are rated as Major since impacts from fire and explosion may be irreversible (life threatening). • The impact significance is therefore deemed Major.				
Catastrophic events/ extreme events (fire and explosion)	Risk of property losses	Catastrophic events such as explosions and fire events can produce major negative impacts on the livelihood of silo users. Catastrophic events such as fire and explosions can lead to property damage in neighboring facilities/buildings (food industrial facilities including Chipsy and Juhaynna and Cocacola facilities).	Fire and explosion from silo operations can lead to loss of stored grain in the existing silos/socio-economic losses. The risk may lead to temporary economic losses to farmers and traders due to silo damage which may temporarily stop the grain buying and selling activities. This risk may also impact farmers who are in the process of unloading their grains and before receiving their payment. The impacts are temporary until compensations are provided to unpaid farmers and storage areas are reconstructed rehabilitated for other farmers and traders to use for selling and buying grains. Therefore, the risk level is Moderate.	• Occasionally	• Moderate	• Moderate	• Minor



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 124 of 342

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.2)
			 Risks of damage to surrounding facilities from fire and explosion events is also Moderate. Moreover, the silos have their own heat sensors and firefighting systems and procedures. The probability of this risk occurring is occasional. The overall impact significance is therefore deemed Moderate. 				
Catastrophic events/ extreme events	Pesticides leaks	Pesticides during fumigation activities may leak into the atmosphere and cause health and safety and environment risks.	 The risk of pesticide leaks may occur during fumigation. However, prior to handing over, silos are pressure tested to ensure no gas leaks and to ensure proper sealing. Pressure testing is an ongoing process in silos and is also carried out before fumigation. The design of the silos takes into consideration pesticides leaks. This impact may occur if improper management/ maintenance of silos and leak tests are not performed on a regular basis. Since fumigation is carried out almost every month. 	• Likely	• Moderate	• Moderate	• Minor



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 125 of 342

Factors	Impacts/risks	Description	Impact Summary	Probability of occurrence	Level of risk	Impact significance level	Impact significance after mitigation measures implementation (table 6.2)
			The probability of the risk is deemed Likely . • Since risks may cause skin and lung injuries to workers and community nearby, the level of the risk is Moderate .				

6 ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

6.1. The Environmental and Social Management Plan (ESMP)

The Environmental and Social Management Plan (ESMP) is a plan that outlines how a project will manage its environmental and social impacts. It identifies potential impacts, sets out mitigation measures, and establishes monitoring and reporting procedures. Any project has both positive and negative impacts on the environment. When planning and implementing a project, it is important to consider all the potential impacts, both positive and negative, and to take steps to minimize the negative impacts.

The ESMP will address the environmental and social impacts during the construction and operational phases of the silos project. Due regard must be given to environmental protection during the entire project. To achieve this, several environmental specifications/recommendations are made. These are aimed at ensuring that the contractors maintain adequate control over the project to: a) minimize the extent of impact during construction, and b) ensure appropriate restoration of areas affected by operation, and c) prevent long-term environmental degradation.

6.2 EHCSS Environmental and Social Management System (ESMS)

The EHCSS Environmental and Social Management System (ESMS) has been in place since (2002). The ESMS provides for continual improvement through periodic review and, as necessary, updating of environmental and social (E&S) and OHS targets, deadlines, and measurement of results. The ESMS assigns responsibilities to appropriate departments and personnel. Full support for the ESMS is by senior management was obtained via formal approval of the ESMS corporate policy, thus sending a clear message, to all employees at all levels, that this is a long-term commitment by EHCSS to sound E&S and OHS management.

Development of ESMS Action Plans was based on responding to the following key questions:

- What environmental and social risks you want to address
- How related actions and procedures to be implemented to address the risk
- Why reasons (objectives) for the actions and procedures, and the expected results (targets)
- When timeframe and deadlines
- Who responsible people

The ESMS contains a summary of the key elements required for a robust risk assessment system, specifically environmental, OHS, labor and community risks associated with EHCSS activities.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8 August 2024 127 of 342

The ESMS provides for

- monitoring E&S and OHS performance indicators, as defined in the ESMS, at regular intervals (at least once a year).
- updating the ESMS if there are significant changes to operations.
- updating the ESMS if there are external changes such as new laws or regulations.
- collecting periodic input regarding performance of the system from all levels of workers and managers.
- collecting input from affected communities and other external stakeholders through stakeholder consultation (as detailed in the SEP).
- the use of external consultants and experts for complex projects, as required.
- periodic assessment and prioritization of E&S and OHS risks associated with EHCSS activities according to both their probability and the severity of negative impacts.
- linking monitoring plans to prioritized risks.
- Consideration of risks in the EHCSS supply chain in addition to those in your company, scaled as appropriate to the size and complexity of the business.

Senior EHCSS management recognizes that the team that takes responsibility for the ESMS does not need to be a full-time job for team members, but senior management ensures realignment of reporting duties, allocation of appropriate time and authority to carry out the work involved as necessary. Involved departments includes human resources, production, procurement and maintenance. Human resources manage training needs related to the labor aspects: production focuses on the more efficient use of resources and the reduction of waste; procurement manages the qualifications and performance of suppliers and contractors; and maintenance ensures that the equipment runs efficiently, and that spills, leaks and other emergency situations are minimized.

In carrying out its responsibilities, the ESMS Team consults with people from all levels of the company, including supervisors and workers, as they are key frontline identifiers of problems.

Plans /procedures provided in the ESMP's annexes for Emergency Evacuation Plan (EEP), Occupational Health and Safety Plan (OHS) and Traffic Management Plan (TMP)) and Pest Management Plan (PMP) will be revised and developed into full-fledged plans (i) by the contractor during construction phase as part of their C-ESMP and approved by EHCSS PMU or delegated consultants and (ii) by the Silo Design Consultant responsible to bring in needed experts to advise on those plans) during operational phase for operational phase plans and approved by EHCSS.

Traffic Management Plan (Appendix II)



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

128 of 342

Contractor's Traffic Management Plan (TMP) should include key components to ensure the proper management of traffic and minimize negative impacts on the environment, workers, and the community. The key components of a contractor's TMP can be summarized as follows:

- a. Objective of Traffic Management Plan: The TMP should clearly define its objectives, which are based on the guidelines of the Environmental and Social Framework of the World Bank (WB) and determine the responsibilities for the evaluation, management, and follow-up of the environmental and social impacts associated with the project implementation phases
- b. Legal and Institutional Framework**: The plan should outline the legal and institutional framework within which the traffic management activities will be conducted. This includes compliance with national regulations as well as the requirements of the World Bank's Environmental and Social Framework (ESS 4)
- c. Site and Surroundings Diagnostics and Characteristics**: The TMP should include an assessment of the site and its surroundings, including the existing traffic conditions, road configurations, access points, and any potential environmental and social impacts related to traffic management
- d. Possible Environmental and Social Impacts: The plan should identify potential environmental and social impacts associated with traffic management during the construction and operational phases of the project
- e. Evaluation of Environmental and Social Impacts: The TMP should include an evaluation of the identified environmental and social impacts, along with measures to avoid, reduce, and minimize these impacts
- f. Measurements for Traffic Management: Specific measures for traffic management during the construction and operational phases of the project should be detailed in the plan
- g. Implementation Plan: The TMP should outline a comprehensive implementation plan, including the roles and responsibilities of the involved parties, coordination with local authorities, and the use of appropriate traffic management measures
- h. Budget and Costs: The plan should include a budget for implementing the traffic management measures, including the costs associated with infrastructure, equipment, and personnel
- i. Stakeholders Consultation Plan: A plan for engaging and consulting with relevant stakeholders, including local communities, authorities, and other affected parties, should be part of the TMP



Project: P178926 Environmen

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

129 of 342

- j. Grievance Redressal Mechanism: The plan should incorporate a mechanism for addressing grievances related to traffic management, allowing affected parties to raise concerns and seek resolution
- k. Follow-up and Evaluation: The TMP should include provisions for ongoing follow-up and evaluation of the effectiveness of the traffic management measures, with opportunities for adjustments and improvements as needed
- 1. Adaptive Management Arrangements: The plan should incorporate adaptive management arrangements to respond to changing conditions and new information, ensuring that the traffic management measures remain effective throughout the project lifecycle.

Regarding **emergency situations** (unplanned activities), the following steps help to anticipate the possible scenarios and prepare accordingly:

- Identification of the areas where accidents and emergency situations may occur, and communities and individuals that may be impacted. This has been accomplished through process analysis, physical mapping and consultations with workers, experts and the community.
- Development of response procedures for each identified emergency situation that clearly explain what actions need to be taken. These need to be detailed clearly for everyone in your company to understand what he or she needs to do.
- Provision of necessary equipment and resources to effectively implement the response plans. A stockpile of fire extinguishers is not effective unless people can effectively find and use them when needed.
- Assignment of responsibilities so that each activity has people responsible for carrying it out, and designation of persons responsible for routine analysis of how well the system is working and update the risk assessment and plans.
- Assurance that everyone in your company (and the affected community) understands the importance of the emergency preparedness and response system and is encouraged to help monitor and improve its effectiveness.
- Provision of periodic training so that everyone in your company has an overview of the system, and knows the response plans, and ensure that concerned persons can need exercise individual judgment and adapt to quickly changing situations.
- Collaboration with government agencies and community groups to identify areas of common concern to allow effective response to internal and external situations.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 130 of 342

Periodic checks and drills to test how well the system is working.

The **Emergency Evacuation Plan (EEP)** specific to the Assuit sub-project is attached in Appendix VI. As required by the EHCSS ESMS, it includes:

- identification of potential emergencies based on hazard assessment.
- procedures to respond to the identified emergency situations.
- procedures to shut down equipment.
- procedures for rescue and evacuation.
- list and location of alarms and schedule of maintenance.
- list and location of emergency response equipment (firefighting, spill response, first aid kits, personal protection equipment for emergency response teams).
- protocols for the use of emergency equipment and facilities.
- schedule for periodic inspection, testing and maintenance of emergency equipment.
- clear identification of evacuation routes and meeting points.
- schedule of trainings and drills, including with local
- emergency response services (fire fighters).
- procedures for emergency drills.
- emergency contacts and communication protocols, including with communities when necessary, and procedures for interaction with the government authorities.
- procedures for periodic review and update of emergency response plans.

Occupational Health and Safety (OHS) hazards in the workplace can be divided into four categories: physical, chemical, biological, and ergonomic and psychosocial. EHCSS has identified the specific hazards that are relevant to EHCSS operations (including construction activities). The ESMS places priority on avoidance of negative impacts from each hazard, by eliminating or substituting the equipment, material, or work activity that is causing the hazard. If it is not possible to eliminate the hazard, EHCSS seeks to minimize the impacts of hazards by instituting engineering controls (for example by installing machine guards or active ventilation) and administrative controls (including warning signs).

EHCSS provides technically appropriate personal protective equipment (PPE) according to requirements of the respective activities, and trains personnel on the appropriate use and maintenance of the same. Usually, a combination of all controls is applied. OHS emergency situations often occur because of gaps in a company's management system. Thus, even though accidents may seem to be very different, (for example slips and falls due to spilled liquids) they are often the result of the same root cause – ineffective implementation of the ESMS, such as: an incomplete risk assessment, the lack of safety procedures, and insufficient worker training. EHCSS periodically reviews OHS provisions and addresses any gaps to determine potential root-causes of problems during your risk assessment.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 131 of 342

In addition to emergencies that may result from workplace hazards, workplaces may also be vulnerable to emergencies caused by external events. The following list includes possible artificial and natural disasters pertinent to EHCSS that can result in significant worker injury or death, as well as disruption of operations, destruction of property, and severe financial losses.

- Storms (that can result in flooding).
- Flooding and earthquakes.
- Local and regional fires.
- Explosions, including accidental, military or terrorism; and
- Civil unrest.

EHCSS engages in **internal and external communications** via the ESMS. External communications are partly addressed through the **grievance procedure**.

The ESMS has various quantitative or qualitative indicators that allow periodic assessment of ESMS **performance** against set goals.

Some examples of key performance indicators (KPIs) are as follows:

- energy consumption.
- water consumption.
- volume of solid waste disposal.
- liquid effluents discharge.
- emissions to air.
- accidents (injuries, ill-health, property damage) and near misses.
- lost time injury frequency, incidence, and severity rates.
- emergency response incidents.
- average working hours and wages paid.
- wage levels.
- incidences of child labor.
- incidences of disciplinary and discrimination complaints; and
- employee demographics matching access to training, jobs, and wages.

Regarding the ESF issues requiring mitigation for all expansion silos, the following measures will be implemented to ensure safety and compliance during the construction phase:

1. **Food Safety:** As the existing silos will continue to operate during construction, measures will be taken to prevent dust and industrial debris contamination. Protective barriers and dust suppression techniques will be



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

132 of 342

employed to ensure that the operational silos remain free from contamination, thereby maintaining food safety standards.

- 2. **Fire and Explosion Safety:** It is crucial to ensure that fire and explosion safety equipment remains operational and fully connected throughout the construction phase. Plans are in place to provide safe and uninterrupted access for fire trucks and ambulances to the existing silos. This will ensure prompt response capabilities in case of emergencies, minimizing any risk to the facility and personnel.
- 3. **Fire Safety Monitoring:** All silos, including the existing ones, will be equipped with temperature and CO₂ sensors. These sensors will enable continuous monitoring of fire risks, allowing for early detection and intervention to prevent potential fire hazards.

6.3 Mitigation Measures

Mitigation measures during both construction and operation phases are provided in Tables (6.1 and 6.2). The contractors are required to develop their own construction ESMP (C-ESMP) based on table 6.1 below and management plans present in this ESMP.

Table (6.1): Mitigation measures during the construction phase. Note the budget for the mitigation measures during the construction phase was calculated for two years (the construction period).

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Environmental	Risks on Ambient air due to airborne Dust	Airborne dust can be generated from construction activities such as excavation. This dust can pollute the air and can also pose a health hazard to workers and nearby residents.	 Demolition debris and dust shall be kept in controlled areas, well protected from the wind by installing enclosures and covers to the stored piles/friable materials and sprayed with water mist to reduce debris dust. The storing of the excavated soil and any other materials will take into consideration the direction of the wind. Use dust sweeping methods to reduce water usage in dust suppression Ensure water conservation measures and practices are in place for concrete mixing by ensuring the use of best practice concrete/water ratios 	 Contractor and subcontractor Supervised by Environmental specialist, social specialist for reporting on grievance. 	• 20,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 During pneumatic drilling/wall destruction dust shall be suppressed by ongoing water spraying and/or installing dust screen enclosures at site. The surrounding environment (sidewalks, roads) shall be kept free of debris to minimize dust. There will be no open burning of construction / waste material at the site. Transportation trucks shall be properly covered to minimize dust and air emissions. Use ready mix concrete whenever possible. Spray water on roads to minimize dust emissions because of vehicles moving. Ensure vehicles and trucks use paved roads wherever possible. Speed limits shall be enforced on unpaved roads, to be <30km/hr. Implement preventive maintenance program for vehicles and equipment 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			working on site and promptly repair vehicles with visible exhaust fumes. Using newer equipment for more fuel-efficient alternatives Using low sulfur content diesel Ensure turning off vehicles when not in use. Ensure Grievance mechanism is functional to address workers and community complains regarding air emissions.		
			and high wind periods to the extent practical		
	Gaseous emissions from Engine Exhaust Gases	Exhaust fumes and gaseous emissions such as NOx, Sox and Particulate matter (PM2) and (PM10) from internal combustion engines/ generators/ vehicles and machineries used present another risk to air quality on and close to construction sites.	 Implement preventive maintenance program for vehicles and equipment working on site and promptly repair vehicles with visible exhaust fumes. Procurement of energy efficient equipment and machineries from certified contractors. 	 Contractor and subcontractor Supervised by Environmental specialist, social specialist for reporting on grievance 	• 16,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Using newer equipment for more fuel-efficient alternatives Inspect machineries regularly Using low sulfur content diesel Ensure workers turnoff vehicles when not in use. Ensure Grievance mechanism is functional to address workers and community complains. In case a generator will be used, conduct air emission tests stipulated under the current legislation for generators Ensure regular machine and vehicle maintenance. Ensure energy conservation measures and practices are in place by raising awareness to workers on good practices and measures above. 		
	Risks on Soil and Water resources contamination	The project may impact soil quality and groundwater quality (on the long run) from;	Include spill prevention kits on site to control and contain and clean up any potential spills.	Contractor and subcontractor	• 16,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Impacts/ris	s Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	 Accidental oil and fuel spills from machineries and vehicles and generator used. Runoff risks from pesticides used which could pollute nearby lands/soils 	 Use offsite equipment fueling and oil stations as much as possible or dedicated fueling areas onsite. Perform periodical maintenance on equipment and machinery. Cover on-site stockpiles of soil and fill. Establish appropriate erosion and sediment control measures. Schedule construction activities to avoid rainfall and high wind periods to the extent practical Ensure all chemicals are labelled, stored, handled, and disposed according to their safety data sheets (SDSs) by trained workers. All chemicals are stored on insulated areas from the ground and in secondary containment. Develop and implement a pest management plan for rodenticides (refer to Annex I). In case generators will be used, locate them on 	Supervised by Environmental specialist, social - specialist for reporting on grievance.	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			concrete base to avoid leaks to the soil and ensure they are located in properly ventilated areas. • Store fuel in secondary containment on concrete bases • Monitor fuel used to detect leakage • Ensure the Grievance mechanism is functional to address workers and community complaints. • Train workers on emergency response procedures for spills, including immediate containment and reporting protocols.		
	Risks on Ambient Noise	The following equipment used in excavation and grading of the site may produce high noise emissions: the use of heavy machinery, such as trucks, bulldozers, and excavators. the operation of construction equipment, such as generators and compressors.	 Construction noise will be limited to restricted times agreed to in the permit. Avoid construction work in the evening. Reduce workers' exposure to noise. Ensure noise does not exceed the safety limits stipulated in the Egyptian environmental law in 	 Contractor and subcontractor Supervised by Environmental specialist, social specialist for reporting on grievance. 	• 14,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			addition to occupational safety and health standards. Provide workers in areas of activities with high noise levels with earplugs. The contractor must train all workers before starting construction work on the danger of noise and how to avoid them. Restricting the movement of lory cars/trucks to prevent noise in the early morning and late evening periods. Ensure all machines and vehicles are turned off when not in use. Keep machineries and vehicles in good working conditions and perform maintenance regularly Monitor noise and vibration levels to confirm the effectiveness of measures implemented. Select equipment with low noise emissions and that is technically and financially feasible. Ensure Grievance mechanism is functional to		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			address workers and community complaints.		
	Biodiversity/ pesticides consumption by non- targeted species	 Impacts on biodiversity may result in the disturbance of wildlife from noise, dust, air, light emissions and waste generation including chemicals. Non targeted wildlife may consume rodenticides by accidents or consume the dead rodent if not collected right away and disposed properly and in turn leading to their secondary poisoning. 	 Follow measures present in the pest management plan to avoid consumption of pesticides by non-targeted species or secondary poisoning. Follow measures for air, noise, waste emissions reduction. 	 Contractor and subcontractor Supervised by Environmental Specialist. 	• 16,000
	Waste generation (solid, liquid, and hazardous wastes) emissions.	Solid waste Increased waste generation from materials, packaging, debris. Construction waste Large quantity of excavated soil will be generated among other construction waste. Liquid waste Potential wastewater from concrete mixing, equipment washing, sanitation. Hazardous waste	Develop a waste management procedure with the following requirements: Waste management: - Proper handling of raw material to minimize waste Waste collection and disposal pathways and sites will be identified for all major waste types expected from demolition and construction activities Wastes will be segregated by type (solid, hazardous, liquid, construction wastes).	Contractor and subcontractor Supervised by Environmental specialist, and social specialist for reporting on grievance.	30,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		Potentially hazardous waste from paints, solvents, oils, pesticides containers and chemicals.	 Construction waste will be collected and disposed properly by licensed collectors and disposed in site approved by the responsible municipality/government authority. The records of waste disposal will be maintained as proof for proper management as designed. Whenever feasible the contractor will reuse and recycle appropriate and viable materials. Avoid accumulation of organic wastes and food remains. Implement pest and rodent control measures by following the PMP in annex 1. Ensure the reuse or recycling of materials. Adopt measures to reduce or eliminate the use of toxic or hazardous raw materials are not sought from ecologically sensitive zones. Record grievances. 		
			Wastewater: - Workers will use existing onsite latrines/toilets.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Construction vehicles and machinery will be washed only in designated areas. Open urination and defecation shall be prohibited. Record grievances. 		
			Hazardous chemicals, materials, and waste: Temporarily storage on site of all hazardous or toxic substances will be in safe containers labelled with details of composition, properties, and handling information. The containers of hazardous substances shall be placed in a leak-proof container to prevent spillage and leaching and should be stored on concrete surfaces. Spill prevention kits shall be present on site and any spills should be removed instantly The wastes shall be transported by specially licensed carriers and disposed in a licensed facility. Paints with toxic ingredients or solvents or lead-based paints will not be used. All chemicals and hazardous materials should be stored,		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			handled, and disposed according to their materials safety data sheets (SDSs) and by trained workers. Record grievances. Workshop area/ machine maintenance and oiling will be carried out on concrete bases to avoid soil contamination. Store E-waste separately according to manufacturer's		
			guidelines and dispose of hazardous waste (including e- waste) through certified waste disposal services to ensure safe and environmentally friendly handling.		
			Pest Management Plan (for onsite worker camps and facilities):		
			- Ensure a suitable pest and rodent management plan (annex 1) is in place and carefully followed.		
			- Ensure guidelines of hazardous materials and wastes are followed.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Socioeconomic Aspects	Risks to labor from inappropriate working conditions	 Unfair treatment (discrimination, delayed payments, unsafe working conditions). Unresolved complaints from the lack of grievance mechanism for workers. 	 The project owner and contractor will share information related to labor rights and working conditions, labor grievance mechanisms, and will ensure that appropriate insurance schemes are in place and operational to cover different types of workers. Workers will be made aware of their rights regarding working hours, days off, salaries. All workers will sign contracts A grievance mechanism (present in chapter 7) will include channels for workers. Workplace grievances will be handled in a positive manner with no retaliation, and this will be communicated to workers. Provision of anonymous grievances Follow project level Labor Management Plan (LMP). Implement inclusive hiring practices for vulnerable populations by selecting lower income individuals Providing jobs to vulnerable groups, if possible, based on needs. There will be jobs available for vulnerable groups 	 Contractor and subcontractor Supervised by Environmental specialist, and social specialist for reporting on grievance. PMU 	• 20,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			including (low-income people), but not for elderlies, because the conditions for employment require only young people. Regular inspections by the food security Project Management Unit (PMU) will be performed		
	Disturbance to Silo operations and users	 Noise, dust, traffic disruptions. Restricted access to facilities or services. Construction activities and stock-piling of construction material can potentially block the access routes and roads inside and in the vicinity of the silo sites. 	 The contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment Dust suppression and noise mitigation measures will be followed as stated in the above sections. Access roads and time schedule for construction material and workers shall be determined prior to construction work in coordination with the traffic authority which will minimize pedestrian interactions with construction vehicles. 	 Contractor and subcontractor Supervised by Environmental specialist, and social specialist for reporting on grievance. 	• 10,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Regarding the onsite traffic management during the construction phase, there will be a separate road for the construction trucks than the existing road for grain trucks The contractor will be asked to create a barrier between the location of the existing silos and the location of the storage area. A special entrance will be allocated to this area to minimize the impact on the existing Silos and its operation. The contractor and the site engineer should choose a location for temporary storage of construction materials and equipment and wastes before construction work starts to ensure no traffic disruptions due to routes blockages occurring on site. Perform: regular maintenance of vehicles and trucks Ensure low speed and good driving practices on site. Construction site to be fenced and guarded by security 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			personnel in order to prevent any unauthorized access to the site. Ensure implementing the Labor Management Plan (LMP) and train workers on the code of conduct (present in project's LMP and in annex V). Report any major injuries and accidents to the WB within 48 hours. Provide information to farmers and different stakeholders on the progress of the project including civil works and on mitigation measures and grievance redress mechanisms during general meetings and information posted on local levels and conduct focus group discussions (FGD) with women and vulnerable groups. Safety signage should be placed at the work sites. Develop and implement the traffic management plan in appendix II.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	Child Labor	 Exploitation of children in construction work. Hazardous working conditions. Interference with education. 	 Maintain daily attendance sheets to verify that workers do not include staff under 18 years. Maintain a copy of IDs of workers to prevent hiring workers under 18 years. Fines and penalties will be set in case child labor is detected Awareness to contractor on danger of child labor and penalties will be communicated before project implementation and will be part of the contractor's contract. EHCSS will check labor policies of the contractor. The contractor will ensure primary suppliers do not employ child labor by checking the supplier's labor requirements and OHS procedures and by communicating their policies on child and forced labor to the primary supplier Regular inspection will be conducted by the environmental and social specialists and the Food Security PMU (Project Management Unit) 	 Contractor and subcontractor Supervised by Environmental specialist, social specialist for reporting on grievance. PMU 	• 10,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			Ensure implementing the Labor Management Plan (LMP).		
	Risks of SEA/SH	Risk of sexual exploitation and abuse and harassment may increase due to the presence of workers near local communities and lack of awareness on SEA/SH issues	 Appropriate signposting to be added at the sites which will inform workers of key rules and regulations to follow. Contractor to implement the SEA/SH plan (annex IV) and will ensure workers are trained and adhering to compliance to the prevention of Sexual Exploitation and Abuse (SEA) and Sexual Harassment (SH) risks. Workers must read and sign the code of conduct. 	 Contractor and subcontractor Supervised by Social specialist for reporting on grievance. PMU 	• 12,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			• Establish an accessible Grievance Mechanism with channels to receive different types of grievances including SEA/SH grievances (see SEA/SH related grievance in chapter 7).		
			Provision of anonymous grievances		
			The Contractor formally agrees that all work will be carried out in a safe and disciplined manner designed to minimize impacts on neighboring residents and environment		
			Ensure developing and implementing the Labor Management Plan (LMP) and train workers on the code of conduct.		
			• Implement the stakeholder engagement plan (SEP)		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 151 of 342

Community health and safety: Traffic risks and accidents	 Traffic accidents due to the increase in number of trucks during construction phase which may pose a risk on other road users. Traffic congestions due to the increase in transportation trucks for materials, machineries and wastes to and from the site. Potential risks from air and noise emissions and vibration from high traffic volume during transportation of materials and machineries and wastes to and from the site. 	 The contractor will develop and implement a traffic management plan (including routes and alternative routes, truck movements and transport of workers, assess the number of vehicles for the routes leading to the silos and routes widths and capacities) appendix II. Avoid peak hours when transferring machinery and construction trucks to the site. There will be coordination with the traffic authorities in the governorate regarding the time of the construction of the expansion, as well as it will be considered in the plan for construction and operational phase to avoid peak hours. Traffic regulations and local regulations for trucks will be applied. The safety record of vehicles in purchase or leasing should be present. Perform regular maintenance of vehicles and trucks Minimize pedestrian interactions with construction vehicles by selecting appropriate time for truck movement in coordination with local authority. Pedestrian lanes/zones are present on site 	 Contractor and subcontractor Contractor and subcontractor Supervised by Environmental specialist, and social specialist for reporting on grievance. 	16,000
--	---	---	---	--------



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	152 of 342
------------------	---	------	-------------	------------



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	153 of 342	
------------------	---	------	-------------	------------	--

	neighboring residents and environment	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Lack of stakeholder engagement and proper grievance mechanism	 Risks of untransparent sharing of information Risks of increase in unresolved complains 	 The local construction and environment inspectorates and communities have been notified of upcoming activities related to the expansion of the Silo. The public has been notified of the works through appropriate notification in the media and/or at publicly accessible sites (including the site of the works). All legally required permits have been acquired for construction. Develop a well communicated and accessible grievance mechanism for community members to address any complaints (chapter 7). Develop communication channels with surrounding communities Presence of complaint boxes on site and banners including numbers for grievance submission Provide information to farmers and different stakeholders on the progress of the project including civil works and on mitigation measures and grievance redress mechanisms 	Silo manager, Social Specialist	• 10,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			during general meetings and information posted on local levels and conduct focus group discussions (FGD) with women and vulnerable groups as per the SEP document. Some of the consulted women preferred to receive information through their husbands. As with all vulnerable groups who are either illiterate or have no access to the internet, face-to-face communication is the preferred method of communication For vulnerable groups including women and small-scale farmers, use preferred means of communication using Arabic language and illustrations including location sketches, physical models, and film presentations For other vulnerable groups such as persons with disabilities use preferred means of communications using Arabic language and tailored means of communications for different types of disabilities.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	Risks on Cultural Heritage and archeological sites	• Impacts on archaeological and historic sites during the construction phase are expected to be negligible since there are no archeological sites nearby and the subproject is located within an existing facility's premises.	 In case of any finds/discoveries apply chance find procedure as follows: Stop excavation and construction activities immediately in the area, Delineate the site. Ensure the site is secured to prevent any damage or losses of archaeological objects. Add signs and barriers around the site. Notify the Silo Managers and Environmental Specialist who should immediately notify the responsible local authorities (Supreme Court of Antiquities) (within 24 hours or less). Responsible local authorities and SCA will decide on the way forward and appropriate procedures 	 Contractor and subcontractor Supervised by Environmental specialist Silo Manager 	• Not Applicable



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Construction work could resume only after permission is obtained from the SCA and any relevant authority. These procedures must be taken into consideration in the construction contracts. It shall be ensured that provisions are put in place so that artifacts or other possible "chance finds" encountered in excavation or construction are noted and registered, responsible officials contacted, and works activities delayed or modified to account for such finds. Workers shall be made aware of the chance find procedure. 		
Occupational Health and Safety (OHS)	Risks on workers health and safety	 The use of hazardous materials and chemicals and wastes can pose a risk to worker health (i.e. cement, paints, oil etc.). Falls from heights are a possible cause of injuries in construction (silo rooftop areas/ use of scaffoldings etc.). 	OHS risk assessment shall be conducted prior the start of any work including Job Hazard Analysis (JHA), developing Permit to Work (PTW), Stop Work Authority (STA)etc.	 Contractor and subcontractor Supervised by the OHS Specialist with support from the Environmental specialist, and 	• 50,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors 1	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		 Electrical hazards can cause serious injuries or death. Machinery can cause crushing injuries or amputations/moving loads. Dust and fumes can irritate the eyes, nose, and throat, and can also cause respiratory problems. Noise emissions may disturb workers. Falling into excavated zones. Working during bad weather conditions (dust storm, heat wave, rainy seasons etc.). Injuries and burns from welding activities. Accidents while transporting materials and machinery to and from the subproject site. Accidental loads falling on workers while being lifted by cranes. Physical injuries from physical activities and wrong lifting techniques, wrong posture while conducting any work. Slip trip and fall Injuries and cuts from machineries and hand arm vibration syndrome from machineries used 	 Develop a site specific OHS Manual to include the results of the OHS risk assessment, responsibilities and staffing, preventative measures, mitigation measures, emergency plans, training program, etc. Ensure the adequate implementation of occupational health and safety provisions on-site such as providing the personal protective equipment (PPE) to the workers including ear mufflers, masks, eye googles, head helmets and safety boots are adhered by workers. Workers' PPE will comply with international good practice (always hardhats, as needed masks and safety glasses, harnesses, and safety boots) Communication and training programs to prepare workers to recognize and respond to workplace hazards. Programs should include 	social specialist for reporting on grievance.	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors In	mpacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		 Physical injuries from physical activities and wrong lifting techniques, wrong posture while conducting any work Getting hit by moving load/vehicle/machine Working in confined area (risk of asphyxia while working inside the silos) during construction phase. Risks of electrocution while installing the Silos electrical units. Generator and fuel fire hazard and gas emissions 	aspects of hazard identification, safe operating and materials handling procedures, work permit, safe work practices, basic emergency procedures, first-aid, and special hazards unique to their jobs. • Follow the labor management procedures (LMP) and the workers grievance mechanism (GM). The GM should be established, and well-functioning and workers should be made aware of their rights regarding working hours, days off, salaries, etc. • Prohibit all forms of child and forced labor. • Monitoring and record-keeping activities, including audit procedures designed to verify and record the effectiveness of prevention and control of exposure to occupational hazards, and maintaining accident and incident investigation reports.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Provide medical and life insurance for all workers Provide potable water supply and regular breaks to workers. Encourage workers to ask for help Raise awareness to workers on proper posture and hand lifting techniques to avoid back and muscle injuries Train drivers on traffic safety rules and measures (e.g., leave safe distance and avoid distractions with mobile phones) Conduct drug check-ups on workers. Ensure workers have driving license for trucks. Use locally sourced materials whenever possible to minimize transport distances. The contractors should make sure that the employed drivers of construction machinery (such as trucks and loaders) have received sensitization/training on safety utilization of their 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			machines to minimize accidents risks Arrange work site vehicles and set speed limits and use a flagman for guiding vehicles and workers. Provide site boundaries by installing suitable physical boundaries (barriers, tape, or fence) The contractor should prepare and implement an Occupational Health and safety Management Plan (appendix III). The contractor is provided with safety performance procedures and safety and hazard information. Contractors observe safety practices. Ensure proper housekeeping is maintained. Use dust suppression techniques and provide dust masks and ear mufflers during excavation and noisy activities. Inspect equipment and machines before usage.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Provide soap and water and disinfectants at the site. Workers' accommodation if needed should be according to international standards (i.e EBRD/IFC guidance note for workers accommodation). Any accidents should be communicated to the WB within 48 hours. Although unlikely due to the nature of the site, provide precautionary measures to protect workers and site personnel and visitors against insect bites, snake bites or other animal/reptiles which could pose threats to humans. Provide awareness training to workers on physical handling to avoid back and muscle injuries. Check weather forecasts prior to conducting any work. Falling in excavated zones (5meters deep) 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Mark excavated holes with physical boundaries (barriers, tape, or fence) and provide signs alerting workers and machines of excavated zones. Maintain a buffer zone between workers and excavations Providing safe means of access and egress from excavations, such as graded slopes, graded access route, or stairs and ladders Ensure presence of a well-fixed ladder for entering and existing excavations and ensure workers are wearing proper PPEs including dust masks, head helmets and fall prevention devices while entering and existing the excavated zone. Keep excavated piles away from the excavated areas by 2 meters. Ensure a flagman is present for movements at work site. Always check if workers are present within dredged 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			zones prior to establishing any foundations.		
			Handling hazardous chemicals and wastes • All workers should be		
			trained in handling, storing, and disposing of all types of chemicals and wastes according to their material safety data sheets (SDSs) and manufacturer's guidelines. • Ensure chemicals and materials and hazardous wastes are properly labeled		
			 Risks of falling loads on workers Close the lifting /crane area with fence to prevent access to the lifting area during lifting work. Install warning signs for lifting activities. Prevent accessibility to non-workers at lifting zones or any construction zone. 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Ensure all workers are standing at a safe distance from the lifting zone. Carry out lifting work by well trained, qualified, and certified lifting team. Ensure a flagman is present on site to manage workers and machineries movements. Provide workers with all necessary Personal Protective Equipment PPEs and safety materials. Use well-maintained cranes for lifting that are appropriate for the weight; well checked and tested. Secure loads when lifting and use strong and reliable fixation materials to make sure that the load is well tighten. Lifting device capacity shall be higher than the maximum calculated static load at that point. An ultimate load shall be ≥ 4 times the maximum static load. 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Factors	Impacts/risks	Description	Risks from falling from height/working at height: In case working from height risks is present, the contractor shall ensure the presence of fall arrest systems/harness and PPEs including head helmets and fall prevention devices and lifelines. Ensure proper use of ladders and scaffolds by trained workers and inspected, tested regularly by competent inspectors, train workers on the use of fall prevention devices, including safety belt and lanyard to prevent risks of falls, or fall protection devices such as full body harnesses and head helmet used in conjunction with shock absorbing lanyards. Do not move ladders when	Responsibility	J
			workers are standing on them. Inspect scaffolds and ladders prior usage.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Installation of guardrails with mid-rails and toe boards at the edge of any fall hazard area where practical. Inclusion of rescue and/or recovery plans, and equipment to respond to workers after an arrested fall and a fall protection plan should be in place which includes the following aspects: Training and use of temporary fall prevention devices, such as rails or other barriers able to support a weight of 200 pounds, when working at heights equal or greater than two meters or at any height if the risk includes falling through an opening in a work surface. Training and use of personal fall 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			arrest systems, such as full body harnesses and energy absorbing lanyards able to support 5000 pounds.		
			Risks from working in confined spaces/entering the silos: • For entering confined workspaces, gas emissions including nitrogen dioxide should be quantified and monitored, with costs covered by the Contractor. Machinery, equipment, and processes under their control are safe and without risk to health,		
			 Carry gas tests prior to entering the silo to confirm its safety. Measure oxygen content prior entering the silo and ventilate silo prior entering Ensure the breathing apparatus was inspected 		
			 prior to entering. Adhere to oxygen breathing devices/breathing apparatus while working in silos. 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Always ensure workers in confined areas are supervised and checked up on regularly. Ensure worker receive a confined aid training prior to working in silos. Develop a rescue plan for confined space. Ensure adhering to safety ropes and lanyards. All machineries are stopped before entering silos Ensure an emergency stop button to stop augers. Keep shirts, and hair properly tightened to avoid being tangled in augers. Risks from welding activities and burns: Train workers on welding safety measures prior to conducting any welding work. Ensure workers are wearing heat and fire-resistant clothing, gloves, overalls, head and eye protection and respiratory protection equipment, boots, welding 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			helmets and side shields and ear protection/mufflers. Use only well-maintained equipment and regularly maintain equipment. Inspect equipment prior usage. Avoid welding activities at areas with high risks of fire hazards. Welding activities should be avoided during rainy periods and avoiding damp areas. Carry welding activities at well ventilated areas Risks from electrocution while performing electrical work. Ensure only trained workers/electricians perform such work. Ensure workers adhere to insulated PPEs. Never work during rainy periods If construction work to be carried out on elevated areas, ensure working from height measures are followed		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Emergency and fire risks: Presence of an emergency preparedness and response plan with site specific procedures so workers know what is expected and what to do in the event of emergency and fire risks. Ensure presence of fire prevention and mitigation measures including fire extinguishers and spill prevention kits next to generator and fuel and next to silo units. Monitor generator fuel consumption Carry regular maintenance on generator Wear masks while working close to generators to avoid inhaling emitted gas Train workers on emergency and fire prevention plans. Avoid working in bad weather conditions (dust storm, rainy periods, heat waves) and check weather 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			forecast before conducting any work. Presence of PPEs and fire extinguishers. Presence of first aid kits on site. Material and banners indicating the nearest police station and hospital (with accident and emergency facilities) should be posted at the site. Provide first aid kits in different places of the work site and trained workers on first aid. The presence of emergency procedures to transfer sick or injured workers on site to the nearest hospital. Provide fire extinguishers on work sites. All silos must be equipped with temperature and CO2 sensors to monitor the risks The existing silos must continue to be connected to fire and explosion safety equipment during		(USD/Year)
			construction phase of the expansion site and gas		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			detectors must remain connected and functional. Regular inspections on gas detectors must be performed. • The existing silos have separate entrances from the expansion silo areas / construction site which will be used for ambulances and fire fighting trucks in case risk emerge. • The entrance will remain uninterrupted and no cars will be allowed to park there and a flagman will be present for site arrangement and vehicle movements. • When fire events occur the OHS Specialist and trained workers split into groups to activate water hose/extinguishers and distribute fume masks to workers and a group to notify the Assiut firefighting unit (5-7km drive), police inspection unit (1.5km drive) and ambulance unit (1.5km drive).		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 There are also firefighting measures signs added on the walls The Security guard working for the police unit also notifies the firefighting unit through walkie talkie Silo gate and area are quickly emptied to allow the firefighting unit to enter (see appendix VIII for more details on existing fire safety measures). Ensure corrective actions are implemented instantly Report any major injuries to WB within 48 hours. 		
Unplanned events	Catastrophic event can produce major negative impacts on OHS and public health and safety	 Fire and explosion risks from badly stored fuel/ poorly stored/installed generator and mishandling of chemicals during construction phase and explosion from existing silo operations (unpredicted events) can lead to the death of workers in silos construction area and existing silo users. Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna 	 Follow similar measures present in the section above under "emergency and fire risks" Ensure proper grievance procedure is followed. The current operating silos have explosion reduction systems in their designs including heat sensors and automated dust removal systems to reduce explosion risks and fire risks. 	 Contractor and subcontractor Silo management (existing) Supervised by OHS Specialist, Environmental specialist, and social specialist for reporting on grievance. PMU 	• 24,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		and Cocacola facilities) may occur from explosion of existing silo which may cause injuries to communities and individuals in those areas.	 The existing silo has a plastic window to reduce explosion magnitude. Develop and implement a fire and emergency response plan Procure and increase the number of firefighting equipment such as fire extinguishers, fire hose reels, smoke detectors, fire alarms and fire hydrants as needed, and place them at appropriate locations within the construction site. Ensure firefighting equipment are serviced quarterly by fire service providers Install fire and emergency exits at appropriate locations within the construction site and existing silos sites Ensure good ventilation is maintained within the existing silos and for fuel and generator area and follow Safety Data Sheet for storage and handling and disposal of different chemicals used. 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Impacts/risks	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Unplanned events	Risk of property losses	Fire and explosion (i.e generator/fuel) events from construction work can produce major negative impacts on the society (i.e loss of livelihood and property) as follows: • Loss of stored grains and loss of storage area. Farmers and traders will not be able to sell and buy grains at the silo • Potential damage to nearby buildings (industrial facilities	 Regularly perform maintenance on generators transformers and other units Install fire extinguishers and spill prevention kits next to generator and fuel Train staff on fire safety and have fire marshals on standby Conduct fire drills and fire safety audits for construction workers and existing silo workers. Silo management unit provides instant grain deposit receipt to farmers who deposited their grains Ensure proper grievance procedure under chapter 7 is followed. Immediately report to the WBG any major events / incidents within 48 hours Assiut silo has a damage insurance and all industrial facilities nearby have their own insurance in case of damage 	 Contractor and subcontractor Silo management (existing) Supervised by OHS Specialist, Environmental Specialist, and Social Specialist for reporting on grievance (in case of explosion risks from existing 	
		including Chipsy and Juhaynna and Cocacola facilities)		silos)	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	177 of 342
---	------	-------------	------------

Table (6.2): Mitigation measures during the operation phase. Note the budget for the mitigation measures during the operation phase was calculated for one year.

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Environmental A	Airborne Dust	• Airborne dust can be generated from activities such as loading and unloading grain, and from the movement of grain through the Silos. This dust can pollute the air and can also contribute to the formation of smog.	 Grain trucks should be properly covered to minimize dust and air emissions. Spray water for dust suppression. Minimize using water during dust suppression by applying dust sweeping methods. Maintain proper housekeeping Check weather forecasts prior to loading and unloading activities. Ensure vehicles and grain trucks use paved roads wherever possible. Speed limits shall be enforced on unpaved roads, to be <30km/hr. Ensure turning off vehicles / grain trucks when not in use. The design of the silo includes automated grain dust extraction systems. Ensure Grievance mechanism is functional to 	Silo Management Environmental specialist, and social specialist for reporting on grievance.	• 10,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

H'actors	isks and impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			address operation workers and community complains.		
Engir Exha and f	ssions from ine aust Gases from igation	 The major activities at this phase are maintenance procedures and transport of many cars during the daytime. Trucks transporting grains and generator will release exhaust emissions, containing carbon monoxide (CO), sulfur dioxide (SO2), oxides of nitrogen (NOX), and particulate matter (PM). Fumigation emissions from silos and airborne drift from pesticides application may also reduce ambient air quality 	 Ensure turning off vehicles / grain trucks when not in use. Maintain trucks and vehicles belonging to EHCSS in good working conditions and perform regular maintenance and maintain a maintenance log Ensure Grievance mechanism is functional to address operation workers and community complains Provide awareness raising on energy reduction measures to workers. Gas tight Pressure tests must be carried out when grains are added and prior to each fumigation activity Pressure tests need to be part of the annual maintenance of silos 	Silo Management Environmental specialist, social specialist for reporting on grievance.	• 9,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Ractore	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Monitor and maintain and repair seals regularly when silos are empty Add gas sensors around silos Perform regular maintenance on generators and other units Follow the PMP in annex I 		
Soil aterm ground Qual truck mach and a poter	ential mical	 Sources of soil contamination are accidental and lubricant/fuel spills of trucks transporting grains to and from the Silo Complex in Assuit. Other sources also include inappropriate waste disposal from the offices and inappropriate sewage disposal which may contaminate the soil. Spills may also result from result from badly stored chemicals and materials and wastes. Badly stored and bad disposal off fumigation chemical (Phostoxin) may pose risk of contamination 	 Include spill prevention kits on site to control and contain and clean up any potential spills from grain trucks immediately during the operation. Perform periodical maintenance on equipment used during the operation phase, for example during loading and uploading of grains. Schedule operation activities to avoid rainfall and high wind periods to the extent practical Ensure all chemicals are labelled, stored, handled, and disposed according to 	Silo Management Environmental specialist, social specialist for reporting on grievance.	• 8,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	Accidental spills from generator and soil contamination from battery	their safety data sheets (SDSs) and manufacturer's guidelines by trained workers. • All chemicals are stored on insulated areas from the ground and in secondary containment. • Ensure the grievance mechanism is functional to address operation workers and community complaints. • Ensure good housekeeping • Wastewater is collected in an existing tank and regularly disposed in the sewage network. Wastewater amount is not expected to increase with expansion work. • Presence of fire extinguishers and CO2 extinguishers next to stored chemicals. • Ensure phostoxin is stored in tight containers, ensure the storage area of phostoxin is equipped with good ventilation system.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			Do not store phostoxin next to water and sewage areas and strictly store in dry areas.		
			 Remove any spills based on directions by manufacturers. Coordinate with a local certified contractor to dispose hazardous chemicals and wastes. 		
			Generator and fuel and are stored on concrete base and well-ventilated zones.		
			 Store fuel in secondary containment on concrete bases Monitor fuel used to detect any leakage 		
			Inspect soil around generator and fuel storage area and detect if any soil color changes occur.		
			Ensure proper concrete base is maintained and ventilation is functional		
	Noise	• The following activities can generate noise pollution: a) the	Ensure noise does not exceed the safety limits	Silo Management	• 7,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	loading and unloading of materials as well as the loading and unloading of grains from the trucks to and from the silos, b) the operation of conveyer belts, motors and other units and c) the movement of vehicles and machinery in and around the Silos project site • Noise from the generator	stipulated in the Egyptian environmental law in addition to occupational safety and health standards by conducting regular noise measurements. Restricting the movement of grain trucks to prevent noise in the early morning and late evening periods in coordination with local authority. Ensure all vehicles are turned off when not in use. Monitor noise levels during operation activities to confirm the effectiveness of measures implemented. Select equipment with low noise emissions and that is technically and financially feasible. Conduct regular maintenance to equipment and units and generator to reduce noise emissions Ensure Grievance mechanism is functional to address workers and community complaints.	Environmental specialist, and social specialist for reporting on grievance.	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			Regular health check ups to ensure protection from noise.		
	Biodiversity	• The following activities can have a negative impact on biodiversity in the study area: a) the use of pesticides can be consumed by non-targeted species and can lead to their poison/death b) the emission of pollutants from vehicles and machinery can pollute the air and water, which can harm animals if any.	 Follow measures present in the pest management plan to avoid consumption of pesticides by non-targeted species or secondary poisoning. Follow same measures for air, noise and wastes emissions. 	Silo Management Environmental specialist	• 8,000
	Waste Management	Solid waste Ongoing generation from operations, maintenance, offices. Liquid waste Potential wastewater from grain washing, equipment cleaning, sanitation (water use is minimal). Hazardous waste Potentially hazardous waste from pesticide use, grain fumigation, maintenance.	Waste management: - Waste collection and disposal pathways and sites will be identified for all major waste types expected from the operation activities. - Wastes will be segregated by type (solid, hazardous, and liquid wastes). - Waste generated during operation activities will be regularly collected and disposed properly by licensed collectors and disposed in site approved	 Silo Management Environmental specialist, and social specialist for reporting on grievance Waste contractors 	• 12,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			by the responsible government authority. The records of waste disposal will be maintained as proof for proper management as designed. Avoid accumulation of organic wastes and food remains. Implementing pest and rodent control measures (Annex 1). Record grievances. Wastewater: The approach to handling sanitary wastes and wastewater from the existing silos must be approved by the local authorities. Wastewater/sewage from toilets/latrines (existing offices) will be collected in existing tank and disposed at the closest sanitation network. Wastewater amount is not expected to increase with expansion work. Record grievances.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			Hazardous chemicals, materials, and waste: - Temporarily storage on site of all hazardous or toxic substances will be in safe containers labelled with details of composition, properties, and handling information. - The containers of hazardous substances shall be placed in a leak-proof container to prevent spillage and leaching. - The wastes shall be transported by specially licensed carriers and disposed in a licensed facility. - All chemicals and hazardous materials should be stored, handled, and disposed according to their safety data sheets (SDSs) and by trained workers. - Remove any spills regularly based on directions by manufacturers. - Coordinate with a local certified contractor to dispose hazardous		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			chemicals and wastes (see baseline for names of certified contractors) Record grievances. For E-waste ensure they are stored separately according to their manufacturer's guidelines and they are disposed by E-waste contractors -		
			Pest Management Plan (fumigation in silos, rodenticides around site and offices):		
			- Follow and develop the pest management plan (PMP) annex1 and ensure fumigation and pesticides applications and handling are carried according to the PMP		
			- Ensure guidelines of hazardous materials and wastes are followed.		
Socio- economic Aspects	Risks to labor and lack of appropriate work	Silo workers and seasonal workers may face unfair treatment (discrimination, delayed payments, unsafe	The project owner and contractor will share information related to labor rights and working	Subcontractors for seasonal workers supervised by social	• 10,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
conditions ar Workers	working conditions and unresolved complaints from the lack of grievance mechanism. • Workers may face occupational health and safety hazards (e.g.,grain dust exposure, machinery accidents). • Seasonal workers including cleaning workers during operational phase are at risk from working from height and confined areas, utilizing child labor and improper PPEs, from the following activities: > There is a contractor that brings seasonal workers to empty seed bags and conducting cleaning activities including silos cleaning. • The cleaning specialists remove the grains from the bottom and sides of the silos. Cleaning is done every beginning of the season	conditions, labor grievance mechanisms, and will ensure that appropriate insurance schemes are in place and operational to cover different types of workers. • Workers should be made aware of their rights regarding working hours, days off, salaries • All workers will have valid signed contracts • A grievance mechanism (present in chapter 7) will include channels for workers. Workplace grievances will be handled in a positive manner with no retaliation and this will be communicated to workers • Provision of anonymous grievances • Implement the project level labor management plan (LMP) which also addresses to subcontracted workers.	specialist and environment health and safety specialist Silo Management Social specialist and environment health and safety specialist for silo operations EHCSS	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description		Mitigation Measures	Responsibility	Budget (USD/Year)
			•	Subcontractor will provide all the needed PPEs and safety tools with supervision of the silo management.		
			•	Subcontractor and silo management will ensure proper OHS mentioned in this document are followed by seasonal workers and subcontractors.		
			•	The silo management will provide the following based on consultation:		
				 Providing industrial security equipment for site employees in accordance with occupational safety and health requirements. Paying transportation allowances to site employees and providing cars to reduce the burden of transportation to and from the sites due to the distance of the silo sites from residential areas, and considering establishing silos in places close to 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			residential areas and with available means of transportation. Organizing shifts so that daily working hours comply with the controls of the labor law, and paying for additional working hours in the event that additional working hours are achieved PMU will conduct regular inspections on silos		
	Risks on vulnerable populations	Gender, ethnicity and other social stratification of beneficiaries may lead to disproportionate distribution of project benefits especially on vulnerable populations (minorities, women, disabled and very poor populations) as follows:	 Develop a well communicated and accessible grievance mechanism for community members to address any complaints including anonymous grievances (see GM in chapter 7) Provide various grievance channels to obtain grievances. Ongoing stakeholder consultation will include female farmers, disabled and vulnerable populations through regular focus group discussions. 	Silo Management, and Social Specialist	• 8,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description		Mitigation Measures	Responsibility	Budget (USD/Year)
		Risk of unequal access to food distribution channels and purchasing power which can lower food accessibility to vulnerable population.	•	Provide continuous information to farmers and different stakeholders on the progress of the project and on mitigation measures and grievance redress mechanisms during general meetings and information posted on local levels and conduct focus group discussions (FGD) with women and vulnerable groups as per the SEP document. Some of the consulted women preferred to receive information through their husbands. As with all vulnerable groups who are either illiterate or have no access to the internet, face-to-face communication is the preferred method of communication For vulnerable groups including women and small scale farmers, use preferred means of communication		
				using Arabic language and Illustration, Location		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			sketches, physical models, and film Presentations		
			For other vulnerable groups such as persons with disabilities use preferred means of communications using Arabic language and tailored means of communications for different types of disabilities.		
			Liaison with the communities will be maintained		
			The silos operations will include two pathway lines for small farmers and big farmers and traders. The small farmers pathway lines will be a fast-tracking line.		
			Provide the following on site based on consultation results:		
			Organizing the operations of supplying and dispensing wheat from silos to reduce the accumulation of cars around and inside the site		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			• Reducing the waiting time for wheat suppliers to reach the silos.		
			Expediting the procedures for disbursing wheat suppliers' dues.		
			Using laboratory equipment to settle disputes that may arise between suppliers and the sorting committee regarding the degree of wheat cleanliness.		
			Providing yards and waiting areas equipped with bathrooms segregated by sex for wheat suppliers.		
	Risks on child labor/children present in silos during grain transport Risks of child labor by seasonal workers subcontractors	 The presence of children in grain handling or transport and loss of educational opportunities. Children being Exposed to hazardous substances or working conditions. 	The security persons in the Silo will check IDs and will include a supervisor to prevent the children from accessing high risk areas and from reaching any active operations in the silos during the loading and unloading of grains and in vehicle pathways for safety.	 Subcontractor for seasonal workers supervised by Social specialist and OHS Specialist Silo Management, Social specialist and OHS Specialist EHCSS 	• 5,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Ensure implementing the Labor Management Plan (LMP) For silo workers, maintain a copy of IDs of workers to prevent hiring workers under 18 years. The silo management will add signs and banners on the dangerous of child labor and will raise the awareness of silo users. For subcontractors of the seasonal workers, awareness on danger of child labor and penalties will be communicated and will be part of the sub contractor's contract. fines and penalties will be set in case child labor is detected. EHCSS will check labor policies of the contractor. Regular inspection will be conducted by the Food Security PMU (Project Management Unit). 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
	Risks of SEA/SH	Potential SEA/SH among staff and visitors.	Follow same measures for this risk present in construction phase.	Silo Management, and Social specialist	• 6,000
	Community health and safety: Traffic risks and accidents	The risk of road accidents may increase during high storage seasons. The number of grain transport trucks is expected to increase.	Update and implement the traffic management plan (including routes and alternative routes, truck movements and transport of workers, assess the number of vehicles for the routes leading to the silos and routes widths and capacities) appendix II. Access roads for grain trucks shall be determined in coordination with the traffic authority. EHCSS truck drivers: Ensure truck drivers have valid license Ensure truck drivers received training on good practice driving such as maintaining speed limits and wearing seat belts	Silo Management, and Social specialist with support from Environmental Specialist	• 10,000
			Ensure drug check-ups are regularly conducted on truck drivers		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Monitor unusual traffic delays or accidents Ensure regular maintenance is conducted for the trucks Avoid peak hours For onsite traffic Pedestrian lanes/zones are present on site Presence of flagman for site arrangement 		
			 Follow, develop and implement the traffic management plan (appendix II) and GM (chapter 7) Report any major injuries 		
			and accidents to the WB within 48 hours.		
Occupational Health and Safety (OHS)	Risks on workers health and safety	Risks on workers respiratory system: Grain dust pollution while loading and offloading grains may lead to impacts on human health. Long-term exposure to grain dust can cause respiratory problems.	Develop a site specific OHS Manual to include the results of the OHS risk assessment, responsibilities and staffing, preventative measures, mitigation measures, emergency	Silo Management, OHS Specialist with support of Environmental specialist, and social specialist for reporting on grievance	• 17,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		 Gaseous exposures from trucks and generator causing severe respiratory irritation, Falling from height or accidently falling in silos while working at height during maintenance Asphyxia from working in confined areas while conducting maintenance works. Grain dust is a fire hazard, and a fire at the silos could cause serious injuries or death. Generator and fuel fire hazard and gas emissions Grain dust explosions can also cause serious injuries or death. Risks from grain engulfment Risks of being entangled in unguarded auger and potential injuries Risks of burns from hot surfaces Noise and vibration emissions from silos operations and units, Unhygienic practices 	plans, training program, etc. Ensure the adequate implementation of occupational health and safety provisions on-site such as providing personal protective equipment (PPE) to the workers during operation activities and dust masks while loading and unloading grains. Wear masks while working close to generators to avoid inhaling emitted gas Check weather forecasts prior to loading and unloading to prevent grain dust emissions Ensure regular site cleaning is kept. Ensure toilets are well kept and cleaned regularly Provide ear mufflers to workers working near noisy units. Communication and training programs to prepare workers to recognize and respond to	Subcontractor for seasonal workers supervised by Silo management OHS Specialist with support of Environmental specialist, and social specialist for reporting on grievance EHCSS Subcontractor for seasonal workers supervised by Silo management OHS Specialist with support of Environmental specialist, and social specialist for reporting on grievance	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		Handling of toxic substance, chemicals and wastes, such as pesticides and rodenticide especially during application Risks of skin and eye burns and irritation from handling, storing and disposing chemicals and empty containers and other types of wastes including domestic waste	workplace hazards. Programs should include aspects of hazard identification, safe operating and materials handling procedures, work permit, safe work practices, basic emergency procedures, first-aid, and special hazards unique to their jobs. • Monitoring and record-keeping activities, including audit procedures designed to verify and record the effectiveness of prevention and control of exposure to occupational hazards, and maintaining accident and incident investigation reports. • Follow the labor management procedures (LMP) and the workers grievance mechanism (GM. The GM should be established, and wellfunctioning and workers should be made aware of their rights regarding working hours, days off, salaries, etc.		



Project: P178926 Environ

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description		Mitigation Measures	Responsibility	Budget (USD/Year)
			•	Prohibit all forms of child and forced labor.		
			•	Provide medical and life		
				insurance for all workers		
			•	Material/banner indicating		
				the nearest police station		
				and hospital (with accident		
				and emergency facilities)		
				should be posted at the		
				site.		
			•	Provide first aid kits in		
				different places on the		
				work site and trained		
				workers in first aid.		
			•	The presence of		
				emergency procedures to		
				transfer sick or injured		
				operation workers on site to the nearest hospital.		
				All workers should be		
			•	trained in handling,		
				storing, and disposing of		
				all types of chemicals and		
				wastes according to their		
				safety data sheets (SDSs).		
			•	Ensure workers handling		
				chemicals and pesticides		
				are properly trained.		
			•	Ensure all EHCSS		
				transport/truck drivers		
				have valid driving licenses		
				and raise awareness on		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			good road practices such		
			as maintaining speed limit		
			and wearing seat belts.		
			Ensure vehicles are		
			regularly maintained.		
			Conduct drug check-ups		
			on workers.		
			Report any major incident		
			to WB within 48 hours.		
			 Body harness and safety 		
			line and breathing PPE		
			must be worn when		
			working on top of the silos		
			in case of accidental falls		
			within the silo, worker can		
			be pulled back to safety.		
			All workers entering the		
			silo must adhere to safety-		
			line.body harness and		
			breathing apparatus and		
			must be supervised and in		
			case of grain engulfement,		
			they can be pulled away.		
			Gas detectors are in place		
			and continuously monitor		
			gas emissions to maintain		
			safe working conditions.		
			In the event of		
			maintenance within the		
			silos, the phosphine		
			atmosphere is replaced		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

ssuit V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			with breathable air to ensure worker safety. • Apply same measures present under construction phase for silo workers as well as any seasonal workers including specific measures for working in confined areas, handling chemicals and hazardous wastes, falling from height, electrocution and follow EHCSS emergency procedures. • Ensure grain augers (if present) and grain elevators are turned off prior to conducting any operational and maintenance works inside the silos. • Follow safety procedures in the pest management plan annex I. • Food security PMU will conduct regular inspections • Ensure fuel and generator		
			area are located on concrete base, well ventilated and fuel		
			is in secondary containment,		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			presence of spill prevention kits and follow Safety Data Sheet for storage and handling and disposal of different chemicals used. Regularly perform maintenance on generators transformers and other units Install fire extinguishers and spill prevention kits next to generator and fuel All silos must be equipped with temperature and CO2 sensors to monitor the risks The existing silos must remain connected to fire and explosion safety equipment and gas detectors must remain connected and functional. Regular inspections on gas detectors must be performed. The entrance will remain uninterrupted and no cars will be allowed to park there and a flagman will be present for site		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			arrangement and vehicle movements. When fire events occur the OHS Specialist and trained workers split into groups to activate water hose/extinguishers and distribute fume masks to workers and a group to notify the Assiut firefighting unit (5-7km drive), police inspection unit (1.5km drive) and ambulance unit (1.5 km drive). There are also firefighting measures signs added on the walls The Security guard working for the police unit also notifies the firefighting unit through walkie talkie Silo gate and area are quickly emptied to allow the firefighting unit to enter (see appendix VIII for more details on existing fire safety measures).		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			Handling phostoxin (fumigation)		
			Keep ignition sources away		
			Do not smoke.		
			Protect against electrostatic charges.		
			Keep protective respiratory device available		
			Store away from water, acids, bases, strong oxidizing agents and strong reducing agents		
			Do not store with acids		
			Store products in a locked, dry, cool, well-ventilated area away from heat. Post as a pesticide storage area.		
			Do not store in buildings inhabited by humans or domestic animals.		
			Do not breathe dust/fume/gas/mist/vapors/spray.		
			Do not allow contact with water		
			Respiratory protection will most likely be required during cleanup of spilled aluminum phosphide fumigants. If the concentration of phosphine (hydrogen phosphide, PH3) is		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			unknown, NIOSH/MSHA approved SCBA or its equivalent must be worn. Full- face gas mask canister combinations may only be worn at concentrations no higher than 15 ppm.		
			Wear dry gloves of cotton or other material if contact with tablets, pellets, or dust is likely. Gloves should remain dry after use. Aerate gloves and other clothing that may be contaminated in a well-ventilated area prior to laundering.		
			Wear tightly sealed goggles		
			Wear face protection		
			Wear respiratory protection		
			Wash thoroughly after handling.		
			All ventilation should be designed in accordance with OSHA standard (29 CFR 1910.94). Use local exhaust at filling zones and where leakage and dust formation is probable. Use mechanical (general) ventilation for storage areas.		
			Keep away from foodstuffs, beverages and feed. Immediately		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			remove all soiled and contaminated clothing and wash before reuse. Wash hands before breaks and at the end of work. Avoid contact with the eyes and skin. If on skin: Wash with plenty of water.		
			If skin irritation occurs: Get medical advice/attention		
			If inhaled: Remove person to fresh air and keep comfortable for breathing		
			If in eyes: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing.		
			Specific treatment is urgent (see supplementary first aid instructions on this Safety Data Sheet).		
			If swallowed: Immediately call a poison center/doctor.		
			Keep containers tightly closed and proper ventilation.		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Containers to be disposed based on SDSs and manufacturers recommendations. Properly label and store the material according to its MSDS. During fumigation, EHCSS staff and workers are required to gather and stand at a safe distance from the silos 		
			 Seasonal Workers The silo's manager and OHS Specialists make sure that the cleaning workers for silos have the capacity to work in silos and aware of the OHS measures and how to use PPEs properly and knowledge about risks in working in silos. The manager and OHS Specialists reviews safety measures with cleaning workers before entering the silos. Silos are emptied before the worker enters 		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 All machineries are shut down before the worker enters the silo The LMP has procedures to deal with contractors and subcontractors obtained by EHCSS, on the labor rights and OHS for seasonal workers. Follow child labor mitigation measures. 		
Unplanned risks	Catastrophic events can produce major negative impacts on OHS, health and safety of silo users including nonworkers and individuals in neighboring industries	 Fire and explosion during existing silo operations (unpredicted events) can lead to the death of workers and silo users. Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna and Cocacola facilities) may occur from explosion of existing silo which may cause injuries to communities and individuals in those surrounding areas. Phostoxin/Aluminum phosphide may ignite spontaneously and may lead to explosion. Risk of leaks of Phostoxin during transportation 	The existing facility and expansion facility include the following: • Guidelines attached to walls on fire fighting • The presence of water firefighting system • Presence of FM 200 and FMD fire extinguishers in control room • Presence of CO2 fire extinguisher in electricity room • Presence of water hose in machine towers • There is heat thermometer to calculate heat in silos and there is a ventilation system to adjust the	 Silo Management, OHS Specialist, Environmental specialist, and Social specialist for reporting on grievance. EHCSS/PMU 	• 20,000



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		• Fire risks from generators	weather condition within the silo. The bucket elevators have heat sensors as well All filters for dust must be activated before any machine is operating in silo The silos include systems to reduce impact of explosion (design phase) including windows and gates Ensure corrective actions are taken In addition to the above, the silo management will: Develop and implement a fire and emergency response plan Procure and increase the number of firefighting equipment such as fire extinguishers, fire hose reels, smoke detectors, fire alarms and fire hydrants as needed, and place them at appropriate locations within the silos		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Ensure firefighting equipment are serviced quarterly by fire service providers Install fire and emergency exits at appropriate locations within the silos Ensure good ventilation is maintained within the silos and generator room and appropriate extinguishers are placed Train staff on fire safety and have fire marshals on standby Conduct fire drills regularly and fire safety audits annuallyFollow EHCSS evacuation procedures, OHS plan and firefighting procedures. Immediately report to the WBG any major events / incidents within 48 hoursEnsure proper grievance procedure is followed. 		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024

Factors Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		Phostoxin/Aluminum phosphide management according to its SDS ² : Never allow the buildup of phosphine gas (hydrogen phosphide, PH3) to exceed explosive concentrations. Open containers of metal phosphides in open air only and never in a flammable atmosphere Do not confine spent or partially spent dust from metal phosphide fumigants as the slow release of phosphine gas (hydrogen phosphide, PH3) from these materials may result in the formation of an explosive atmosphere. Spontaneous ignition may occur if large quantities of aluminum phosphide are piled in contact with liquid water.		

 $^{^2 \} For \ more \ information \ and \ guidance \ on \ Phostoxin \ follow \ https://label.westernpest.com/files_techservices/live/degesch.phostoxin052418.sds.pdf$



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			 Do not store next to water and wet areas and do not dispose in sewage Do not allow to enter sewers/surface or ground water. If possible, dispose of spilled material by use according to label instructions. Freshly spilled material which has not been contaminated by water or foreign matter may be placed back into its original or other airtight container. Punctured flasks, pouches or containers may be temporarily repaired using aluminum tape. If the age of the spill is unknown or if the product has been contaminated with soil, debris, water, etc., gather up the spillage in small open buckets having a capacity no larger than about 1 gallon. Do not add 		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			more than about 1 to		
			1.5 kg (2 to 3 lbs.) to a		
			bucket. If on-site wet-		
			deactivation using		
			deactivation solution is		
			not feasible, transport		
			the uncovered buckets		
			in open vehicles to a		
			suitable area according		
			to local authority and		
			manufacturer's		
			guidelines. Small		
			amounts of spillage,		
			from about 4 to 8 kg (9		
			to 18 lbs.) may be		
			spread out over the		
			ground in an open area		
			to be deactivated by		
			atmospheric moisture.		
			Alternatively, spilled		
			aluminum phosphide		
			fumigants may be		
			deactivated by using		
			the deactivating		
			solution as noted on the		
			SDS and guidelines of		
			manufacturer.		
			• Inform relevant		
			authorities in case of		
			seepage in water		
			resources or sewage		
			system		
			 In case of fire, use 		
I			CO2, sand,		



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
		extinguishing powder. Do not use water. Use fire fighting measures that suit the environment. • Respiratory protection will most likely be required during cleanup of spilled aluminum phosphide fumigants. If the concentration of Phosphine (hydrogen phosphide, PH3) is unknown, NIOSH/MSHA approved SCBA or its equivalent must be worn. Full-face gas mask canister combinations may only be worn at concentrations no higher than 15 ppm. • As in any fire, wear self-contained breathing apparatus pressure-demand (NIOSH approved or equivalent) and full protective gear to prevent contact with skin and eyes. Wear a NOISH/MSHA approved full-face gas		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
			mask – phosphine gas canister combination may be used at levels up to 15 ppm or following manufacturers' use conditions instructions for escape. Above 15 ppm or in situations where the phosphine gas concentration is unknown, a NIOSH/MSHA approved SCBA must be worn. Follow EHCSS evacuation procedures, OHS plan and fire fighting procedures. Immediately report to the WBG		
			any major events / incidents within 48 hours Ensure proper grievance procedure is followed.		
			Storage precautions mentioned in the document for Phostoxins will be considered also during the transportation of these pesticides		



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Unplanned	Risk of property losses	 Catastrophic events such as explosions and fire events can produce major negative impacts on the livelihood of silo users. Catastrophic events such as fire and explosions can lead to property damage in neighboring facilities/buildings (food industrial facilities including Chipsy and Juhaynna and Cocacola facilities). 	 For socio-economic risks: Silo management unit provides instant grain deposit receipt to farmers who deposited their grains Ensure proper grievance procedure under chapter 7 is followed. and raise awareness to farmers and grain buyers on the grievance mechanism. Assiut silo has a damage insurance and all industrial facilities nearby have their own insurance in case of damage. Ensure proper grievance procedure is followed. Immediately report to the WBG any major events / incidents within 48 hours. 	 Silo Management, Social specialist EHCSS 	



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

216 of 342

Factors	Risks and Impacts	Description	Mitigation Measures	Responsibility	Budget (USD/Year)
Unplanned risks	Pesticides leaks	Pesticides during fumigation activities may leak into the atmosphere and cause health and safety and environment risks.	 Pressure tests must be carried out prior to handing over Gas tight Pressure tests must be carried out when grains are added and prior to each fumigation activity Pressure tests need to be part of the annual maintenance of silos Monitor and maintain and repair seals regularly when silos are empty Add gas sensors around silos 	Silo Management, and Environmental Specialist /EHCSS	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

217 of 342

6.4 Training and Awareness

The policy and objectives of this ESMP will only be met successfully when all those responsible for its implementation and review are thoroughly conversant with its content, interpretation, and performance measurement.

It is the responsibility of the EHCSS and contractors, with the assistance of the Occupational, Health and Safety Specialist (OHS), in implementing environmental education measures to ensure that all workers and all sub-contractors on the site are aware of and appreciate the need to implement the measures contained within this ESMP. Records of all environmental and social education / training / induction activities are to be kept and stored within the environmental management file on the site.

All employees and sub-contractors in Assuit Silo are to be inducted and given appropriate environmental and social awareness training. The training is to be relevant to their different roles to ensure that they are aware of:

- The importance of conformance with the environmental and social policy and procedures and with the requirements of this ESMP of Assuit Silo.
- The actual and potential environmental and social impacts of their work activities and the environmental and social benefits of improved personal performance.
- Their roles and responsibilities in achieving conformance with the environmental and social policy and this ESMP.
- The potential consequences of departure from specified operating procedures.

Generally, the EHCSS will provide three forms of training in Assuit site: a) Site induction, b) Environmental and social management training, and c) Toolbox talk training.

Records of induction and training will be kept in the environmental and social file on the Assuit Silo site, including the topic of training, dates, names, and trainer details. Trainees will be required to sign off that they have been informed of the environmental and social issues and that they have understood their responsibilities. Specific individuals with environmental and social responsibilities may require the following training: a) Emergency response training, b) Emergency kit training, c) Environmental and social auditing; and d) sampling and monitoring.

All environmental and social training records are to be held at the EHCSS and Assuit Silo office. The environmental and social manager will have responsibility for maintaining and updating these records. As a requirement of each training session a record should be completed with the date of the training exercise, a description of the training content, the name of the trainer and trainees, and the signature of the trainer and relevant manager. The principal contractors and sub-contractors may use its own format if available.



Environmental and Social Management Plan (ESMP) for Assuit Project: P178926 V: 8 Silo, Assuit, Egypt

August 2024

218 of 342

6.4.1. Training Requirements

Experienced, well-trained personnel are essential for the successful implementation of this plan. EHCSS and contractors and sub-contractors will ensure that persons engaged in project operation are informed of the operation issues and concerns and that they attend and receive training regarding these requirements as well as all laws, rules, and regulations applicable to the work. Prior to operation, all project personnel will be trained on environmental permit requirements and environmental and social specifications, including fuel handling and storage, cultural resource protection methods, stream and wetland crossing requirements, and sensitive species protection measures. Different levels of training will be required for different groups of worker and contractor personnel. EHCSS supervisors, managers, field foremen, and other contractor's personnel designated by EHCSS will attend a comprehensive environmental and social training session. All other workers personnel will attend a training session before the beginning of operation and during seasonal operation as environmental and social issues and incidents warrant. Additional training sessions will be held for newly assigned personnel prior to commencing work on the project.

All workers personnel will attend the training session prior to entering the operation site. All workers' personnel shall sign an acknowledgement of having attended the appropriate level of training. To ensure successful compliance, workers personnel shall attend repeat or supplemental training if compliance is not satisfactory or as new, significant new issues arise. All visitors and any other personnel without specific work assignments shall be required to attend a safety and environmental and social awareness orientation.

OHS Training Requirements:

All workers involved in the construction and operation of the silo expansion must receive OHS training on the following topics:

- General OHS principles: This should include training on hazard identification and risk assessment, safe work practices, and emergency procedures.
- Silo-specific hazards: This should include training on the following hazards: a) falling from heights, b) confined space hazards, c) silo dust explosions, d) grain entrapment, and e) machinery hazards.
- Silo-specific safety procedures: This should include training on the following procedures: a) safe work practices for silo construction and maintenance, b) Silo lockout/tagout procedures, and c) Silo emergency response procedures.

OHS training will be provided by a qualified trainer and will be tailored to the specific tasks that each worker will be performing. Workers should be retrained on OHS procedures on a regular basis, and refresher training should be provided whenever new hazards are identified or when there have been changes to work procedures.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 219 of 342

6.4.2. Site Induction

Prior to working on site all personnel and subcontractors will attend a site induction session incorporating Environmental and Occupational Health and Safety requirements. The induction will address a range of environmental and social awareness issues, as a general environmental module, including but not limited to:

- The ESMP (purpose, objectives, method statements, procedures, key issues)
- Legal requirements including due diligence, duty of care and potential consequences of infringement.
- Environmental and social responsibilities.
- Conditions of licenses, permits and approvals.
- Environmental and social policy of EHCSS.
- Significant environmental and social issues and areas of the site including site boundaries; waste types, their segregation and location of waste disposal containers; washing, re-fuelling and maintenance of vehicles/trucks and equipment.
- Environmental and social management techniques for key environmental elements (soil, water, waste and recycling, flora and fauna, heritage etc.)
- Incident management and emergency response plans.
- Reporting process for environmental and social incidents.

6.4.3. Task-Specific Training

The environmental and social manager will determine activities and personnel required to have specific instructions, when this training will take place, how it will be delivered and if there is a need to retrain personnel. This includes advanced training on noise minimization for staff working at night and any other subjects listed in Sub-Plans and/or work method statements.

6.5. Roles and Responsibilities

The EHCSS and their contractors, as project initiator and applicant for the environmental authorization, has overall accountability and responsibility for environmental and social management, and for ensuring that any conditions attached to the record of decision are communicated to, implemented, and complied with by the EHCSS and main contractor and its sub-contractors during construction and operation. The EHCSS and contractors will organize the project implementation team. Although it will be the responsibility of these parties to prepare and implement detailed method statements and management plans, the EHCSS and contractors will remain accountable for their implementation.

Currently EHCSS has a technical consultant on board who supports the preparation of bidding documents. The plan is that the technical consultant will constitute the supervision work related to construction phase. The technical consultant will contract with a consulting firm to bring Environmental, social, and OHS specialists during the construction phase, and the technical consultant will supervise their work. The technical consultant and the consulting firm work will be finished at the end of the construction work.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 220 of 342

Regarding the operation phase, EHCSS will contract with a consulting firm to bring in environmental, social, and OHS experts (roles mentioned below) who will take the responsibility of the ESMP implementation and supervision during the operation phase, until they (EHCSS) build their own team which will consist of (environmental, social, and OHS specialists) as permeant staff in the Assuit silo.

Table (6.3): Roles and responsibilities at Assuit Silo for the Emergency Food Security and Resilient Support Project.

Staff and Individuals	Responsibility
All Staff including workers and subcontractors	 All staff have a responsibility for their own environmental and social performance and the impact they have on the environmental and social performance of the project. In particular, all staff should: Undertake all activities in accordance with the agreed plans of management, procedures, and work methods. Ensure that they are aware of the contact person(s) regarding environmental and social matters. Report any activity that has resulted, or has the potential to result, in an environmental and social incident. Ensure they attend the environmental and social training provided.
Contractors	 Prepare Contractors' ESMP (C-ESMP) based on the WB approved ESMP, get clearance from EHCSS and implement Take actions to mitigate all potential negative impacts Hire/appoint qualified Environmental Specialist, OHS specialist, and Social Specialist to be endorsed by EHCSS. Actively communicate with local residents and take actions to prevent disturbance during construction and operation. Ensure all the construction and operation activities having sufficient documents from the related organization. Ensure that all staff and workers understand the procedure and their tasks in the environmental and social management program.
Silo Manager	 The primary responsibility of the Silo Manager is to ensure that the workers and contractors comply with the environmental specifications in this document. Over-all workers and contractor's representative to direct, manage, coordinate, and supervise all workers and contractor's personnel assigned at the silo site; and, Responsible for the over-all management of all operation activities including all related OHS and quality control activities at the silo site (Assuit Silo in Assuit). In addition, the Silo Manager will: Assume overall responsibility for the effective implementation and administration of the ESMP.



Environmental and Social Management Plan (ESMP) for Assuit Project: P178926 V: 8 August 2024 221 of 342 Silo, Assuit, Egypt

Table (6.3): Roles and responsibilities at Assuit Silo for the Emergency Food Security and Resilience

Table (6.3): Roles ar Support Project.	nd responsibilities at Assuit Silo for the Emergency Food Security and Resilience
	 Ensure that the ESMP is included in the workers and contractor's contrac Ensure that the ESMP is given to the applicable construction and operati supervisor and the contractors. In conjunction with the construction and operation supervisor; underta regular inspections of the workers and contractor's site as well as i installation works to check for compliance with the ESMP in terms of a specifications outlined in this document. Inspections shall take place at least once a week and copies of the monitoric checklist contained in the file. Keep a register of all incidents (accidents, injuries, complaints, let transgressions, etc) and other documentation related to the ESMP. Responsible for the overall management of all operation activities including all related OHS and quality control activities at the silo site. Provide environmental and social advice on matters specified in the conditions of approval, project contracts, licenses and permits. Facilitate induction and training programs for all persons involved in the construction works. Liaise with all relevant government authorities such as the EEAA. Implement and review compliance with the EHS management system and associated environmental and social documents. In addition, the Silo Manager is responsible for: Apprise the Site Foreman of requirements of the EHS management system, and their responsibilities within them. Allocate resources to meet the requirements of the EHS management system. Investigate complaints to determine effective resolution. Maintain all necessary monitoring records and reports. Take action in the event of an emergency and allocating the required resources to minimize the environmental and social impact. Share the monthly environmental, health, safety and social report with EHCSS/PMU Report to EHCSS/ PMU any activity that has resulted, or has the potential to result, in an enviro
Technical Consultant	 Responsible for bidding documents preparation Responsible to assign the environmental and social and OHS experts during construction phase and to supervise ESMP implementation during construction phase by the contractor.
Environmental Specialist	During the construction phase: • Identify potential environmental impacts of the construction activities.



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

222 of 342

Table (6.3): Roles and responsibilities at Assuit Silo for the Emergency Food Security and Resilient Support Project.

•	Ensure that construction	activities	comply	with	environmental	regulations
	and standards					

- Develop and implement waste management plans to minimize the environmental footprint.
- Monitor air, and soil quality to prevent contamination and mitigate any adverse effects.
- Ensure that construction activities do not harm local wildlife and habitats.

During the operation phase:

- Continuously monitor environmental parameters to ensure compliance with regulations.
- Promote and implement sustainable practices in the operation of the silo.
- Oversee the management of operational waste to minimize environmental impact.
- Prepare and submit regular environmental reports to regulatory authorities.
- Conduct training sessions for staff on environmental best practices and compliance requirements.

Occupational Health and Safety Specialist (OHS)

During the construction phase:

- Develop and implement a comprehensive safety plan for the construction site.
- Conduct regular risk assessments to identify potential hazards and implement measures to mitigate them.
- Provide training for all workers on health and safety protocols and emergency procedures.
- Investigate any accidents or incidents to determine causes and prevent recurrence.
- Ensure compliance with all occupational health and safety regulations and standards.

During the operation phase:

- Develop and oversee the implementation of workplace safety programs and policies.
- Provide continuous training for employees on health and safety practices and emergency response.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	223 of 342
------------------	---	------	-------------	------------

Table (6.3): Roles ar Support Project.	nd responsibilities at Assuit Silo for the Emergency Food Security and Resilience
	 Conduct regular health check-ups and monitor the health of workers to prevent occupational illnesses.
	 Ensure that emergency response plans are up to date and conduct regular check.
	 Investigate any workplace incidents to improve safety measures and prevent future occurrences.
	 Maintain records of safety incidents and prepare reports for regulatory authorities and internal review.
Social Specialist	During the construction phase:
	 Facilitate communication and engagement with local communities to address their concerns and incorporate their feedback into the project.
	 Conduct and manage social impact assessment to understand the social implications of the construction activities.
	 Establish and manage a grievance mechanism to address community complaints and concerns.
	 Organize and participate in stakeholder meetings to ensure transparent communication.
	During the operation phase:
	 Maintain positive relationships with the local community and address any ongoing concerns.
	 Continuously monitor the social impact of silo operations and make necessary adjustments to mitigate negative impacts.
	 Maintain an effective grievance mechanism to handle any complaints from the community.
	 Document and report on social performance and community engagement activities.
Sub-Contract Personnel	All sub-contract personnel must carry out the work in accordance with contract instructions and shall conduct their activities in an environmentally and socially sound manner. All sub-contract personnel will undergo environmental and social and OHS induction before they commence any work on the site.

6.6. Environmental and Social Monitoring

Monitoring is an essential part of the ESMP. The purpose of the environmental and social monitoring program is to serve as an early warning system of undesirable impacts arising from the



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	224 of 342
------------------	---	------	-------------	------------

project activities. From this information, the ESMP is amended as necessary to provide an effective remedy. This ensures that environmental protection is optimized and demonstrates compliance with regulatory requirements.

The Environmental Monitoring Program has important objectives as follows:

- To assess compliance and to enable corrective actions to be taken in the case of noncompliance.
- To provide evidence in connection with contractor's claims (e.g., unexpected weather or sea conditions).
- To provide data to be used as evidence in claims from third parties about impacts affecting them during and after operation and
- To provide data to support assessment of impacts in future ESMPs in the region.
- To assess the effectiveness of control measures and identify if further controls/corrective action is required.
- To identify any negative impacts from construction and operation activities.

Environmental and Social Monitoring Plan contains the following information:

- Frequency of sampling / sampling points. Sampling should be done at the same locations and at effluent release points to check whether permit requirements are met.
- 2. Sampling parameters: soil quality air quality, noise, etc.
- 3. Sampling methodology for the following: (Air quality, Soil and, biological conditions, Temperature and ventilation, Noise, and social conditions).

The monitoring results are then evaluated to determine compliance with the imposed requirements. Adaptive environmental monitoring is consistent with the principle of "continual improvement" as per the 'Plan -Do-Check' approach expressed in ISO 14001 and ESSs of the WB. The frequency of monitoring and reporting will largely be dictated by requirements of the planning obligation and the objectives and targets set in the ESMP. An environmental monitoring program for the operation period must be implemented to monitor the environmental impacts and recovery of affected areas and to monitor and document that environmental requirements are complied with.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 225 of 342

Table (6.4): Monitoring measures during construction phase. Note the budget for the monitoring measures during the construction phase was calculated for two years (the construction period).



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 226 of 342

Table (6.5): monitoring measures during operational phase. Note the budget for the monitoring measures during the operational phase was calculated for one year.

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
Environmenta 1	Airborne Dust Gaseous emissions from Engine Exhaust Gases and from fumigation process	 Airborne dust can be generated from activities such as loading and unloading grain, and from the movement of grain through the Silos. This dust can pollute the air and can also contribute to the formation of smog. The major activities at this phase are maintenance procedures and transport of many cars during the daytime. Trucks transporting grains and generators will release exhaust emissions, containing carbon monoxide (CO), sulfur dioxide (SO2), oxides of nitrogen (NOX), and particulate matter (PM). Regular maintenance to silos trucks (belonging to EHCSS) and machinery will reduce 	Visual inspections Spot check measurements of ambient air quality Review of maintenance records according to Egyptian national requirements Recording and documentation of complaints/ Grievance records Monthly report. Pressure tests for fumigation	Daily inspections onsite of weather conditions Monthly Verification of maintenance records. Monthly for fumigation pressure tests Weekly for grievances related to air emissions	Weather conditions: visual ambient dust levels; windy conditions. Operating vehicles and grain trucks: dust generation and black exhaust emissions observed. Dust generated during operation work (loading and uploading of grains). Onsite ambient air quality compliance with WB limits and national limits for PM Compliance for inspection records. Number of grievance records related to air emissions.	Silo Complex site and surroundings. Point source: equipment, grain trucks and vehicles and generator exhaust.	Silo management Environmental specialist, social specialist for reporting on grievance	• 8,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8

August 2024
227 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
		equipment failure and loss of integrity. • Fumigation emissions from silos and airborne drift from pesticides application may also reduce ambient air quality			Number of maintenance performed Number of pressure tests performed versus number of fumigation activities			
	Impacts on Soil and long- term risks on ground Water Quality from trucks and machineries and any potential chemical	Sources of soil contamination are accidental and lubricant/fuel spills of trucks transporting grains to and from the Silo Complex in Assuit. Other sources also include inappropriate waste disposal from the offices and inappropriate sewage disposal which may contaminate the soil. Spills may also result from result from badly stored chemicals and materials and wastes and generator and fuel	Visual inspection of site: backfilling and restoration Visual inspection on soil Inspection of equipment used during the operation phase and associated maintenance records. Grievance records. Generator fuel consumption records	Daily visual inspection especially during loading and uploading of grains. Daily visual inspection on soil. Daily visual inspection on stored chemicals and proper labeling and presence of fire extinguishers Weekly for grievances	 Change in soil colour. Maintenance records. Number of grievance records and complaints related to soil, geology, and topography. Number of spills Significant decrease in fuel consumption 	Silo Complex and surrounding.	Silo Management Environmental specialist, social specialist for reporting on grievance.	• 7,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

228 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
				Monthly for fuel consumption				
	Noise	The following activities can generate noise pollution: a) the loading and unloading of materials as well as the loading and unloading of grains from the trucks to and from the silos, b) the operation of conveyer belts, motors and other units and c) the movement of vehicles and machinery in and around the Silos project site The use of generator.	 Inspection of operation activities for proper functioning. Noise Tests Maintenance records Grievance records. 	Daily inspection of operating activities onsite Weekly for noise tests and grievances Monthly for maintenance records	Noise level below permissible levels applicable by zone (industrial, nearby community). Maintenance records for equipment and inspection of proper noise enclosure fitting. Number of grievance records related to noise emissions.	Silo Complex site and surroundings.	Silo Management Environmental specialist, social specialist for reporting on grievance.	• 7,000
	Biodiversity	The following activities can have a negative impact on biodiversity in the study area: a) the use of pesticides can be consumed by nontargeted species and can lead to their poison/death b) the emission of pollutants	 Surveys at project site and surroundings 	Daily on site and surrounding.	Presence of dead animals	Silo Complex location and surroundings	Silo Management Environmental specialist	• 8,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 229 of 342

Hactors	ks and pacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
		from vehicles and machinery can pollute the air and water, which can harm animals if any.						
Waste Mana	e gement	Solid waste Ongoing generation from operations, maintenance, offices. Liquid waste Potential wastewater from grain washing, equipment cleaning, sanitation (water use is minimal). Hazardous waste Potentially hazardous waste from pesticide use, grain fumigation, maintenance.	 Visual inspection on site and surrounding. Inspect waste storage sites. Inspect soil colour. Review of maintenance records. Presence of labels on wastes and materials Grievance records related to waste and pollution. 	Daily inspection on site and surrounding and waste areas. Weekly inspection on waste receipt Weekly for grievances related to waste waste	 Presence of waste in undesignated areas. Change in soil colour. Presence of waste receipt. Number of maintenances performed in the sites. Number of grievances recorded. 	Silo complex site, waste storage area and surrounding	Silo Management Environmental specialist, social specialist for reporting on grievance	• 10,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 230 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
Socio- economic Aspects	Risks to labor and lack of appropriate work conditions and risks on Seasonal Workers	 Silo workers and seasonal workers may face unfair treatment (discrimination, delayed payments, unsafe working conditions and unresolved complaints from the lack of grievance mechanism. Workers may face occupational health and safety hazards (e.g.,grain dust exposure, machinery accidents). Seasonal workers including cleaning workers during operational phase are at risk from working from height and confined areas, utilizing child labor and improper PPEs, from the following activities: There is a contractor that brings seasonal workers to empty seed bags and conducting cleaning activities including silos cleaning. 	 Inspection of documents, labor contracts including seasonal labor and LMP Grievance records Inspection on signage and boxes for grievance 	Prior the start of any work for labor contracts and LMP and awareness sessions provided to workers including seasonal workers on their rights Weekly for grievances Monthly inspections by the PMU	 Presence of grievance mechanism in place and adequate LMP and awareness sessions records to workers on their rights Presence of grievance boxes and signage on site Number of contracted workers /presence of contracts versus number of actual workers observed Presence of contracts for seasonal workers Number of grievance of contracts reported from 	• Site location	Silo Management Social specialist and environment health and safety specialist EH CSS	• 9,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 231 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
		The cleaning specialists remove the grains from the bottom and sides of the silos. Cleaning is done every beginning of the season			workers and number of solved grievances Number of visits conducted by the PMU			
	Vulnerable populations	Gender, ethnicity and other social stratification of beneficiaries may lead to disproportionate distribution of project benefits especially on vulnerable populations (minorities, women, disabled and very poor populations) as follows:	Inspection of community grievance log Reviewing community consultation reports and outreach minutes of meetings. Site inspection for separate lines (small	 Weekly inspection of records reports, grievance logs. Number of grievances and number of solved grievances Every 2 months for community consultation 	 Number of reported complaints from community and surrounding industries if any and number of solved complaints Number of female complainers Number of consultations and FGDs performed and 	Site and surrounding communities./dist rict level	Silo Management Social Specialist	• 5,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 232 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
		populations due to elite capture. • Risk of unequal access to food distribution channels and purchasing power which can lower food accessibility to vulnerable population.	farmers vs big farmers) and presence of grievance boxes and signs.	reports and outreach • Monthly site inspection by PMU	targeted group types • Number of incidents, injuries to local communities from operations • Presence of fast tracking line for small farmers • Presence of grievance boxes and signage on site.			
	Risks on child labor/children present in silos during grain transport Risks of child labor by seasonal workers subcontractors	 Presence of children in grain handling or transport. Children being exposed to hazardous substances or working conditions. 	 Site inspection Visitors ID inspection Seasonal workers ID inspection Awareness records Grievance Log 	Daily for visitors' ID inspection and seasonal workers ID inspections Prior the start of any work for for awareness sessions to subcontractors on child labor Weekly for grievances Upon occurrence for penalties	 Number of children present in silos Number of children present near loading and unloading activities Number of children identified during maintenance works Number of awareness sessions 	Site area	 Social specialist and OHS Specialist EHCSS 	• 5,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

233 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
					provided to subcontractor on child labor Number of visits conducted by the PMU Number of recorded grievances related to child labor Number of penalties/ fines.			
	Risks of SEA/SH	Continued potential for SEA/SH among staff and visitors.	Same measures as in construction phase	• Same measures as in construction phase	Same measures as in construction phase	Same measures as in construction phase	Silo management Social Specialist	• 6,000
	Community health and safety: Traffic risks and accidents	Risks of road accidents may increase during high storage seasons.	Inspection of community grievance log Accidents log Maintenance log	 Weekly for grievance log Weekly for accidents log Monthly for maintenance log 	 Number of accidents Number of maintenance performed Number of grievances submitted 	 Silo area District area/communities around silos District /regional area for accidents 	Silo Management Social specialist	• 8,000
Occupational Health and Safety (OHS)	Injuries and accidents to workers	Risks on workers respiratory system: Grain dust pollution while loading and	Visual inspection for proper use of PPE,	Daily site inspection and surrounding.	Number of recorded incidents and injuries and	Silo complex site and surrounding.	Silo Management Occupational Health and Safety Specialist (OHS) with support of	19,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 234 of 342

Factors Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
	offloading grains may lead to impacts on human health. Longterm exposure to grain dust can cause respiratory problems. Gaseous exposures from trucks causing severe respiratory irritation, Falling from height or accidently falling in silos while working at height during maintenance Asphyxia from working in confined areas while conducting maintenance works. Grain dust is a fire hazard, and a fire at the silos could cause serious injuries or death. Grain dust explosions can also cause serious injuries or death. Risks from grain engulfment Risk of fire from diesel generator and fuel and toxic gaseous emissions Risks of being entangled in	emergency preparedness, fire extinguishers adequate signage for health and safety measures etc. Visual inspection for good housekeeping and storage of hazardous materials. Inspection of complaints and grievance reports. Records about occupational injuries and infectious diseases among operation workers. Records of GM and complaints. Perform gas tests for silos/confined areas Inspection of insurance	Monthly inspection on training records and maintenance of equipment Prior entering silos for gas test Major accidents reported within 48 hours.	near misses during operation work and type. Presence of fire extinguishers on site. Presence of first aid equipment on site Number of grievances and solved grievances. Presence/proof of valid insurance coverage for all workers on site Presence of trainings materials and records of trained personnel and type of trainings. Number of maintenances performed on equipment. Number of gas tests		Environmental specialist, social specialist for reporting on grievance including on subcontractor of seasonal workers EHCSS	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 235 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
		unguarded auger and potential injuries Risks of burns from hot surfaces Noise and vibration emissions from silos operations and units, Unhygienic practices Handling of toxic substance, chemicals and wastes, such as pesticides and rodenticide especially during application Risks of skin and eye burns and irritation from handling, storing and disposing chemicals and empty containers and other types of wastes including domestic waste.	policies and attendance sheets. OHS training records Report major accidents to WB		performed and results Number of major accidents reported within 48 hours.			
Unplanned risks	Catastrophic events can produce major negative impacts on OHS, health and safety of silo users including nonworkers and individuals in	 Fire and explosion during existing silo operations (unpredicted events) can lead to the death of workers and silo users. Potential damage to nearby buildings (industrial facilities 	 Incidence log Site inspection on safety	 Monthly for incidence log and for grievance Daily for site inspection Daily for corrective actions 	 Number of incidents Number of injuries Number of corrective actions taken 	Silo site area and surrounding and district-regional level (silo users)	Silo Management, Occupational Health and Safety Specialist, Environmental specialist, and Social specialist for reporting on grievance.	• 12,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 236 of 342

Factors	Risks and Impacts	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing	Budget (USD/Year)
	neighboring industries. Phostoxin/Alu minum phosphide may ignite spontaneously and may lead to explosion Risk of leaks of Phostoxin during transportatio n	including Chipsy and Juhaynna and Cocacola facilities) may occur from explosion of existing silo which may cause injuries to communities and individuals in those surrounding areas.	 Fire drills records Pressure tests 	Daily for safety measures and PPEs in place Daily for presence of fire extinguishers Report of major accidents within 48 hours to WB Monthly fire drills Monthly Pressure tests and maintenance performed	 Number of grievances and number of solved grievances Number of fire extinguishers Presence of evacuation and emergency plans Number of fire drills performed Number of pressure tests and silos gate maintenance performed Number of major accidents reported within 48 hours. 		• EHCSS	
Unplanned risks	Risk of property losses	as explosions and fire events can produce major	 Complaint records inspection Insurance records inspection for silos 	complaintsMonthly on	Number of complaints number of s complaints		 Silo Management, and Social specialist EHCSS 	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 237 of 342

Factors	Risks and Impacts		Description	Monitoring Methods		Monitoring frequency		Monitoring indicators	Monito	ring Locations	Responsibility and Staffing	Budget (USD/Year)
			Catastrophic events such as fire and explosions can lead to property damage in neighboring facilities/buildings (food industrial facilities including Chipsy and Juhaynna and Cocacola facilities).	Payment receipt inspections		papers and policies Report of major accidents within 48 hours to WE	3	Presence of receipts Presence of insurance p Number of accidents re WBG within hours	apers major eported to	asorsy		
Unplanned risks	Pesticide s leaks	1 1 1		 Leak test Maintenance repair log Report major accidents to WB 	•	Leak tests/pressure tests prior handing over Leak tests prior fumigation event Seasonal for repair and maintenance of seals Report of major accidents within 45 hours to WB	f	 Number of incidences/le Number of injuries as re of leak Number of grievances as solved grievances Number of major accide reported to WBG within hours 	esult and ents	Silo site area and surrounding	Silo Management Environmental Specialist /EHCSS	• 8,000



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

238 of 342

Factors	Impacts/risks	Description	Monitoring Methods	Monitoring frequency	Monitoring indicators	Monitoring Locations	Responsibility and Staffing ³	Budget (USD/Year)
Environmental	Risks on Ambient air due to airborne Dust Gaseous emissions from Engine Exhaust Gases	 Airborne dust can be generated from construction activities such as excavation. This dust can pollute the air and can also pose a health hazard to workers and nearby residents. Exhaust fumes and gaseous emissions such as NOx, Sox and Particulate matter (PM2) and (PM10) from internal combustion engines/ generators/ vehicles and machineries used present another risk to air quality on and close to construction sites. 	documentation of	 Daily inspections onsite of weather conditions and operating machinery and excavation and construction activities Prior to procurement of machinery for maintenance log and monthly onsite: verification of maintenance records. Weekly for grievance 	Weather conditions: visual ambient dust levels; windy conditions. Operating vehicles and machinery: dust generation and black exhaust emissions observed. Dust generated during construction activities (earthworks)/visible dust cloud. Compliance for machinery inspection records and number of maintenance performed. Number of grievance records related to air emissions.	Construction site and surroundings Point source: machinery, equipment, and vehicles exhaust and generators.	Contractor and subcontractor Environmental specialist, social specialist for reporting on grievance.	• 16,000
	Risks on Soil and Water resources contamination	 The project may impact soil quality and groundwater quality (on the long run) from; Accidental oil and fuel spills from machineries and vehicles used and generators Runoff risks from pesticides used which could pollute nearby lands/soils 	 Visual inspection of site: backfilling and restoration Visual inspection on soil Inspection of equipment and machinery used and associated maintenance records. Grievance records. Fuel consumption records 	 Daily visual inspection especially during excavation and backfilling Daily visual inspection on soil. Daily visual inspection on chemicals storage 	 Change in soil colour. Maintenance records for equipment and machineries and number of maintenance performed Number of grievance records and complaints related to soil, contamination 	Construction site and surrounding.	 Contractor and Subcontractor Environmental Specialist, social Specialist for reporting on grievance. 	• 14,000



Environmental and Social Management Plan (ESMP) for Assuit Project: P178926 V: 8 August 2024 239 of 342 Silo, Assuit, Egypt and proper Significant labeling. decrease in stored fuel Prior the start of the construction activities and monthly for: inspection of machinery records. Weekly for grievance Monthly for fuel consumption Weekly noise 14,000 Inspection and tests of Noise level below Construction Contractor and operating machineries and permissible levels site and Subcontractor tests The following equipment vehicles onsite for proper applicable by zone surroundings. Daily inspection used excavation and grading functioning. (industrial, nearby of operating of the site may produce high community) Environmental machinery onsite Grievance records. noise emissions: Specialist, Maintenance records the use of heavy Prior the start of social for equipment and machinery, such as Risks on the construction Specialist for number of trucks, bulldozers, and Ambient Noise activities and reporting on maintenances excavators. monthly for: grievance. performed and the operation of inspection of inspection of proper construction machinery noise enclosure equipment, such as maintenance fitting generators and records. compressors. Time logs for work/construction activities.

³ The PMU will ensure provision of Environment, Social and OHS monitoring supervision during construction work



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 240 of 342

				Number of grievance records related to noise emissions.			
Biodiversity/ pesticides consumption by non-targeted species	 Impacts on biodiversity may result in the disturbance of wildlife from noise, ,dust, air, light emissions and waste generation including chemicals. Non targeted wildlife may consume rodenticides by accidents or consume the dead rodent if not collected right away and disposed properly and in turn leading to their secondary poisoning. 	Surveys at project site and surroundings	Daily on site and surrounding.	Presence of dead animals	Project site and surroundings	Contractor and Subcontractor • Environmental Specialist.	16,000
Waste generation (solid, liquid, and hazardous wastes) emissions.	Solid waste Increased waste generation from materials, packaging, debris. Construction waste Large quantity of excavated soil will be generated among other construction waste. Liquid waste Potential wastewater from concrete mixing, equipment washing, sanitation. Hazardous waste Potentially hazardous waste from paints, solvents, oils,	 Visual inspection on site and surrounding. Inspect waste storage sites. Inspect soil colour. Review of maintenance records of machines and generators Grievance records related to waste and pollution. 	 Daily inspection on site and surrounding and waste areas. Weekly inspection on waste receipt Monthly inspection on machine maintenance records Weekly on grievance 	 Presence of waste in undesignated areas. Change in soil colour. Presence of waste receipt. Number of maintenances performed on equipment and machines. Number of grievances recorded. 	Project site, waste storage area and surrounding	Contractor and subcontractor Environmental specialist, social specialist for reporting on grievance.	• 24,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 241 of 342

		pesticides containers and chemicals.						
Socioeconomic Aspects	Risks to labor from inappropriate working conditions	 Unfair treatment (discrimination, delayed payments, unsafe working conditions). Unresolved complaints from the lack of grievance mechanism for workers. 	 Inspection of documents, labor contracts and LMP Grievance records 	 Prior the start of any work for labor contracts and LMP and awareness sessions records to workers on their rights Weekly for grievance Monthly inspections by the PMU 	 Presence of grievance mechanism in place and adequate LMP Number of awareness sessions performed to workers on their rights Number of contracted workers /presence of contracts versus number of actual workers Number of grievances reported from workers and number of solved grievances Number of visits conducted by the PMU. 	• Site location	 Contractor and subcontractor Environmental specialist, social specialist for reporting on grievance. 	16,000
	Disturbance to silo operations and users	 Noise, dust, traffic disruptions. Restricted access to facilities or services. Construction activities and stock-piling of construction material can potentially block the access routes and roads inside and in the vicinity of the silo sites. 	grievance log. Inspection of proper safety signage, fencing	 Daily safety inspection of site and surrounding. Weekly inspection of records reports, grievance logs. Before implementing construction 	 Number of reported complaints from community and surrounding industries if any and number of solved complaints Presence of a separate entrance for the construction 	 Site and surrounding communities. 	Contractor and Subcontractor Social specialist with support from Environment Specialist	10,000



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 242 of 342

Child Labor	 Exploitation of children in construction work. Hazardous working conditions. Interference with education. 	 On site inspection and ID inspection Workers logs inspections Inspection on contractor's labor policies Grievance mechanism 	work for the code of conduct Monthly inspections by the PMU Daily for ID inspections Prior to starting any work for child labor policies inspection and for awareness sessions to contractors Weekly for grievances Upon occurrence for penalties	trucks/machineries and signages Number of workers who signed the code of conduct versus number of actual workers Number of workers below the age of 18. Presence of contractor's policy on child labor Number of awareness sessions provided to contractor on child labor Number of visits conducted by the PMU Number of recorded grievances related to child labor Number of penalties/ fines	Contractor and Subcontractor Social Specialist and OHS Specialist
Risks of SEA/SH	Risk of sexual exploitation and abuse and harassment may increase due to the presence of workers near local communities and lack of awareness on SEA/SH issues	 Complaint records Inspection on LMP and CoC Inspection on signposts Inspection on contractor's SEA/SH policies 	 Weekly for complaints Prior the start of any work for LMP and COC and awareness sessions on SEA/SH and contractor's policies Daily for signposts 	 Number of complaints regarding SEA/SH and number of solved complaints Presence of LMP and code of conduct Presence of SEA/SH in contractor's policies Number of awareness sessions provided to workers on SEA/SH Number of workers who signed the COC 	Contractor and Subcontractor Subcontractor Social Specialist



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 243 of 342

Community health and safety: Traffic risks and accidents	 Traffic accidents due to the increase in number of trucks during construction phase may pose a risk on other road users. Traffic congestions due to the increase in transportation trucks for materials, machineries and wastes to and from the site. Potential risks from air and noise emissions and vibration from high traffic volume during transportation of materials and machineries and wastes to and from the site. 	Accidents log inspection	 Prior the start of work for the traffic management plan Weekly for grievances Weekly for accidents log Monthly for maintenance log 	versus actual number of workers Presence of signposts Number of traffic complaints Number of incidents, injuries to local communities and workers with details Number of maintenance performed	On site and District- regional level	Contractor and Subcontractor Social Specialist with support from Environmental Specialist	16,000
Lack of stakeholder engagement and proper grievance mechanism	 Risks of untransparent sharing of information Risks of increase in unresolved complains 	 Community consultation records Inspection on required permits and documents. Complaint records inspection Signage and posting are present on site 	 Prior the start of any work for permits, documents signage and posting and previous consultation records Weekly for complaints received Monthly for consultations 	 Presence of required permits Number of complaints received versus number of solved complaints Presence of signage on site Presence of consultation records and stakeholder types (including small farmers, women, disabled 	Site location and surrounding.	 Social Specialist Silo Manager 	• 12,000



Project: P178926 V: 8 August 2024 244 of 342 Silo, Assuit, Egypt farmers and other vulnerable groups) Number of consultation performed Presence of complaint boxes and banners including number for grievance Presence of LMP Contractor and ot applicable Document with chance Impacts on archaeological Before and Presence of cultural Project work Subcontractor and historic sites during the find procedure during artifacts and number site. Risks on construction phase are construction of encounters. Awareness logs on Cultural expected to be negligible works. Environmental chance find procedures Number of workers Heritage and since there are no **Specialist** aware of the chance archeological archeological sites nearby find procedure and the subproject is located sites Silo Manager within an existing facility's premises. Visual inspection for Daily site Number of recorded Site location Contractor 44,000 The use of hazardous proper use of PPE, inspection and incidents and and and emergency preparedness, surrounding, for materials and chemicals and injuries and type. surrounding Subcontractor wastes can pose a risk to fire extinguishers PPEs and proper • Number of nonand rented adequate signage for safety measures worker health (i.e. cement, compliances apartments for paints, oil etc.). health and safety (i.e barriers and including not workers. measures etc. and fences are in wearing PPEs Falls from heights are a Occupational fencing. place, fire possible cause of injuries in Presence of potable Risks of injuries Health and extinguishers, Visual inspection for construction (silo rooftop water supply and and accidents Occupational Safety (OHS) presence of good housekeeping and areas/ use of scaffoldings disinfectants Health and flagman banners storage of hazardous etc.). Presence of fire Safety with emergency materials and equipment. Electrical hazards can cause extinguishers on Specialist with measures and Verification of training serious injuries or death. site. support of daily induction records including daily Machinery can cause Number of Environmental for OHS risks induction for general crushing injuries or grievances and etc) Specialist, construction related risks amputations/moving loads. solved grievances. social

Environmental and Social Management Plan (ESMP) for Assuit



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 245 of 342
Dust and fumes can irritate the eyes, nose, and throat, and can also cause respiratory problems. Noise emissions may disturb workers. Falling into excavated zones. Working during bad wearted exception of complaints and grievance reports and register. Injuries and burns from welding activities. Accidents while transporting materials and machinery to and from the subproject site. Accidents while transporting materials and machinery to and from the subproject site. Accidents while transporting materials and machinery to and from the subproject site. Accidents while transporting materials and machinery to sund from the subproject site. Accidents while to and trong bysical activities and wrong liting techniques, wrong posture while conducting any work. Slip trip and fall Injuries and cuts from machineries used Physical injuries from physical activities and wrong liting techniques, wrong posture while conducting any work. Slip trip and fall Injuries and cuts from machineries used Physical injuries from physical activities and wrong liting techniques, wrong posture while conducting any work. Getting hit by moving load/whicle/machine Working in confined area (risk of asphyxia while working inside the silos) during construction phase.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 246 of 342

Unplanned events	Catastrophic event can produce major negative impacts on OHS and public health and safety	 Risks of electrocution while installing the Silos. Fire and explosion risks from badly stored fuel/ poorly stored/installed generator and mishandling of chemicals during construction phase and explosion from existing silo operations (unpredictedevents) cann lead to the death of workers in silos construction area and existing silo users. Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna and Cocacola facilities) may occur from explosion of existing silo which may cause injuries to communities and individuals in those areas. 	measures (i.e fire extinguishers) Incidence report/log Report major accidents to WB	 Daily for safety measures, presence of fire extinguishers and PPEs in place Daily for corrective actions Monthly for incident log Report of major accidents within 48 hours to WB Monthly for grievances 	Number of fire events	Site location and surrounding	Contractor and Subcontractor Occupational, Health and Safety Specialist, Environmental Specialist, and Social Specialist for reporting on grievance.	24,000
-	Risk of property losses	Fire and explosion (i.e generator/fuel) events from construction work can produce major negative impacts on the society (i.e loss of livelihood and property) as follows: Loss of grains and loss of storage area Potential damage to nearby buildings (industrial facilities including Chipsy and Juhaynna and Cocacola facilities)	 Complaint records inspection Insurance records inspection for silos Payment receipt inspections 	 Weekly for complaints Monthly on insurance papers and policies Report of major accidents within 48 hours to WB 	 Number of complaints and number of solved complaints Presence of payment receipts Presence of insurance papers Number of major accidents reported to WBG within 48 hours 	District and regional level Site location (existing silo users)	Occupational, Health and Safety Specialist, Environmental Specialist, and Social Specialist for reporting on grievance	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 247 of 342

6.6.1. Monitoring Strategy

The monitoring strategy proposed for the project can best be termed "Adaptive Environmental Monitoring". It is adaptive in the sense that the responsible entity must adapt its methods and activities to the prevailing environmental conditions in a continuous process. Adaptive Environmental Monitoring is in fact a cyclic process.

This ESMP sets out the basic parameters to be monitored to determine that mitigation measures identified above are being implemented effectively. The parameters in the monitoring plan are expected to focus on potential air and water pollution, especially in areas of higher sensitivity.

6.6.2. Monitoring Duration and Sampling Plan

A monitoring grid will be established on the site, consisting of 6 sampling sites for air, soil, and water quality. The monitoring program will be implemented during the construction and operation and maintenance phase. The monitoring plan will be in accordance with the main principles of the EHCSS ESMP. The monitoring sampling map is provided in the appendix (V.4)

6.6.3. Environmental Monitoring Program

Monitoring is an essential part of ecosystem science and management. It provides baseline data to help track natural changes, identify new threats, and assess the effectiveness of management programs. The consulting firms during construction phase and the one during operation phase responsible for ESMP implementation and supervision during each phase (see section 6.5 roles and responsibilities) will support Silos in managing programs to monitor air, noise, and soil quality, as well as chemicals and waste management. Several physical, chemical, and biological characteristics will be monitored regularly throughout the year to track the impacts of the EHCSS's operations.

6.6.4. Social Monitoring Program

Social monitoring must be undertaken to ensure compliance of involved entities with the mitigation and monitoring requirements as detailed in the ESMP requirements. This should be completed by the Silo Operator and contractors as applicable. Inspection and monitoring should include the following as applicable and as highlighted in the table that follows.

- Daily inspection and monitoring at the site and preparation of a daily observation report stating therein the corrective measures on observed safety deficiencies, unsafe acts, and conditions.
- Weekly site inspections to be carried out using the weekly site inspection checklists template based on requirements of the ESMP.
- Social Audits to be undertaken by Silo Manager and contractors to ensure compliance with ESMP requirement.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	248 of 342
------------------	---	------	-------------	------------

Social audits should be undertaken quarterly during the operation phase. Monitoring of social aspects will be carried out by a) communicating with stakeholders, b) reviewing the feedback from stakeholders, and c) review of complaints.

6.6.5. Data Management

The monitoring program will generate a large amount of data on several environmental and social parameters. To ensure correct interpretation and to secure easy access to the data by all relevant authorities, it is a requirement that the EHCSS, in cooperation with the contractor, establishes an environmental information system, which includes a database containing all the monitoring data, as well as information on ongoing and past operation activities and other relevant data on meteorology, hydrography etc. The system will be based on a geographical information system (GIS) to allow the users to view the geographical distribution of data and will include collecting data, reports, and other relevant information.

6.6.6. Monitoring Reporting

The consultant SENS, in cooperation with EHCSS, prepared a plan for reporting the monitoring results for approval by the World Bank and EEAA as following:

Table (6.6): Timetable for reporting of the monitoring results for Assuit Silo.							
Every Year	Items	Description					
A	The air, noise, and soil quality Report	Four reports in each seasonOne final report annually					
В	OHS report	Two reports in each seasonOne final report annually					
С	The Social condition Report	Two reports in each seasonOne final report annually					

6.7. Budget for Implementation of ESMP

The total Budget for implementation of the ESMP for Assuit Silo is provided in Table (6.7).



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	249 of 342
---	------	-------------	------------

Table (7.4): Budget for implementation of the ESMP for Assuit Silo.

No.	Categories	Description of Items	Budget (USD / yearly)	Total (USD)			
A	Mitigation Measures	during Construction phase*					
		Dust control measures	10,000	20,000			
		Control of engine emissions	8,000	16,000			
1	Environmental	Soil contamination measures	8,000	16,000			
1	Mitigation Measures	Noise reduction measures	7,000	14,000			
		Biodiversity protection measures	8,000	16,000			
		Waste management systems	15,000	30,000			
		Improvement of working conditions	10,000	20,000			
		Disturbance to Silo operations and users	5,000	10,000			
2	Socioeconomic	Child labor prevention measures	5,000	10,000			
2	Mitigation Measures	SEA/SH prevention measures	6,000	12,000			
		Community health and safety measures	8,000	16,000			
		Stakeholder engagement	5,000	10,000			
2	OHS Mitigation	Safety training	15,000	30,000			
3	Measures	Provision of PPE	10,000	20,000			
4	Catastrophic Events Mitigation Measures	Fire and explosion prevention measures	12,000	24,000			
	Total budget for mitiga	tion measures during construction phase	132,000	264,000			
В	Mitigation Measures	during Operation phase**	1				
		Dust control measures	10,000	10,000			
	Environmental	Emission control systems	9,000	9,000			
_		Soil contamination measures	8,000	8,000			
5	Mitigation Measures	Noise reduction measures	7,000	7,000			
	<i>g</i>	Biodiversity protection measures	8,000	8,000			
		Waste management systems	12,000	12,000			
		Improvement of working conditions	10,000	10,000			
		Risks on vulnerable populations	8,000	8,000			
6	Socioeconomic Mitigation Measures	Child labor prevention measures	5,000	5,000			
		SEA/SH prevention measures	6,000	6,000			
		Community health and safety measures	8,000	8,000			
7	OHS Mitigation	Safety training	10,000	10,000			
7	Measures	Provision of PPE	7,000	7,000			
8	Catastrophic Events Mitigation Measures	Fire, explosion, and leakage prevention measures	20,000	20,000			
	Total budget for mitigat	128,000	128,000				
		Monitoring during Construction Phase*					
C	Monitoring during Co	onstruction Phase*					
C 9	Monitoring during Co	onstruction Phase* Air quality monitoring	8,000	16,000			



F	Project: P178926	Environme	ental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	250 of 342
	Noise level monitoring				7,000	14,000
			Biodiversity monitoring		8,000	16,000
			Waste management compliance		12,000	24,000
		monitoring				
			Work conditions inspections		8,000	16,000
			Disturbance to Silo operations and users		5,000	10,000
10	Socioeconom	nic	Child labor monitoring		6,000	12,000
10	Monitoring		SEA/SH prevention monitoring		7,000	14,000
			Community health and safety monitori	ng	8,000	16,000
			stakeholder engagement		5,000	10,000
1.1	OHC Manita		safety audits		10,000	20,000
11	OHS Monito	ring	Health check-ups and monitoring		12,000	24,000
12	Catastrophic Monitoring	Events	Fire and explosion safety monitoring		12,000	24,000
	Total budget for monitoring during construction phase				115,000	230,000
D	Monitoring during Operation Phase**					
			Air quality monitoring		8,000	8,000
	Environmental Monitoring		Soil contamination monitoring		7,000	7,000
13		al	Noise level monitoring		7,000	7,000
13			Biodiversity monitoring		8,000	8,000
			Waste management compliance monitoring		10,000	10,000
			Work conditions inspections		9,000	9,000
	Socioeconomic	Vulnerable Populations		5,000	5,000	
14		L Child labor monitoring			5,000	5,000
	Monitoring		SEA/SH prevention monitoring		6,000	6,000
			Community health and safety monitoring		8,000	8,000
1.5	OHC Manitarina		Safety audits		9,000	9,000
15	OHS Monitoring Health check-ups and monitoring			10,000	10,000	
16	Catastrophic	Events	Events Fire, explosion, and leakage safety monitoring		12,000	12,000
	Monitoring		Pesticides Leaks		8,000	8,000
	Total budget	Total budget monitoring during operation phase			112,000	112,000
	Total Budget					734,000

Note: *The total budget for the mitigation measures and monitoring activities during the construction phase was calculated for two years, and **The total budget for the mitigation measures and monitoring activities during the operation phase was calculated for one year.



Project: P178926

Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

251 of 342

7

STAKEHOLDERS CONSULTAIONS AND PUBLIC PARTICIPATION

Stakeholders' consultations were carried out to ensure that the stakeholders are provided with the opportunity to engage in the planning process, to raise questions and receive input and responses to their concerns. Stakeholders' consultation helps to identify opportunities and risks, it improves project design / implementation and increases project sustainability. Consultations were conducted before and during the preparation of the ESMP to identify the environmental and social risks and impacts and mitigation measures of the project. The consultation related to the ESMP followed the ESS10 and the SEP principles.

7.1. Key Stakeholders

The key stakeholders relevant to the scope of the assessment in the current activity of the project include the following:

- a) The Egyptian Holding Company for Silos and Storage (EHCSS): The company maintains several silo complexes across Egypt that are either located near production areas i.e., near farms, or consumption areas near wheat millers and bakeries. EHCSS is responsible for upkeep of silo complexes including admitting quality wheat locally or internationally; maintaining the quality of wheat during storage; and transporting stored wheat to millers to be ready for consumption.
- b) Population and farms close to the construction sites of the silos:

 Some project locations might be in the proximity to residents and/or farms. These locations will be impacted by the construction related impacts.
- c) Residence near silos or/and on the route of transportation to silos:

 Population living near silos may be impacted by road safety especially during the construction phase.
- d) Farmer Based Organizations and Cooperatives: Medium-scale organizations that purchase locally produced wheat supplies from small farmers and organize the logistics to be transported to silos managed by EHCCS.
- e) Agriculture Trading Companies: Large-scale organizations that purchase locally produced wheat supplies from small farmers and organize the logistics to be transported to silos managed by EHCCS.
- f) Private Large Scale Agriculture Companies: Large-scale locally producer of wheat supply.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 252 of 342

g) Small Farmers:

They are at risk of exclusion from the benefits of the project. Offering equal opportunities to small farmers might be a challenge. This applies to opportunities to access silos to deliver local wheat and to benefit from technical support that the project will be providing in terms of knowledge, skills, and tangible resources such as agriculture seeds, equipment, and others.

- h) Female Farmers and/or Small-scale Agriculture Workers
 - They are at the same risk of exclusion from the benefits of the project. Risk of sexual abuse and/or exploitation may apply in the case of small-scale female farmers. Sexual Exploitation, Abuse and Sexual Harassment (SEA/SH) plans will be developed. The SEA/SH plan should include measures to target cooperatives, female workers, and other relevant actors. The plan will disseminate information on the code of conduct to use and the appropriate referral mechanism to report cases of abuse and/or exploitation at local level.
- i) Informal Construction Workers:
 - Daily and informal workers under contractors and subcontractors who are at risk of accepting working conditions that are not appropriate.
- *j)* Previous and current land users:
 - This includes any individual, or a group who have previously or/and currently using the land for livelihood activities or/and for residential purpose.
- k) Near-by-landowners:
 - This include any landowner near the newly constructed or/and silos that will be expanded under the project to assess the impact of the project's activities on their livelihoods and/or other social activities.
- *l) Other Relevant stakeholders:*
 - Included other relevant stakeholders not mentioned in the previous section.

The consultations were conducted in a manner that was meaningful, informed, and inclusive. The consultations were open to all participants to ensure that the views of interested and affected parties were incorporated into the project design.

7.2. Previous consultations for Dandara - Al-Marashda - Assiut - Al-Taramsa as part of the ESMP preparation

- 1- Consultations were conducted with EHCSS silo's stakeholders including Assiut Silo in order to increase their awareness on of the benefits of establishing silos, which are as follows:
 - o Providing highly advanced storage capacity within the country.
 - o Eliminating the percentage of wheat losses resulting from poor storage, which reaches about 10%.
 - o The country maintains a secure strategic balance of wheat.
 - Tightening the process of maintaining and controlling the stock, which leads to an economy in the use of pest control methods with pesticides and maintaining the



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 253 of 342

quality of the grain as a result of the high quality of storage.

- Reducing the average purchasing price of wheat throughout the year as a result of entering the global purchasing market at appropriate times.
- o Creating new areas of attraction and agricultural expansion in order to encourage farmers to grow wheat and grains next to the sites where silos are being established.
- o Providing new job opportunities for young people in construction areas.

2- Work to resolve stakeholders' complaints as follows:

- o Organizing the operations of supplying and dispensing wheat from silos to reduce the accumulation of cars around and inside the site.
- o Reducing the waiting time for wheat suppliers to reach the silos.
- o Expediting the procedures for disbursing wheat suppliers' dues.
- Using laboratory equipment to settle disputes that may arise between suppliers and the sorting committee regarding the degree of wheat cleanliness.
- o Providing yards and waiting areas equipped with bathrooms for wheat suppliers.
- Studying the establishment of new silos near agricultural areas to reduce the burden of distance on farmers during the wheat supply.

3- Working to resolve site employee complaints

- 4- Providing a suitable work environment for site employees.
 - o Providing industrial security equipment for site employees in accordance with occupational safety and health requirements.
 - Paying transportation allowances to site employees and providing cars to reduce the burden of transportation to and from the sites due to the distance of the silo sites from residential areas and considering establishing silos in places close to residential areas and with available means of transportation.
 - Organizing shifts so that daily working hours comply with the controls of the labor law, and paying for additional working hours in the event that additional working hours are achieved.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

254 of 342

7.3. Site-Specific Consultations

The consultations were conducted with the local community through site-specific consultations (focus group discussions) during the site visit on the 23rd of September 2023. Group discussion is an effective method of consulting because it encourages the sharing and discussion of opinions and ideas related to the proposed project.

Several focus group discussions were conducted with the relevant groups as part of the preparation of the ESMP, including consultations with farmers and grain traders. The number of consulted people was 18 persons, and their type was farmers, traders, women, and vulnerable groups as presented in the next section. During the consultations, the ESMP consultant team explained to stakeholders the findings and results of the ESMP study including project design, findings, risks, impacts and mitigation measures and were open to receive feedback and concerns and suggestions. The funding sources were also discussed with the interested parties.

Farmers (small- and large-scale farmers) Feedback:

- The main problem faced by them from the current silos operations was the long waiting
 time to submit their grains, because the Silos cells were already full. increasing the
 number of cells will increase the capacity and will reduce the waiting time to deliver
 their grains.
- The wheat production among both small- and large-scale farmers varies significantly. This variation depends on the area of land each farmer cultivates with wheat and the types of seeds they plant. Farmers currently sell their grains through a variety of channels, including merchants, the Egyptian Silo Holding Company, the Agricultural Bank, and the Flour Mills Company. Additionally, some farmers reserve a portion of their grain production for personal consumption.
- The expansion of the silos is expected to positively impact agricultural activities by encouraging farmers to increase the areas planted with wheat. This increase is anticipated to provide greater storage capacities, aligning with their grain storage needs.
- Expanding the silo and increasing its capacity is expected to significantly facilitate
 the delivery process for farmers. The increased capacity will reduce overcrowding and
 congestion during peak delivery times. Currently, farmers face long waiting times to
 submit their grains because the silo cells are often full. By increasing the number of
 cells, the expansion will alleviate this issue, allowing for quicker and more efficient
 grain deliveries.
- There are no concerns among farmers regarding the impact of the silo expansion on wheat prices. Increasing storage capacities is expected to stabilize wheat prices and prevent monopolistic practices in the market.
- Farmers expressed no concerns about the environmental impact of the silo expansion.
 They recognize that silos are environmentally friendly projects that do not have harmful effects on the environment. The impacts and risks were explained to the



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 255 of 342

farmers and measures were also mentioned to the farmers in case they have any feedback or concerns.

They have positive expectations regarding the silo expansion, viewing it as an effective step that will enhance a sense of security among citizens. The expansion is anticipated to ensure the provision of subsidized bread and contribute to increased agricultural development.

Grain Traders Feedback:

- Grain traders indicated that the volume of grain they buy and sell each year varies. This variation depends on several factors, including the cultivated areas, the quality and safety of the wheat crop, and pricing.
- They typically purchase grain by visiting farmers' locations to complete transactions smoothly, although farmers sometimes transport the grain to warehouses themselves. For selling, traders primarily deliver grain to official authorities, such as silos and mills, with any remaining quantities sold directly to citizens.
- They believe that the silo expansion will significantly facilitate the buying and selling
 process by reducing congestion and overcrowding during peak seasons. This expansion
 is also expected to prevent monopoly and price manipulation. Both farmers and traders
 share the view that the silo expansion will benefit them by reducing long waiting times
 for grain delivery.
- Grain traders expressed no concerns regarding the impact of the silo expansion on wheat prices. They believe that increasing storage capacities will stabilize wheat prices and prevent monopolistic practices.
- Grain traders have no concerns about the environmental impact of the silo expansion.
 They view silos as environmentally friendly projects that do not have harmful effects
 on the environment. Risks and measures were also communicated to them in case they
 have any feedback or concerns.
- They believe that the silo expansion will not significantly impact their role in grain trade and transportation. However, they anticipate that the expansion may enhance their role by making the process easier and faster.

Grain traders expect that the silo expansion will facilitate the delivery process and increase the speed of transportation, thereby improving their work efficiency.

Women Feedback:

Women actively participate in the production, selling, and transportation of grains.
 They work alongside men in various agricultural tasks and play a crucial role in providing for the farmers' needs during work. Additionally, they are involved in cleaning and preparing wheat for sale and managing storage operations.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 256 of 342

- Consulted women mentioned that tthey did not experience any gender bias in delivering
 the grains to the Silos. Women deliver their grains to the Silo, did not experience issues
 including discrimination or gender-based violence related to grain production, selling
 or transportation.
- Women expect that the silo expansion will facilitate the process of selling and delivering wheat, thereby reducing the waiting time when they deliver grains themselves. This improvement is anticipated to positively impact their work and families.
- Consulted group have no concerns about the impact of the silo expansion on their safety and security. On the contrary, they believe it will alleviate the burden of storing wheat and reduce the waiting time for delivering wheat to the silo. Nonetheless, risks and impacts and mitigation measures were explained to them in case they have any feedback or concerns.
- They expressed no concerns regarding the impact of the silo expansion on their children and families. Instead, they anticipate an increased sense of reassurance as the expansion will facilitate the transportation and delivery of wheat. By alleviating congestion and overcrowding, the silo expansion will address the current issue of long waiting times due to full silo cells. Increasing the number of cells will enhance capacity and reduce these waiting times.
- They have no concerns about safety, accessibility of the silo, or job opportunities
 related to the expansion. In fact, some women are actively involved in transporting and
 delivering wheat to the silo, particularly when there is no other source of income at
 home.
- Women anticipate that the expansion of the silos will lead to positive social changes, spreading reassurance throughout society. This expansion is expected to enhance the sense of security by ensuring a reliable stock of wheat.

Vulnerable Groups Feedback:

- Vulnerable groups include people with disabilities, and elderly people, low in-come people in the communities near the Silo.
- Vulnerable groups anticipate that the expansion of the silos will positively impact them and their community by increasing the sense of security. The expansion will ensure that wheat needs are met and contribute to greater stability.
- They have no concerns about the impact of the silo expansion on their access to food and water. Instead, they expect an increased feeling of reassurance regarding the availability of wheat to meet their needs. Risks and impacts and mitigation measures were explained to them in case in case they have any feedback or concerns.
- They expressed no concerns regarding the impact of the silo expansion on their health or the health of their children.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

257 of 342

- Vulnerable groups have requested that the project consider providing job opportunities
 within the silo for people from nearby communities. They emphasized the need to
 include positions for disabled and low-income individuals, although employment for
 the elderly is not feasible due to job conditions requiring younger workers. These
 considerations are being considered by EHCSS.
- Vulnerable groups believe that the project will effectively ensure their needs and
 protect their rights by securing a reliable food supply. This will shield them from the
 risks of food shortages and prevent the monopolistic practices of merchants.

The results of the consultations helped in identifying other challenges faced by silo users as stated in the social baseline section. The identified challenges include the following:

- a) lack of women's prayer room & Men's prayer room, b) lack of medical clinic and first aid, c) lack of separate restrooms for women and men, d) unsuitable car parking for customers, and d) unsuitable feed tanker parking. The main challenge faced by the current users is the waiting time to deliver their grains, which will be reduced after the silo expansion (positive impact)
- time to deliver their grains, which will be reduced after the silo expansion (positive impact) and increasing the storage capacity.

The mosque and ablution area are already established on-site, providing prayer facilities. Additionally, the administrative building includes closed restrooms that can be designated for women. There is also the potential to allocate a portion of the land for a parking area, and a buffet is available within the administrative building.

Additionally, signs will be added to help users easily locate these facilities. It is worth mentioning that the existing administrative buildings include ramps for people with disabilities. There is another building with public toilets for silo users/ clients and the restrooms will be split by gender and will be upgraded to accommodate disabled people. EHCSS will make sure ramps are also present in the public restroom area and any needed area.

There is already a grievance mechanism in the Silo, as well as channels to submit grievances and timeframe for solving grievances already existing, including grievance for public grievance, SEA/Grievance (to be explained more in the next section and in the appendix IV, which focus on SEA/SH), and workplace grievance.

7.4. Grievance Mechanism

Existing Unified GM

During the design, construction and implementation of any sub-project, a person or group of persons may perceive or may experience potential harm, directly or indirectly, due to the activities of the project. The grievances that are likely to arise could be related to social issues such as eligibility and entitlement criteria, disruption of services, temporary or permanent loss of livelihood and other socio-cultural issues. Grievances may also relate to environmental issues such as excessive dust generation, damage to infrastructure due to



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

258 of 342

vibrations associated with construction or transportation of raw materials, noise, traffic congestion, reduced quality or quantity of private/public surface/ground water resources, damage to home gardens and farmland, etc. Should such a situation occur, there should be a mechanism through which the affected parties can resolve these issues amicably with the project staff in an efficient, impartial, transparent, timely and cost- effective manner. To achieve this objective, a grievance mechanism has been included in the ESMP.

All implementing partners under the Food Security project including EHCSS are encompassed under the national unified electronic complaints portal hosted by Prime Minister Office, Egypt's Portal. The unified government GM was established by a Presidential Decree No. 314 of 2017 to receive, examine, direct, and respond to all complaints electronically. Its scope of work extends to all ministries, departments, government agencies, local administration units, public bodies and other government agencies. The unified electronic complaints portal has a clear referral system to the concerned entities who receive their relevant complaints, address it and either respond directly to the complainant or through the unified system.

Any citizen may submit a feedback and complaint through the following multiple channels under the unified electronic complaints portal:

- Egypt's Portal website, https://www.shakwa.eg/GCP/Default.aspx,
- Hotline 16528
- At "Your Service" app on Google Play.
- WhatsApp numbers: 01555516528 and 01555525444 to receive messages, complaints and suggestions.
- Citizen service departments and offices in all government agencies and authorities

All complaints are kept confidential and ID information of complainants is protected to ensure nonretaliation and transparency. Multi-level entry to the system is defined as allow those who are authorized from the relevant Government departments to enter the electronic system and access information about complaint submitted. All complaints are registered electronically, classified and refereed to relevant authorities to address.

Procedures and standards for sorting, processing and following up on complaints

Complaints are received as soon as they are submitted. Complaints are received through the government complaints system and directed to the relevant ministry to examine them, prepare a response, send the response to the government portal, and follow up on that.

- Determine who is responsible for receiving complaints and the channels connection
- The complaint is received on the government portal, sorted, and forwarded to each concerned ministry.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	259 of 342
------------------	---	------	-------------	------------

- Each ministry has a work team specialized in following up on complaints on the designated website.
- The response will be sent after examining the complaint.
- The complainant will be contacted by the government complaints system in the Council of Ministers to inquire about the response.

Localized GM at EHCSS level

During the preparations for food security project EHCSS confirmed that they receive complaints and feedback at a timely manner from Egypt's portal and it is by mandate they must give feedback within a specific timeframe from receiving the complaint.

Nevertheless, each implementing partner under the project including EHCSS has their own localized GM procedures that support stakeholders in submitting a complaint and/or feedback.

At EHCSS level, the complaints are usually received from farmers depositing grains or and grain buyers in the silos. The main complaints are about the quality of the seeds that are being deposited and tested immediately on site. In case there are any complaints from farmers and contractor, the complainant can raise their complaints to the Assiut silo manager office or through his phone number 01020177437. If it is not resolved it escalates to the customer services office at EHCSS. The silo manager documents and sends the complaints to EHCSS or the farmer/ contractor can reach the customer service through the EHCSS customer service number visible at silo level.

EHCSS customer service number for complaints: 01279671142/01279671143

The documentation of complaints raised at silo level exists and it will be continuously improved during the project implementation. For grievance log sheet/form, see annex VII.






Figure (7.1): Scheme of proposed grievance procedures.

Procedures and standards for sorting, processing and tracking complaints

- Verify and transfer complaints to the relevant sectors to study the complaint.
- Monitoring is done and evaluation through the recipient of the complaint (silo/General Administration for Inspection and Follow-up).
- Feedback is done by responding to the complaint through the same means and channel of communication.

Below is the detailed procedure:

- ➤ The complaint is received and the date, number of the complaint, its subject, and the name of the complainant are recorded.
- Acknowledgment and review are made by giving the complainant the number and date of the receipt to complain.
- Complaints are referred to the Inspection and Follow-up Department to be sorted and transferred to the relevant sectors.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	261 of 342
------------------	---	------	-------------	------------

- Responses to complaints are received from the relevant sectors.
- Responses are sent to the same entities receiving the complaint to notify the complainant through the same means and channel of communication.

Summary of communication channels (EHCSS):

- Channels /current contacts are: -
 - (6) Assiut Silo Manager: 01020177437
 - (7) Customer service managed by the EHCSS company: 01279671142/01279671143.
 - (8) The company's official **website: www.ehcss.com**
 - (9) The unified government complaints system in the Council of Ministers.
 - (10) Grievances Committee at the company's management. (For company employees only).
- Suggested future communication channels are: -
 - (2) Create a group on WhatsApp to receive complaints.






Figure (7-2): Organizational structure to receive complaints.

Workplace Grievance:

A well-communicated and easily accessible grievance mechanism will be provided for all direct and contracted project workers, as well as community workers to raise workplace concerns related to recruitment process and/or workplace conditions. Such workers will be informed of the grievance mechanism at the time of recruitment and the measures put in place to protect them against reprisal for their use. The PMU is responsible for managing direct workers' grievances, while the contractor for contracted workers.

The workplace grievance mechanism will be designed to be easily understandable, clear, and transparent and to provide timely feedback. The policy of confidentiality and non-retribution will be reinforced, along with the ability to raise anonymous grievances.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

263 of 342

The mechanism will include multiple communication channels dedicated for workplace complaints only, including but not limited to an email address/website link; phone number; and a physical address for handing the complaints and grievances in person. Workers will have the freedom to pick the one they are comfortable using.

The workplace grievance mechanism will not impede access to other judicial or administrative remedies that are available under the law or through existing arbitration procedures, or substitute for grievance mechanisms provided through collective agreements.

GM Procedures

Workers will be encouraged to discuss their grievance and complaint informally with their direct managers. In cases where the direct manager is related to the subject of the complaint, the employee would most probably choose to directly submit a formal grievance. For all cases where the employees decide to submit a formal grievance, the following provides details about the step-step procedure they will be using:

1- Receipt, acknowledgment and registration

- The worker will submit the grievance through one of the dedicated channels indicated above.
- The worker will be requested to use to the extent possible a grievance template which will be shared with all workers in hard/soft copies /available to download from the website.
- If the worker wishes to submit the grievance orally via phone or in person, the project staff will lodge the complaint on their behalf, and it will be processed through the same channels.
- Under request of the plaintiff, grievances can be lodged anonymously. This option shall be made clear to the complainant in the Grievance template and/or in cases of oral submissions.
- In case of anonymity opt-out, the worker will provide contact details or any other suitable means for him/her to be updated on the status of their complaints/grievances.
- All received grievances shall be logged into the workplace grievance log.
- In all cases, the staff in charge should provide a timely communication back to the complainant(s) that their grievance has been received, will be logged and reviewed for eligibility and provide them with the registration number. Clean and announced standards for the time frame of the response should be established, announced and adhered to.

2- Grievance verification and assessment

• In order to verify the grievance, it should be discussed with the worker, investigated and evidence gathered to the extent possible. This should include field inspections if needed in order to conduct interviews and gather information about the incident or the case.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 264 of 342

- The GM staff will need to make a decision with regards to the eligibility of the grievance or whether it should be directed to other mechanisms such as the project GRM. The following represents the proposed eligibility criteria:
- Is the complainant one of the project's workers: direct; contracted or primary supply workers?
- Is the complaint related to one of the following OHS and/or worker and labor conditions: 1- OHS; 2-Forced labor; 3- Child Labor; 4- Social insurance; 5- wages and working hours; 6- discrimination and unequal opportunities; 7- Freedom of association and collective bargaining?
- Is the complaint not related to any of the above categories but still related to labor and working conditions?

3- Response and Feedback

- **As an initial response**, the complainant will be informed with the eligibility results as well as all the steps being taken to address his concerns. This initial response shall be provided via a formal letter; an email; or a phone call within 5 working days from the date of receipt of the grievance.
- For eligible and straightforward grievances, GM staff will provide a response without further investigation within 10 days from the initial date of receipt of the grievance, where actions are proposed to resolve the complaint and agreement on the response is sought with the complainant.
- For eligible grievances that require further assessment, GM staff will further engage with the complainant via a phone call or a formal meeting in order to collect further information. Based on this, they will provide within 14 days from the initial date of receipt of the grievance, where actions are proposed to resolve the complaint and agreement on the response is sought with the complainant.
- **Imminent and serious safety risks reported** by the worker will be addressed immediately and will not follow the normal timeline.

In all the above-mentioned scenarios, the response should include a clear explanation of the proposed response including any alternative options, while clarifying to the extent possible the rights of the complainant, and the choices he has including: 1- to agree to proceed; 2- request for a second round of assessment; 3- to consider any other organizational, judicial or non-judicial possibilities.

In case the grievance feedback is satisfactory to the complainant, the response should be implemented and recorded in the grievance log with the date of grievance resolution. In case the grievance feedback is not satisfactory to the complainant, he/she has the right to appeal within 5 working days. In such a case, a second tier should be initiated where the GRM staff will attempt to propose alternative options and carry out additional investigation in order to meet the concerns of the complainant, and other stakeholders. The complainant will be invited to attend an appeal meeting or to discuss the appeal over a pre-scheduled phone call, during the first three days following the appeal. It would be preferred that a more senior staff attend/discuss the appeal with the employee. Where needed, a grievance committee might be established representing different sectors as relevant to the complaint,



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

265 of 342

in addition to worker representative(s) (upon the complainant consent) in order to help achieve a transparent process. The GRM staff should send their response within 7 days from the date of the appeal. The second-tier response should also include a clear explanation of the proposed response including all alternative options and the choices the complainant has as described above.

4- Agreement and implementation of the response

- If the grievance has been resolved, the GM staff will document the actions taken, time it took to resolve the grievance and satisfactory resolution.
- If the grievance has not been resolved, GM staff should document additional information including actions taken, communication with the complainant, and the final decisions made by the complainant and the organization with regards to any other alternatives.
- In general, confidentiality should be maintained in GRM documentation, if the complainant has requested so.
- In all cases, the total number of grievances should be recorded including time it took to resolve them, as well as the number of unresolved cases.

SEA/SH Grievance Mechanism at national level:

order to avoid the risk of stigmatization, aggravation psychological/emotional harm and possible retaliation for the survivors, the grievance mechanism must take a different and sensitive approach to cases related to gender-based violence. The grievance response mechanism also applies to workers who experience SEA/SH. When such a case is reported to the Grievance Mechanism, it should be immediately referred to appropriate service providers, such as medical and psychological support, emergency accommodation, and any other necessary services. In the case of the project, it is suggested to include and disseminate the contacts of NCW (below) to ensure safe referral to survivors along with offering the needed services. Implementing partners should be trained on the topics including the survivor centered principles and should establish coordination with NCW.

Current and proposed SEA/SH complaints mechanism:

- Women's Complaints Office at the National Council for Women
- Hotline: 15115
- Email: complain.office.2001@gmail.com
- Fax: 68-23490066 (02) WhatsApp: 01007525600
- Face book: https://www.facebook.com/ncwegyptpage



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

266 of 342

Recommendation for strengthening the overall EHCSS GM process:

- The grievance mechanism should be gender and socially inclusive to address potential access barriers for women, older persons, persons with disabilities, youth and other potentially marginalized groups as appropriate for the project and will not retaliate against any person who will be submitting complaints.
- The grievance mechanism impedes access to judicial or administrative remedies that may be relevant or applicable and would be readily available to all stakeholders at no cost and without penalty.
- Information regarding the grievance mechanism and how to submit a complaint and/or grievance should be communicated during the stakeholder engagement process and placed in prominent locations to inform key stakeholders.
- All complaints and/or grievances related to social and environmental issues can be
 received through available channels either orally (to field staff), by telephone or in
 writing where it has to the project management team and the construction contractor
 must maintain a record of grievances received at the respective project site offices,
 this includes worker grievances. In the above-mentioned register, the following
 information will be recorded:
 - The time, date and nature of the investigation, concerns, complaints and/or grievances.
 - The type of communication that took place (e.g. telephone, letter, personal contact).
 - Names, contact addresses and contact numbers.
 - Anonymous complaints are also recorded, investigated and resolved.
 - Response and review resulting from your inquiry, concern, complaint and/or complaint.
 - Actions taken and the name of the person who took the action.

The project is managed by EHCSS which has a grievance mechanism. The PMU will work with EHCSS parties to evaluate the effectiveness of the current grievance mechanism and work to address gaps in terms of capacity, access, transparency, etc.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

267 of 342

8

SUMMARY AND CONCLUSIONS

8.1. Summary and Conclusions

The ESMP of the proposed extension of Assuit Silos has reviewed the impacts of the project on the existing environmental, biological, and social factors. Potential impacts were identified and analyzed, and subsequently mitigation measures and improvement controls were identified to ensure that any potentially harmful impacts are minimized and reduced to minor levels.

There are no environmentally significant impacts that should prevent the proposed of Assuit Silos in the identified site, provided that the recommended mitigation and management measures are implemented. Most significant impacts will occur during the construction phase. There is no significant threat from the project on the terrestrial ecosystem including flora and fauna in the project area. The loss of habitat, disturbance, or any interaction in the project site is not anticipated to have a significant negative impact on terrestrial ecosystem in the area. The construction of the expansion will have both positive and negative social impacts. It will create employment and business opportunities for the local community during both the construction and operational phases.

Overall, the proposed project needs to be viewed as a whole and be determined on the vast array of potential benefits that it will bring to Egypt. EHCSS expects that the construction of the expansions of Assuit Silos will increase the capacity of the existing Silos in storing of grains, as well as improving the resilience of the wheat supply chain and reducing loss and waste.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

268 of 342

9 REFERENCES

- **Abdou D.S. and Z. Zaazou** (2013). The Egyptian revolution and post socio-economic impact. Top Middle East Afr. Econ., 15(1): 92-115.
- **Abou-El-Naga, I. F., (2015).** Demographic, socio-economic, and environmental changes affecting circulation of neglected tropical diseases in Egypt. Asian Pacific Journal of Tropical Medicine. 8(11): 881-888.
- Ahmad, R., Hassan, S., Dar, S., Nighat, S., Devi, Y., Javeed, K., Usmani, S., Ansari, M., Ertürk, S., Alkan, M., and Hussain, B. (2021). Stored Grain Pests and Current Advances for Their Management. 10.5772/intechopen.101503.
- **Ahmed M.H.** (2010). Ecological baseline of flora and fauna of the proposed project "Samalout/Gulf of Suez 500KV Transmission Line" Menya Governorate. National Authority for Remote Sensing and Space Sciences.
- **Ambraseys NN (1961)** the seismicity of the Southwest Asia (date from a XV century Arabic manuscript). Revue pour L'étude calamités, Genkve 37:18-30
- Appert, J., (1987). The Storage of Food Grains and Seeds. Macmillan, London, 146 pp.
- **Awad, M. A., El Arabi, E. N. and Hamza, M. S. (1997):** Use of solute chemistry and isotope to identify sources of groundwater recharge in the Nile aquifer system, Upper Egypt. Groundwater, 35(2), 223-228.
- **Basuony, M. I., Gilbert, F., & Zalat, S. (2010).** Mammals of Egypt. Atlas, Red Data Listing and Conservation. EEAA, Cairo.
- Bidak, L. M., Kamal, S. A., Halmy, M. W. A., & Heneidy, S. Z. (2015). Goods and services provided by native plants in desert ecosystems: Examples from the northwestern coastal desert of Egypt. Global Ecology and Conservation, 3, 433-447
- Burrill, P., Daglish, G., Nayak, M. and Jagadeesan, R., (2021). Department of Agriculture and Fisheries, Queensland. Grain storage, what's new: managing large flat-bottom silos; grain protectants; storing pulses; resistance update?
- **Environmental and Social Management Plan (2022).** Lebanon Wheat Emergency Response Project (P178866).
- **Environmental, Health, and Safety (EHS) Guidelines, (2007).** GENERAL EHS GUIDELINES, World Bank.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	269 of 342
------------------	---	------	-------------	------------

- **European Comission.** https://commission.europa.eu/strategy-and-policy/policies/justice-and-fundamental-rights/gender-equality/gender-based-violence/what-gender-based-violence_en
- FAO (2022). Country Gender Assessment of the Agriculture and Rural Sector: Egypt Brief. Country gender assessment series Near East and North Africa. Cairo.
- Goodman, S.M. Meininger, P.L., Baha El Din, S.M., Hobbs, J.J. and Mullie, W.C. (1989). The Birds of Egypt, Oxford University Press, Oxford.
- Grain Trade Australia (2014). GTA Grain Transport Code of Practice. Australian Grain Industry Code of Practice for the Management of Grain along the Supply Chain.
- **Howaida, Adly (2022).** Violence against Women. Series of Reports of National Center for Social and Criminological Research (NCSCR).
- **Ibrahim, H. A., Ebraheem, A. M., Abu El Ella, E. M., Bakheit, A. A. and El Hussaini, A. H.** (1995): The study of groundwater resources along the plain of the river Nile (from Aswan to Assiut) using geoelectrical resistivity methods. Proceedings of the 1st inter. Conf.: The environment and development in Africa. October 21-24, Assiut Univ., Assiut, Egypt, 273-300.
- **ILOSTAT** (2020). Employment by sex and economic activity (thousands).
- **Imura, O. and Sinha, R., (1989).** Principal Component Analyses of Bagged Wheat Infested with Sitotroga Cerealella (Lepidoptera: Gelechiidae) and Sitophilus Oryzae (Coleoptera: Curculionidae). Ecological Research 4 (2): 199-208.
- International Bank for Reconstruction and Development/The World Bank, (2017). The World Bank Environmental and Social Framework.
- Lalitpur, Kathmandu (United Nations Population Fund), (2020). Gender Based Violence Prevention and Response Project (GBVPR) Phase II.
- **Lower T.B., L. J. Fragar & J. B. Temperley (2011).** Agricultural Health and Safety Performance in Australia. Journal of Agromedicine, 16:4: 292-298.
- **Madalena, D. (2014).** Pest Management Plan Draft Report, Mozambique Conservation Areas for Biodiversity and Sustainable Development (MOZBIO) Project.
- Mansour HH, Philobbos ER (1983) Lithostratigraphic classifications of the surface Eocene carbonates of the Nile Valley, Egypt. Bull Fac Sci Assiut Univ Assiut
- **Mohamed, S.A. 2021**. Development of a GIS-based alert system to mitigate flash flood impacts in Asyut governorate, Egypt. Nat Hazards 108, 2739–2763. https://doi.org/10.1007/s11069-021-04799-2.
- Negumi, A. 1952. Egyptian Mammals (in Arabic). Khalid Ibrahim., Alexandria, 134pp.
- **Noha, El Tawil (2019).** National Council for Women chair details accomplishments, targets. Egypt today (March 30, 2019).



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	270 of 342
------------------	---	------	-------------	------------

- **Osman, H. Z.** (1980): Geological studies on the area to the northwest of Assiut. M. Sc. thesis, Fac. Sci., Assiut Univ., Assiut, Egypt.
- **Poirier J, Taher M** (1980) Historical seismicity in the Near and Middle East, North Africa and Spain from Arabic documents (7th-17th century). Bulletin of the Seismological Society of America 70:2,185-2,201.
- Pollution Prevention and Abatement Handbook", World Bank Group, (1998). available from www.worldbank.org
- Public guidance notes by IFC and the EBRD, (2009). Workers' accommodation: processes and standards.
- **Qumsiyeh, M.B. 1985.** The Bats of Egypt. Taxes Tech Univ., The Museum, Special Publ., 23: 102pp
- **Saber S.A.** (1989). Ecological studies on reptiles from the Eastern Desert. Ph. D. thesis, Faculty of Secience, Al Azhar University, Cairo, Egypt.
- Saleh, M. (1984). Birds of the Eastern Desert, the Bir Abraq area. Courser, 1, 58-61.
- Sawires R, Peláez JA, Fat-Helbary RE, Ibrahim HA (2016b) Updated probabilistic seismic-hazard values for Egypt. Bull Seismol Soc Am 106(4).
- **Survey of Young People in Egypt (SYPE)** conducted in 2010 and 2014. Cited in World Bank, Systematic Country Diagnostic Update, 2021, p.39.
- **Tamer, M. A. and Rachwan, M. A. (1987):** Hydrogeological studies on the Cenozoic clastic aquifers in the area between Aswan and Assiut. Desert Inst. Bull., A. R. E., 37 (1), 37-52.
- **Temperley, J. B. and Fragar, L. J (2017).** Farm worker safety induction a practical guide for employers. Australian Centre for Agricultural Health and Safety.
- **The Global Fund, (2022).** Guidance Note Protection from Sexual Exploitation, Abuse and Harassment. https://www.theglobalfund.org/media/12159/ethics_protection-sexual-exploitation-abuse-harassment-guidance_note_en.pdf
- **The** World Bank (2024). Background Note to the Climate Change and Development Report Egypt: Gender and Climate Change
- The World Trade Organization (WTO), (2022). The Crisis in Ukraine: Implications of the war for global trade and development.
- United Nations High Commissioner for Refugees, (2021). Investigating Allegations of Sexual Exploitation and Abuse.
- **World Health Assembly (2022).** Preventing sexual exploitation and abuse and sexual harassment. https://apps.who.int/gb//ebwha/pdf_files/WHA75/A75_29-ar.pdf
- **Yousef, M. M. (2003):** Structural setting of central and south Egypt: An overview. Micropaleontology, 49, supplement no. 1, 1-13.
- Zahran, M. A. & Willis, A. (2008). The vegetation of Egypt. Springer, 2nd edition, 437pp.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

271 of 342

Appendix I: Pest Management Plan (PMP)

1. Background

Once a cereal crop is harvested, it may be stored for a certain period before it is marketed or used as food, feed, or as raw commodity. The length of time during which the cereals can be safely stored will depend on the harvest condition, the post-harvest treatment (such as drying and cleaning) and the type of storage facility being used. Grains stored at low temperatures and low moisture content can be kept in storage for longer periods of time before quality deterioration. The presence and build-up of insects, mites, molds, and fungi – all of them influenced by grain temperature and moisture content of the crop— will affect grain quality and duration of grain storage.

Storage silos are structures designed to store grain and other material in bulk or powder. They are also used for storing other elements such as cement, calcium oxide, calcium hydroxide, activated carbon or plastic resins, among others. The most common storage silos are cylindrical with a metal support although there are also rectangular and square ones. They are like a tower and the material with which they are built can be metal, stainless steel, reinforced concrete, wood, reinforced plastic, fiberglass, etc. They are made to measure, considering the product to be stored, the environmental conditions or their location. They can be closed or open, and the interior surface is smooth and lined with special coatings.

2. Advantages and Disadvantages of Storage Silos

a) Advantages

The use of storage silos presents several advantages including a) they need less area to store the same amount of material than if it were stored in a horizontal warehouse, b) products are stored in optimal conditions, and c) its cost is lower than that of other storage systems.

b) Disadvantages

The most common disadvantages are a) the risk of fire and explosion, which unfortunately are very common in grain elevators, b) accidents due to suffocation and risks of poisoning. This circumstance occurs when inhaling the flammable vapors that are generated with the decomposition of grains, c) risk of intoxication due to the use of fumigants and pesticides, and d) risk of suffocation when opening the silos by accumulation of carbon dioxide.

3. Pest Management Targeted Silos

Assuit Silo is located in Assuit governorate in the middle of the Nile Valley. It covers an area of 30,000 m² and consists of 12 cells with a total capacity of 60,000 tons. It is equipped with



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 272 of 342

the latest storage technology, including a) inventory management and control system, b) steaming system and stock temperature control, and c) firefighting system and wireless system.

4. Regulatory framework for implementing the PMP

a) World Bank Environmental and Social Standard 3 ESS 3The selected pesticides and their management (handling, storage, and disposal) shall comply with ESS3, Environmental, Health and Safety General Guidelines (EHSGs) and applicable international conventions and good international practices.

World Bank criteria for Pesticide Selection and Use

According to paragraph 22 of the ESS3 guidance note4 "In the procurement of any pesticide the Borrower will assess the nature and degree of associated risks, considering the proposed use and the intended users.20 The Borrower will not use any pesticides or pesticide products or formulations unless such use is in compliance with the EHSGs. In addition, the Borrower will also not use any pesticide products that contain active ingredients that are restricted under applicable international conventions or their protocols or that are listed in, or meeting, the criteria of their annexes, unless for an acceptable purpose as defined by such conventions, their protocols, or annexes, or if an exemption has been obtained by the Borrower under such conventions, their protocol, or annexes, consistent with Borrower commitments under these and other applicable international agreements. The Borrower will also not use any formulated pesticide products that meet the criteria of carcinogenicity, mutagenicity, or reproductive toxicity as set forth by relevant international agencies. For any other pesticide products that pose other potentially serious risk to human health or the environment and that are identified in internationally recognized classification and labelling systems, the Borrower will not use pesticide formulations of products if: (a) the country lacks restrictions on their distribution, management, and use; or (b) they are likely to be used by, or be accessible to, lay personnel, farmers, or others without training, equipment, and facilities to handle, store, and apply these products properly"

According to paragraph 23 of the guidance note "The following additional criteria apply to the selection and use of such pesticides: (a) they will have negligible adverse human health effects; (b) they will be shown to be effective against the target species; and (c) they will have minimal effect on nontarget species and the natural environment. The methods, timing, and frequency of pesticide application are aimed to minimize damage to natural enemies. Pesticides used in public health programs will be demonstrated to be safe for inhabitants and domestic animals in the treated areas, as well as for personnel applying them; (d) their use will take into account the need to prevent the development of resistance in pests; and (e) where registration is required, all pesticides will be registered or otherwise authorized for use on the crops and livestock, or for the use patterns for which they are intended under the project."

⁴ WBG (2018). Guidance Note on ESS3. Retrieved from https://documents1.worldbank.org/curated/en/112401530216856982/ESF-Guidance-Note-3-Resource-Efficiency-and-Pollution-Prevention-and-Management-English.pdf



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	273 of 342
------------------	---	------	-------------	------------

The Bank requires that any pesticides it finances be manufactured, packaged, labelled, handled, stored, disposed of, and applied according to relevant international standards and codes of conduct, as well as the EHSGs.

b) Pest Management in Egypt

According to law no. 53 of 1966, Chapter VI (Planting protection).

Table I.1: Applicable Articles.

Chapter One: A	Agricultural pest control	
Article No.	Subje	ect
Article 72	The word "pest" means every organism that may cause economic damage to plants, and the word "plants" in this chapter means all types of crops, seedlings, weeds, wild plants, their fruits, seeds, and all other parts and products thereof.	
		Determining areas considered to be contaminated with a particular pest, adjusting their borders, and regulating the transfer or passage of plants and other objects capable of transmitting the pest from a contaminated area to another healthy or infected area.
Article 73	The Minister of Agriculture shall specify, by a decision issued by him, harmful pests and plants, methods of protection against them, means of controlling them, and measures to be taken for this purpose,	Establishing a system for pest control, including a statement of the chemicals and tools used in the control, and an indication of the treatment and control work carried out by the competent administrative authority at the expense of the plant owner.
	particularly in the following matters:	Setting the conditions and procedures for plant treatment and pest control by the employees of the competent administrative authority or whomever is entrusted with this from among the individuals, bodies, cooperative societies, companies, or institutions.
		A statement of the pests that the owner of agricultural land must report to the competent authorities about, the



Project: P178926	Environmental and Social Management Plan (ESMP) for A Silo, Assuit, Egypt	Assuit V: 8 August 2024 274 of 342		274 of 342	
		methods of such notification, and a statement of the measures to be taken to combat and treat them.			
Article 74	If the infection is a source of danger threatening the plants due to the impossibility of treating the disease or the emergence of a new pest for which no successful treatment is known, the Minister of Agriculture may order the taking of any measure to ensure the prevention of the spread of the disease or pest, including uprooting and destroying infected plants by the workers of the competent administrative authority and at its expense. In this case, the Ministry shall pay compensation to the owner of the plants according to their value. The Minister of Agriculture shall issue a decision regarding the measures to be taken in estimating this compensation and how to settle the dispute arising from this estimation.				
Article 38 law 4/1994	It is prohibited to spray or use pesticides or any other chemical compounds for agricultural, public health, or other purposes except after observing the conditions, controls, and guarantees specified by the executive regulations of this law, in a way that does not guarantee that humans, animals, plants, waterways, or other components of the environment are not exposed. Directly or indirectly, it affects the current or future harmful effects of these pesticides or chemical compounds				
Article 39 law 4/1994	When carrying out excavation, drilling, construction, or demolition work, or transporting the resulting waste or dust, all parties and individuals are obligated to take the necessary precautions for safe storage or transportation to prevent their dispersal, as stated in the executive regulations.				



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 275 of 342

Chapter Two: A	Agricultural pesticides	
Article No.	Subje	ect
Article 78	Agricultural pesticides mean substances and preparations used in the control of plant diseases, insects, rodents, weeds and other organisms harmful to plants, as well as in the control of insects and external parasites harmful to animals.	
Article 79	A committee for agricultural pesticides shall be formed in the Ministry of Agriculture. Its formation and work system shall be determined by a decision of the Minister of Agriculture. This committee shall be concerned with proposing agricultural pesticides that may be traded and specifying their specifications, registration procedures and trading conditions.	
Article 80	The Minister of Agriculture issues, based on the committee's proposal, the decisions that implement the provisions of this chapter, in particular the decisions related to the following issues:	Types of agricultural pesticides that may be imported and traded, specifying their specifications and import and trading conditions. Conditions and procedures for licensing the import and trade of pesticides.
		Banning the transfer of some types of pesticides from one place to another.
Article 81	Pesticides may not be manufactured, prepared, sold, offered for sale, imported, traded in, or released from customs without a license from the Ministry of Agriculture.	
Article 82	The advertisement of pesticides or the publication of data about them must be in conformity with their specifications, conditions of handling and registration, and the recommendations of the Ministry of Agriculture regarding their use.	



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 276 of 342

5. Pesticides management in EHCSS silos

Once a cereal crop is harvested, it may be stored for a certain period before it is marketed or used as food, feed, or as raw commodity. The length of time during which the cereals can be safely stored will depend on the harvest condition, the post-harvest treatment (such as drying and cleaning) and the type of storage facility being used. Grains stored at low temperatures and low moisture content can be kept in storage for longer periods of time before quality deterioration. The presence and build-up of insects, mites, molds and fungi – all of them influenced by grain temperature and moisture content of the crop— will affect grain quality and duration of grain storage.

Rapid deterioration of the crop quality might occur with combined attacks by insects, acaroid and larvae. For cereals, a rise in temperature is expected due to respiration; it might also occur due to insect or fungal activity. Heating leads to moisture condensation within the grain mass in cool areas, which can increase insect infestation (Appert, 1987; Imura & Sinha, 1989).

Things to consider when assessing storage monitoring systems (Burrill *et al.*, 2021):

- Measuring both grain temperature and equilibrium relative humidity (ERH) is valuable as it provides information on storage conditions, grain moisture content and providing insight as to how active insect pests are, if present.
- Tests following phosphine fumigation have shown that sensors inside a silo designed to measure humidity in grain can be permanently damaged by phosphine gas during standard fumigation. To tackle this damage first the humidity in grains must be measured to know if it's possible to add phosphine gas or not.
- Sensor location inside a silo is critical. If sensors are too close to silo walls, readings may be influenced by excessive grain trash or external temperatures i.e., sun or shade on walls.
- Some sensors may be difficult to install in silos and to access later if they require maintenance.
- Grain storage sensors and cables are in a hostile environment with dust, heat, moisture, and significant physical stresses when the silo is filled, emptied and as grain settles during storage.
- Sensor's build quality, lifespan and long-term accuracy will be important for each parameter i.e., grain temperature, humidity and in some cases gas concentration measurements.
- Reliable communication of data between the internal storage sensors and external reading / recording devices will be required.

a) Plan for insect control before storage:

- Management plans should include:
 - Good hygiene as an essential part of insect control,
 - Methods to try to prevent insect problems developing,
 - Inspection for insects and other quality problems, and



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	277 of 342
------------------	---	------	-------------	------------

- Methods to control insects if they do develop.
- Methods that aim to prevent infestations, include:
 - Cooling grain with aeration,
 - Treating grain by spraying with residual chemicals, or
 - Treating grain by mixing amorphous silica powder.

b) Inspection

In an aerated silo, the smell of the air coming out of the grain is a guide to the state of the grain. A musty smell later in storage is an indicator of insect and/or moisture problems. High temperature is an indicator of insect or moisture problems. A rod of not less than a meter or two is driven into the grain and left to equilibrate with the grain for an hour if it is metal, or half a day if it is wood. After pulling the rod out, pike samples are taken and checked for insects and molds.

c) Cleaning

Before harvest all machinery and equipment used to handle grain are cleaned out, including headers, augers, field bins, truck bins, silos, and other storages. Any equipment used to treat or handle pickled seed must be thoroughly cleaned to prevent contamination of new grain.

Special care should also be taken to clean out bags of seed, feed troughs, shed floors, heaps of old bags or any other places where grain and insects may be present. Grain and residues from cleaning should be fumigated with phosphine, buried, burned, or spread thinly over the ground away from insect control in stored grain buildings and storages. Grain held over from the previous season should be inspected and treated if insects are found.

d) Treatment of storages and equipment

Treating the surfaces of storages and equipment before they are used may kill insects walking on those surfaces but will not control insects in grain placed in the storage or equipment.

e) Sampling of pests in grain silos

Sampling or pest monitoring is an important component of the Integrated Pest Management (IPM) approach with which one can know the nature of pests in full detail so that suitable management tactics should be made accordingly. With the help of sampling, one can show the status of a pest, whether the population is below or exceeds the economic thresh hold level, and accordingly, physical, biological, or chemical approaches can be recommended.

Sequential sampling method

Sampling should be performed frequently after fixed intervals for best observations, and to gather information about population changes from time to time. For example, those stored grain pests stored above 20°C should be visited after a gap of 25–30 days. Grains held below 20°C permits sampling intervals to be longer than 25–30 days. These are the test frequencies to determine if there are any pests in the silos and then use fumigation to control pests in silos.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	278 of 342
------------------	---	------	-------------	------------

• Population density estimation method in silos

Absolute estimation: In this method number of insects per kilogram of grain or the number of moths per square meter are estimated.

Fumigation method/ treatment

The Assuit Silo uses the fumigation method in pest control, and this is done by using Phostoxin tablets. Where the stored grains are examined in the laboratories and by monitoring the temperatures, and then the extent of the infection is determined. The number of tablets is calculated based on 4 tablets per ton.

The number of used tablets is calculated based on the severity of the infection, as the infection depends on the duration and time of storage, infection in Assuit Silo usually does not occur (the monitoring frequency to detect the pests and use the fumigation method is 25-30 days).

f) Sampling for pests around silos

Population density estimation method

- I. Indirect estimation: Here pests are marked with a specific dye and then recaptured after releasing into the stored grains, hence commonly referred to as mark-release-recapture methods. It can be easily performed with the help of suitably designed traps with baits.
- II. Relative estimation: This method can be done by counting all the insects caught in a sticky trap, food baited trap or perforated probe trap. The Frequency of sampling pests around the silos should be every 2-3 days.

Trapping method

Trapping is a convenient approach in small as well as in the larger volumes. There are fixed trapping and mobile trapping.

	Table I.2: Insect and rodent control methods.					
No.	Pest type	Control method	Pesticide used	Places of use		
1	Rodents	Traps	Glue forte Live traps	 Around the silo wall from the inside. Around warehouses from the outside. Around the administrative building. 		
2	Flying insects	Sticky traps	Flyribbon attractive	Inside the administrative building and at the doors.		

Table I.3: A form for the record of conducting the disinfection and pest control process.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	279 of 342
------------------	---	------	-------------	------------

Control type (check mark)			Active		Amount	Method		
Disinfection	Rodent control	Reptile control*	Contro l area	substance used with concentration	Usage rate	of pesticide used	used for control	
V	$\sqrt{}$	$\sqrt{}$	Tunnel	_		2 packs of malathion, 1 pack of Master Fog*	Metal trap	
_	$\sqrt{}$	$\sqrt{}$	Scales	_				Metal trap
_	V	V	Contro 1	_	100 cm ³ per		Metal trap	
√	V	V	Next to the fence	_	100 liters of water		Metal trap	
V	V	V	Below the cells	_			Metal trap	
_	_	_	_	_			_	

According to the follow-up report on rodent control, there are 14 metal traps distributed in the silo, offices and fences, and there are 20 fixed traps distributed in the silo. They are managed by a specific person in the staff of the Silo who is an expert with dealing with traps.

g) Physical methods

Once the stored grains are infested, some physical methods used for the management of the stored grain pests are:

- Physical exclusion: Fine perforated floors are made for the collection of dusty fines at the bottom that are susceptible to insect infestation.
- Grain distribution: Grains inside granaries as well as inside bins and containers should be properly levelled. Improper levelling can create room for insect infestation and mold development due to the accumulation of moisture into the peaked grained mass. To prevent the stored grains, removing grains from the old bins and redistributing them to other containers are very helpful.
- Temperature: Based on the nature of pests, the temperature can be set either at low or high degrees. As some pests like moist and cool places and some like hot and humid regions. Most pests require temperatures above 60–70°F to reach damaging populations. Hence maintaining a cool temperature can reduce the excess loss. In certain situations, maintenance of -4°C to 0°C can kill many stored grain pests. Maintenance of very high temperatures can also be recommended but it has certain drawbacks such as it can crack, harden, and make brittle grains inside bins.

^{*} The pesticides are allowed under international conventions guidelines and national regulation



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	280 of 342
------------------	---	------	-------------	------------

- Hermetic sealing: To maintain a very low oxygen level inside stored grain containers this method is used. Low oxygen level causes suffocation to the pests and hence has insecticidal property.
- Aeration: Air flown at the rate of 0.1–0.5 cubic feet per minute per bushel are used to cool stored grains. This low-volume airflow is an important component of the management of the stored grain pests. Grains remain uniform and to some extent in dry conditions as some grains are susceptible to pest attack in moist climates.
- Oxygen saturation: Insects perform aerobic respiration for their survival. Maintenance of low O2 atmosphere is blown at the base of the containers, bins, and other stored chambers, forcing out the existing O2 rich atmosphere is a convenient method for infestation control.
- Sanitation: All bins, containers, granaries, and other stored places should be cleaned using shovels, brooms, vacuum cleaners to clear old grains, dust, spider web, and fines from all cracks and crevices, windows, doors, vents, fans, elevators, and floor. Even a small old grain or fines left in any place where new grains are to be stored can harbour insects that can infest the whole grain. A suitable dryer should be used to remove the moisture from bins. To improve storability, especially in the case of wet, damaged, or immature grains, grain cleaners can be used frequently (Ahmad *et al.*, 2021).

h) Aeration Cooling

Temperature effects on grain insects

- The common grain pests increase by 20-25 times a month at high temperatures (30-35°C) and moistures (14-16% grain moisture for wheat, equivalent to 70-80% relative humidity (RH)).
- Reducing grain temperature slows insect development. For example, flour beetles can complete their development in three weeks at 35°C and 70% RH but take ten weeks at 22.5°C and 70% RH.
- Although adult grain insects live a long time at cool temperatures, their young stages stop developing at temperatures below 15°C for weevils or 20°C for most other species.
- Reducing moisture also slows development. Weevils cannot reproduce in wheat below 10-10.5% grain moisture, but the lesser grain borer will build up in numbers at moistures as low as 8%.

Controlled aeration cooling can greatly reduce insect and mold activity in stored grain, as well as preserving grain quality. Aeration cooling lowers the temperature of grain by blowing cool air through it. An automatic controller is more effective than thermostats, timers, or manual switches in selecting the coldest air available.

Aeration may fail to control insects because of heating of the surface layer, particularly in summer, or because of insects flying into the surface layer. Both these problems can be overcome by mixing amorphous silica into the top 30 cm of grain at the rate of 1 kg/ton of grain. The amorphous silica is diluted when out-loading to levels that are acceptable to buyers. Painting the roof and northwestern side of the storage white can reduce the effects of surface heating.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 281 of 342

6. Risks and Impacts of Pest Management

Chemical insecticides are still considered as entomological weapons for the foreseeable future because of their wide host range, quick knockdown effects, and easily availability to consumers. Their use in stored grain insect pests is still restricted as they pose a threat to health hazards and other environmental issues. Most of the chemical insecticides are carcinogenic and other health disorders. The repeated application of insecticides leads to insecticide residues, secondary pest outbreaks (Burrill *et al.*, 2021).

Reduction of risks arising from agricultural pesticides: (OECD Programme on Pesticides and Sustainable Pest Management)

- High standards will be used for registration and placing on the market of active substances and products.
- National action plans will be developed with mandatory and voluntary provisions and requirements for proper manufacturing, marketing, and use of agricultural pesticides.
- Progress in risk reduction will be monitored.
- The effective and efficient compliance with regulatory requirements will be ensured through enforcement policies and measures.
- Integrated pest management will be promoted, leading to a broader suite of control methods and lower risks to health and the environment.

7. Mitigation and Monitoring Measures

- a) Mitigation Measures: (The World Bank environmental and social framework, 2017).
 - Identifies mitigation measures and significant residual negative impacts that cannot be mitigated and, to the extent possible, assesses the acceptability of those residual negative impacts.
 - Identifies differentiated measures so that adverse impacts do not fall disproportionately on the disadvantaged or vulnerable.
 - Assesses the feasibility of mitigating the environmental and social impacts; the capital
 and recurrent costs of proposed mitigation measures, and their suitability under local
 conditions; and the institutional, training, and monitoring requirements for the
 proposed mitigation measures.
 - Specifies issues that do not require further attention, providing the basis for this determination.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

282 of 342

Measures to handle, store and dispose pesticides include the following:

Management of Pesticides

Pesticides will be properly handled, stored, and disposed through the following measures (Adapted from FAO (2001) ⁵ and IFC guidelines for annual crop production (2016)⁶):

- Whenever possible obtain pesticides from a low GHG manufacturer.
- Follow the manufacturer guidelines for pesticides used.
- Pesticides must be classified and labelled in an appropriate manner with their names, date of purchase and expiry date and material safety data sheet (MSDS).
- The storage area of pesticides is far from any equipment and chemicals including flammable materials. The storage area must be secure and inaccessible to wildlife.
- Training including OHS training on handling pesticides must be provided to workers
- Pesticides application should be carried out by trained personnel.
- Following regular inspection as indicated in the "sampling method" section, pesticides dosage and frequencies will be decided to ensure minimal usage whenever possible.
- The selected pesticides should be applied based on the manufacturer's label including its recommended dose rate and number of treatments and method of application.
- Workers will follow treatment intervals prior re-entry to the treated area, to avoid health and safety issues and exposure to pesticides residues.
- Pesticides empty containers will be disposed as hazardous waste material and should not be re-used for any other purposes. Empty containers can be delivered back to suppliers whenever possible.
- If containers cannot be returned to suppliers, they shall be collected and disposed by licensed hazardous waste contractors.
- Regular cleaning of trucks, equipment and containers transporting pesticides shall be performed.

Safety requirements for Handling Phostoxin (fumigation) 7 :

- Keep ignition sources away
- Do not smoke.

• Protect against electrostatic charges.

• Keep protective respiratory device available

https://label.westernpest.com/files_techservices/live/degesch.phostoxin052418.sds.pdf

⁵ FAO (2001). Guidelines on Good Practice for Ground Application of Pesticides

⁶ IFC (2016). Environmental and social health and safety guidelines for annual crop production. Retrieved from https://www.ifc.org/content/dam/ifc/doc/mgrt/annual-crop-production-ehs-guidelines-2016-final.pdf

⁷ For more information and guidance on Phostoxin follow



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	283 of 342
------------------	---	------	-------------	------------

- Store away from water, acids, bases, strong oxidizing agents and strong reducing agents
- Do not store with acids
- Store products in a locked, dry, cool, well-ventilated area away from heat. Post as a pesticide storage area.
- Do not store in buildings inhabited by humans or domestic animals.
- Do not breathe dust/fume/gas/mist/vapors/spray.
- Do not allow contact with water
- Respiratory protection will most likely be required during cleanup of spilled aluminum phosphide fumigants. If the concentration of phosphine (hydrogen phosphide, PH3) is unknown, NIOSH/MSHA approved SCBA or its equivalent must be worn. Full-face gas mask canister combinations may only be worn at concentrations no higher than 15 ppm.
- Wear dry gloves of cotton or other material if contact with tablets, pellets, or dust is likely. Gloves should remain dry after use. Aerate gloves and other clothing that may be contaminated in a well-ventilated area prior to laundering.
- Wear tightly sealed goggles.
- Wear face protection
- Wear respiratory protection
- Wash thoroughly after handling.
- All ventilation should be designed in accordance with OSHA standard (29 CFR 1910.94). Use local exhaust at filling zones and where leakage and dust formation is probable. Use mechanical (general) ventilation for storage areas.
- Keep away from foodstuffs, beverages and feed. Immediately remove all soiled and contaminated clothing and wash before reuse. Wash hands before breaks and at the end of work. Avoid contact with the eyes and skin.
- If on skin: Wash with plenty of water.
- If skin irritation occurs: Get medical advice/attention
- If inhaled: Remove person to fresh air and keep comfortable for breathing
- If in eyes: Rinse cautiously with water for several minutes. Remove contact lenses, if present and easy to do. Continue rinsing.
- Specific treatment is urgent (see supplementary first aid instructions on this Safety Data Sheet).
- If swallowed: Immediately call a poison center/doctor.
- Keep containers tightly closed and proper ventilation.
- Containers to be disposed based on SDSs and manufacturers recommendations.
- Properly label and store the material according to its MSDS.

Fire and spill risks procedures for phostoxin:

• Phostoxin/Aluminum phosphide management according to its SDS⁸:

⁸ For more information and guidance on Phostoxin follow https://label.westernpest.com/files_techservices/live/degesch.phostoxin052418.sds.pdf



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

284 of 342

- Never allow the buildup of phosphine gas (hydrogen phosphide, PH3) to exceed explosive concentrations. Open containers of metal phosphides in open air only and never in a flammable atmosphere
- Do not confine spent or partially spent dust from metal phosphide fumigants as the slow release of phosphine gas (hydrogen phosphide, PH3) from these materials may result in the formation of an explosive atmosphere. Spontaneous ignition may occur if large quantities of aluminum phosphide are piled in contact with liquid water.
- Do not store next to water and wet areas and do not dispose in sewage
- Do not allow to enter sewers/surface or ground water.
- If possible, dispose of spilled material by use according to label instructions. Freshly spilled material which has not been contaminated by water or foreign matter may be placed back into its original or other air-tight container. Punctured flasks, pouches or containers may be temporarily repaired using aluminum tape.
- If the age of the spill is unknown or if the product has been contaminated with soil, debris, water, etc., gather up the spillage in small open buckets having a capacity no larger than about 1 gallon. Do not add more than about 1 to 1.5 kg (2 to 3 lbs.) to a bucket. If on-site wet-deactivation using deactivation solution is not feasible, transport the uncovered buckets in open vehicles to a suitable area according to local authority and manufacturer guidelines. Small amounts of spillage, from about 4 to 8 kg (9 to 18 lbs.) may be spread out over the ground in an open area to be deactivated by atmospheric moisture. Alternatively, spilled aluminum phosphide fumigants may be deactivated by using the deactivating solution as noted on the SDS and guidelines of manufacturer.
- Inform relevant authorities in case of seepage in water resources or sewage system
- In case of fire, use CO2, sand, extinguishing powder. Do not use water. Use firefighting measures that suit the environment.
- Respiratory protection will most likely be required during cleanup of spilled aluminum phosphide fumigants. If the concentration of phosphine (hydrogen phosphide, PH3) is unknown, NIOSH/MSHA approved SCBA or its equivalent must be worn. Full-face gas mask canister combinations may only be worn at concentrations no higher than 15 ppm.
- As in any fire, wear self-contained breathing apparatus pressure-demand (NIOSH approved or equivalent) and full protective gear to prevent contact with skin and eyes. Wear a NOISH/MSHA approved full-face gas mask phosphine gas canister combination may be used at levels up to 15 ppm or following manufacturers' use conditions instructions for escape. Above 15 ppm or in situations where the phosphine gas concentration is unknown, a NIOSH/MSHA approved SCBA must be worn.

PPE Required for Working with Phostoxin:

Phostoxin requires specific personal protective equipment (PPE) for safe handling. The following PPE is recommended for working with phostoxin, beyond just in cases of fire:



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 285 of 342

• Respiratory Protection:

Use a full-face respirator with an appropriate filter to protect against inhalation of toxic phosphine gas released by phostoxin.

• Skin Protection:

- Wear chemical-resistant gloves to prevent skin contact with phostoxin tablets or dust.
- Use long-sleeved shirts and full-length pants to cover as much skin as possible.
- Consider additional protective clothing such as a chemical-resistant suit for added protection.

• Eye Protection:

 Use safety goggles or a full-face shield to protect eyes from dust or accidental splashes.

• Foot Protection:

 Wear chemical-resistant boots to prevent contact with phostoxin residues on the ground.

• General Safety Measures:

Always work in well-ventilated areas to avoid the accumulation of phosphine gas.

Have an emergency eye wash station and safety shower readily accessible in case of accidental exposure.

Recommended actions to be followed by Silo Management before fumigation application:

- Gas tight pressure tests must be carried out when grains are added and prior to each fumigation activity
- Pressure tests need to be part of the annual maintenance of silos
- Monitor and maintain and repair seals regularly when silos are empty
- Add gas sensors around silos

Specific management measures for rodenticides shall be followed (Adapted from EBPF, (n.d)⁹ and Tobin, (2005)¹⁰).

- Pesticides and baits shall be located at areas away from non-targeted species.
 Specific bait zones shall be selected carefully to ensure efficiency and consumption by the targeted rodent/pest.
- Use insulated trays to add bait should not contaminate the soil and to ensure its

⁹ EBPF (n.d). Guideline on Best Practice in the Use of Rodenticide Baits as Biocides in the European Union ¹⁰ Tobin, M. E., & Fall, M. W. (2004). Pest control: rodents.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 286 of 342

proper removal at the end of the treatment period.

- Use enclosed trays/traps that are only accessible to the targeted pest.
- The pesticide/bait can be located in the burrow of the targeted rodent.
- Inspection in and around treated areas shall be done on a regular basis (daily) and dead animals shall be removed instantly to avoid any secondary poisoning by non-targeted species.
- Dead pests that have consumed the bait may be disposed as hazardous waste by a certified hazardous waste contractor.
- Rodent repellent devices including ultrasonic devices can be used to minimize the use of pesticides.
- Store food properly to prevent its accessibility by rodents.
- Doors and windows and any openings shall be tightly closed.

b) Monitoring:

- Weekly and Monthly checking of grain in storage for insect pests (sieving / trapping) as well as checking grain quality and temperature. Record these details, including any grain treatments applied.
- After an application:
- Record application date, product used, rate, and location of application.
- Follow up to confirm that treatment was effective.
 - For pests inside silos, regular sampling and monitoring will be conducted frequency around 25-30 days)
 - For rodent monitoring: estimate the abundance of rodents using live traps or tracking plates to detect tracks of animals or electronic devices, the regular frequency of rodents will be every 2-3 days.
 - Check which rodents are the most abundant and track if they are significantly increasing.
- **Indicators:** number of pest manifestation incidents in silos and number and type of rodents trapped number and amount of pesticides/fumigation used, number of fumigation leak incidents.

8. Capacity Building and Training on Pesticide Use and Handling

It is necessary to maintain careful and continuous control over the use and handling of pesticides during the transport, storage, mixing, loading, application, and disposal.

The need to accurately identify and diagnose pests and pest problems and understand ecosystem interactions could enable farmers with biological and ecological control opportunities and in making pragmatic pest control decisions. Therefore, it is required to have a strong linkage between researchers, governmental authorities, and the implementers of IPM techniques.

Agricultural workers and pesticide handlers need Worker Protection Standard (WPS) training annually if they will be working in treated areas on an agricultural establishment, and their



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 287 of 342

activities are directly related to agricultural production. Currently certified pesticide applicators and certified crop advisors are exempt from WPS worker and handler training. Any worker who has been trained as a handler does not need to receive worker training.

Training on IPM shall include: (Pest Management Plan, Draft Report, July 2014)

- Learning-by-doing/discovery training programs experiences indicate that farmers are most apt to adopt new techniques when they acquire knowledge and skills through personal experience, observation, analysis, experimentation, decision-making and practice. This allows to identify farmers' own knowledge and for farmers to understand how IPM applies to their own farms.
- Recovering collective memory Pest problems often emerge because traditional
 agricultural methods were changed in one way or another or lost. These changes can
 sometimes be reversed. This approach uses group discussions to try to identify what
 changes might have prompted the current pest problem.
- Smallholder support and discussion groups -Weekly meetings of smallholders, held during the cropping season, to discuss pests and related problems can be useful for sharing the success of various control methods. However, maintaining attendance is difficult except when there is a clear financial incentive (e.g., credit).
- Demonstration projects Subsidized experiments and field trials at selected farms (farmer-field school) can be very effective at promoting IPM within the local community. These pilots demonstrate IPM in action and allow farmers to compare IPM with ongoing cultivation supported by synthetic pesticides.
- Educational material Basic written and photographic/figures guides or even videos to pest identification and crop-specific management techniques are essential for training and could be an important factor in motivating farmers to adopt IPM.
- Youth education Promoting and improving the quality of programs on IPM and the
 risks of synthetic pesticides has been effective at technical schools for rural youth. In
 addition to becoming better farmers in the future, these students can bring informed
 views back to their communities now.

Training for workers by EHCSS

The company has trained groups of technical and administrative engineers in various scientific and technical specializations due to warehousing, quality of subscriptions, accounting, management, and other specializations. Some of them have obtained master's degrees in these fields and are currently practicing their work in project management, operation, and maintenance. The company also follows up the stages of training its representatives through internal programs, whether in the treaty and government universities, or through on-the-job training to qualify and develop the capabilities and skills of employees, with the following internal training specializations: -



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	288 of 342
------------------	---	------	-------------	------------

- **Programs in the financial and financial field:** to focus on specialized programs in the financial and financial field to develop their competence in the work assigned to them.
- **Programs in specific specializations:** to focus on developing the capabilities and skills of employees in the field of maintenance of precision equipment in silos.
- **Programs in the field of computers:** The aim of these programs is to master the computer and maintain it.
- **Professional industrial and computer programs:** To focus on the field of the industrial workforce, the need to provide employees with basic skills in combat security work, security guards, emergency preparedness, and understanding the principles of achieving security in industrial innovation.

Training on use of pesticides shall include the following:

- Pesticide Selection Indicating the list of authorized pesticides per target pests, indicating its level of toxicity and hazardous, possible harmful effects and experience using those pesticides for the pest and the crop.
- Understanding the Pesticide Label Explain all the information included in the label.
- Pesticide Transport Give indications on how to transport pesticides to avoid any leakages and avoiding the contact with persons or animals.
- Mixing and Loading Pesticide Explain the importance of ensure the proper dilution of the concentrated pesticide and the need to use protective clothing.
- Pesticide Storage Give indications on how to storage pesticides site location (not allowed in flood areas), security (against illegal entries, as well as children and livestock), isolated from other houses, be well ventilated, waterproof roof, have a current inventory list of pesticide stock.
- Container Disposal Give indications on how to destroy used pesticide containers.
- Obsolete pesticides Explain the risks associated with obsolete pesticides and procedures to be followed.
- Calibration, Product Quantity and Pesticide Application Explain the importance of application equipment calibration and how to do it.
- Determining the Amount of Chemical to Use Give explanations on methods to find out the amount of chemical to apply per hectare and its level of dilution.
- Important Cautions related to the Application of Pesticides Give indications on important cautions for safe use of pesticide.
- Toxicity, Human Protection and First Aid Explain the possible effects of pesticide on human health, ways of pesticides entering in the body, importance of protective clothing & other protective equipment, basic first aid for pesticide exposure (with skin, mouth, eye, or respiratory system).
- Training on using the material safety data sheet (MSDS).



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 289 of 342

9. Implementation of PMP

This Implementation Plan outlines the role of individuals involved in the implementation of this PMP. The PMP will be on-site to set up and take down the lane closure and associated devices, assist with any incidents that may occur, and assist with access and egress into the work area as needed. During active work, trucks and vehicles will use the closed lane to access the work area.

9.1. Supervisor of PMP

The Supervisor of PMP is responsible for conducting daily toolbox meetings, addressing issues, and being the point of contact with the EHCSS Representative.

The pest control department in the Assuit Silo consists of 6 people, with the following positions: 2 agricultural engineers, 3 agricultural diplomas personnels, and a laboratory technician.

- 1- Agricultural engineers solve problems concerning power supplies, machine efficiency, the use of structures and facilities, pollution and environmental issues, and the storage and processing of agricultural products.
- 2- Agricultural diplomas personnels maintain crops and tend livestock, plant, inspect, and harvest crops, irrigate farm soil and maintain ditches or pipes and pumps, operate and service farm machinery and tools, apply fertilizer or pesticide solutions to control insects, fungi, and weeds.
- 3- Laboratory technicians work alongside scientists and engineers in a laboratory and assist with a range of experiments and investigations. They carry out both routine procedures and one-off projects, which will be dependent on the function of the laboratory a laboratory technician could help develop new products, diagnose diseases, or carry out mechanical or diagnostic texts, subject to the nature of the work that the company employing them specializes in.

9.2. The PMP Budget

The costs of implementing the PMP are related to the preparation of Specific Pest Management Plans, capacity building, training, and awareness-raising campaigns.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

290 of 342

Appendix II: Traffic Management Plan (TMP)

1. Background

The safety of workers and road users during construction is dependent on the ability of contractors to effectively manage the risks. The risk management process is embodied in the contractor's Traffic Management Plan (TMP) which is a document that details the way activities in the road corridor will be carried out. The TMP is a site-specific plan that covers the design, implementation, maintenance and removal of Temporary Traffic Management (TTM) measures while work or activities are carried out in the road corridor (road, footpath or berm). The plan details how road users, particularly vulnerable cyclists and pedestrians, will be directed around a work site, crashes, or other temporary road disruption, to minimize inconvenience while providing safe conditions for both the road user and the workers carrying out the activity. The assessment needs to consider: (i) the existing regulatory environment for TTM and how it reflects good practice; (ii) the capacity of contractors to effectively implement TTM; and (iii) the ability of the IA and the Supervision Engineer (SE) to enforce TTM standards.

Monitoring of the adherence of contractor vehicles to the Contractor's TMP is essential. These plans need to clearly define as a minimum: (i) the approved haul routes for all construction traffic; (ii) maximum speed limits (which are often lower than the legal speed limit) at locations on the route (for example 40 km/h or 30 km/h when vulnerable users are present, such as during school hours starting 200m before to 200m after a school), and the hours at which vehicles operate and; (iii) Temporary Traffic management (TTM) in work zones. The SE is to monitor and report on the contractor's adherence to the TMP.

Construction vehicles and equipment on public roads are specifically mentioned in World Bank ESS4. This is because they are often large and unwieldly and not well suited for operation in mixed traffic on normal roads. Examples include large, self-propelled excavators, cranes and graders. In energy projects, there is frequent use of large, specialized vehicles that carry equipment and pre-fabricated elements.

Traffic management plan aims to protect workers, pedestrians, and motorists by minimizing the risks associated with traffic movement. Establishing effective methods for managing traffic Assuit Silo and workplace and the surrounding area serves an important role. The Assiut silo is located on the Assiut/Minya desert road, and to reach the silo you must take the parallel service road. This road does not have a traffic jam, since those who take it are the drivers



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	291 of 342
------------------	---	------	-------------	------------

of vehicles entering the industrial area where the Silo is located (check the location map of Assuit Silo in figure 1.1).

They are designed for the following purposes:

- **Safety:** a traffic management plan eliminates or reduces the chances of accidents that may occur while working in the Assuit Silo.
- Accessibility: a traffic management plan aids in the smooth traffic flow and makes it easier
 for people to get around. It makes sure that pedestrians, trucks, and vehicles can share the
 same space without coming into conflict.
- Compliance with relevant legislation: a traffic management plan helps organizations to comply with relevant legislation.

A traffic management plan may include details of:

- The desired flow of pedestrian and vehicle movements
- The expected frequency of interaction of vehicles and pedestrians
- Illustrations of the layout of barriers, walkways, signs, and general arrangements to warn and guide traffic around, past, or through a work site or temporary hazard, and,
- How short term, mobile work and complex traffic situations will be managed.

Key stakeholder groups could include roadside communities, transport providers and users, commuters, vulnerable road users (pedestrians, motorcyclists, and bicycle riders), traffic police, non-governmental organizations (NGOs), and post-crash service providers. Processes for engagement will depend on available and feasible communication means, and may include doorto-door surveys, opportunistic surveys, informal discussions, focus groups and community meetings. These consultations may provide useful information on relevant patterns of behavior and risk exposure but should not be used as a guide to what will work to address risk.

There is various stakeholder groups concerned by this TMP. Project Workers are the individuals and groups engaged in the sub-project Implementation Phase such as direct workers, contracted workers, workers bringing supplies and materials to the work site, and community workers. Affected Communities are the individuals and groups directly exposed to project construction activities and that may also face ongoing exposure to operations once construction is completed.

Road Users are the public using the project road either during construction or operation phases. Statistically, during the operation phase, this group are by far the dominant contributor to traffic-related FSIs. Vulnerable road users are pedestrians, cyclists, and motorcyclists. Well over 50% of deaths in LMICs are these three road user groups. These users are most at risk of an FSI in the event of a crash with a motor vehicle. Ideally, vulnerable users should be protected through segregation—such as through the provision of footpaths or dedicated cycle/motorcycle lanes. As



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	292 of 342
------------------	---	------	-------------	------------

segregation is impossible in many situations, the next option is speed management: vulnerable road users require a low speed environment to interact with traffic.

2. Assuit Silo

• Current traffic to Assiut Silos

Assuit Silo is located in Assuit governorate in the middle of the Nile Valley. It covers an area of 30,000 m² and consists of 12 cells with a total capacity of 60,000 tons (figure II.1). It is equipped with the latest storage technology, including inventory management and control system, steaming system and stock temperature control, firefighting system, and wireless system. There are 24 employees working in the silo with their positions mentioned before in chapter one.

The number of trucks that deal with the silo ranges from 400 per day in the harvest and supply season, and 10 to 15 per day on normal days of the year (according to Silo Manager). There are no specific schedules to deliver grains to silos, the expected average wait time for trucks to load or unload grains depends on the weight of grains to be delivered. But in general, all the trucks deliver the grain to the Silo on the same day on which they arrive.




Figure (II.1): Map showing the traffic in Assuit Silo.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 293 of 342

• Traffic during construction phase

The main road that will be used for transporting construction equipment will be the Minya Assuit Road (which is located in front of the existing Silo). Roads with lowest population densities will be selected to transfer equipment from construction contractor equipment storage area to the main road. The roads will be identified by the contractor as part of their C-ESMP in coordination with the consulting firm contracted by EHCSS during the construction phase and approved by the EHCSS and /or their approved consulting firm (see section 6.5 on the roles and responsibilities)

The access road of the construction trucks will be different road than the road that currently used by the grain trucks. So, it will not interrupt the flow and access of grain trucks to the current operating/existing silos. The access road that will be used during the construction of the expansion was already described in the project description chapter of this report. However, construction vehicles will take local roads to reach the access road and will therefore affect the local traffic.




Figure (II.2). Entrance points for construction trucks (red) and silo clients/grain trucks (yellow).



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 294 of 342

Traffic after silos expansion phase/operational phase

After the construction phase the traffic will be normal for the grain trucks as it was before the construction of the expansion. And there will be no trucks for the construction.

It is important to clarify that the expansion will not lead to an increase in the number of operation trucks. Instead, the number of days allocated for loading and unloading grains will increase.

The capacity of the Assuit Silos for loading and unloading will remain unchanged after the expansion. Therefore, while the storage capacity will increase, the logistics of truck operations will continue as before, with the same number of trucks being utilized. The extended days for loading and unloading will accommodate the increased storage volume without necessitating additional trucks.

Since the number of trucks will not increase, there will be no impact on traffic as a result of the construction and operation of the expansion. This approach ensures efficient grain management while maintaining existing transportation operations and minimizing any potential traffic disruptions.

The silo design consultant will develop a traffic management plan during operation phase in coordination with EHCSS.




Figure (II.3). Main roads leading to the silo.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 295 of 342

3. Traffic Management Requirements

3.1. Records

Participants using the Transport Code are required to keep and maintain records for these actions to demonstrate adherence to this Transport Code. (GTA Grain Transport Code of Practice, July 2014). The following includes some records that must be kept:

- All loads carried by vehicles (e.g., collection/delivery tickets, load sheets etc.)
- All cleaning operations
- Inventory of all vehicles and trailers
- List of approved Subcontractors
- Audit records of sub-contractors
- Staff training/instruction/Qualifications
- Insurance documents
- Operator's license if applicable
- Container weight declaration if applicable
- Complaints
- Internally produced records must be signed.

3.2. Managing Traffic Risks

Traffic management is about keeping people safe by managing traffic conditions. It is important to be aware of the potential hazards posed by silos traffic and to put measures in place to minimize the risks. Silos safety duties are identifying hazards, assessing them, and controlling traffic risks. We can take several steps to control the risks associated with silos traffic.

3.3. Identifying Traffic Hazards

Many potential hazards can cause problems for employees in the workplace of the Assuit expansion Silos. Traffic Hazards are one type of hazard that can pose a serious threat to workers. Traffic hazards can include cars and trucks driving through the work area to pedestrians walking through the work area. Traffic hazards can result in injuries or even death if not adequately controlled.

When identifying hazards with traffic management, it is essential to consider the layout of the silos and how people and vehicles interact, this includes:

- Looking at the floor plan layout and determining where there are overhead structures Consider whether work is close to public areas.
- Consider high traffic volumes, which can impact traffic flow and create hazards.
- Checking for blind spots, as these can be areas where accidents are more likely to occur.
- Checking if there are areas of poor visibility, as this can also impact safety.

While managing traffic flow, we would consider the vehicles using the space and height for other objects. Loading and unloading areas should be marked, and vehicles should be directed to park in designated areas that provide the appropriate road surface and allow for easy entry and



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	296 of 342
------------------	---	------	-------------	------------

exit and that's all provided in Assuit Silo as the road surface is appropriate and there is appropriate parking space for trucks inside and outside the workplace. (GTA Grain Transport Code of Practice, July 2014).

3.4. Assessing Traffic Risks

Risk assessments are an essential part of ensuring silos safety. By identifying potential hazards and assessing their likelihood, employers can take steps to minimize the risk of harm to employees. Traffic hazards are common workplace hazards, and a thorough risk assessment can help identify potential risks and control measures. Some factors to consider when assessing traffic hazards include:

- The volume and speed of traffic
- The layout of the workplace
- The type of work being undertaken

By considering these factors, employers can develop effective control measures to reduce the risk of accidents and injuries. Also, we'd be considering some basic elements in this traffic management plan.

- The type of operation work that will take place: This is important information for drivers, as it will help them know what to expect when traveling through the work zone.
- The operation site's location (Assuit Silo): This will help drivers plan their route and avoid the operation area if possible.
- The expected traffic volume: will help to determine the necessary traffic control measures. There is no information about the number of cars and trucks unrelated to the project per day and including peak hours. But, in general, it will be considered in the plan for construction and operational phase to avoids peak hours,
- The traffic control measures that will be in place: This includes things like road closures, detours, and lane closures.
- A diagram of the construction site and proposed traffic flow: This will help drivers understand the traffic control measures that are in place.
- The contact information for the project manager: This is important in case there are any questions or concerns about the traffic management plan.

3.5. Risk Control Measures for Traffic Management

This framework prioritizes the most effective control measures over the least effective ones. Therefore, the traffic management plan will incorporate technically and financially feasible road safety measures into the project design to prevent and mitigate potential road safety risks to road users and other communities.

There is no information about the offsite traffic. But in general, there will be coordination with the traffic authorities in the governorate regarding the time of the construction of the expansion, as well as it will be considered in the plan for construction and operational phase to avoid peak hours.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 297 of 342

Projects need to undertake baseline data collection to not only establish the appropriate project interventions to address road safety risks, but also as a way of assessing whether the project improved or worsened the situation. Stakeholder engagement will also usually provide detailed guidance on prevailing road safety issues.

Increased traffic volume during any sub-project phase may result from:

- Sub-project-related vehicle fleets (e.g. heavy construction trucks or additional grain carriers reflecting the increased grain storage capacity).
- Project-related pedestrian, bicycle, or motor traffic.
- Induced traffic, (that is, local vehicles altering their usage patterns to or from another corridor to compensate for changes in traffic patterns caused by the subproject, sometimes to avoid congestion or arrive more quickly at destinations).

A traffic study concerning potentially affected local offsite roads will be implemented prior to the site preparation phase of the sub-project. Projects need to undertake baseline data collection to not only establish the appropriate project interventions to address road safety risks, but also as a way of assessing whether the project improved or worsened the situation. Stakeholder engagement will also usually provide detailed guidance on prevailing road safety issues.

Elimination: the person conducting a business or undertaking is responsible for ensuring the safety of employees, contractors, and visitors in the workplace. One of the ways to do this is by implementing controls to eliminate traffic hazards. For example, consider if powered mobile plants or other vehicles present in the workplace can be removed.

Substitution, Isolation, and Engineering Controls: it may be possible to substitute the hazard for something safer. For example, trucks and forklifts could be swapped for load-shifting equipment such as a walker stacker. Alternatively, the risk could be isolated from workers by isolating pedestrians from vehicles using overhead walkways. Engineering controls could also be used, such as fitting vehicles with devices such as reversing sensors and cameras.

Administrative controls: if risk remains, even after implementing engineering controls and safe work practices, administrative control measures should be implemented. These measures are designed to reduce the chances of an accident or injury. Administrative controls can take many forms, but some common examples include training, instruction, and supervision.

Personal Protective Equipment (PPE): PPE helps to protect workers from being hit by trucks or other hazards. High visibility clothing is one type of PPE often used in traffic control measures. PPE is designed to protect workers from injuries but cannot eliminate all risks. PPE should only be used as a last resort when all other control measures have been implemented. Examples of PPE for traffic risks include:

• High-visibility vests.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	298 of 342
------------------	---	------	-------------	------------

- Lace steel cap boots.
- Hard hats with brim.
- Earplugs or earmuffs.
- Safety glasses or goggles.

3.5.1. Information, training, instruction, and supervision

- Workers including contractors who are required to perform duties associated with traffic management at the workplace should be trained to perform those duties. Training should be provided to workers by a competent person.
- Responsibilities for health and safety management must be clearly allocated. It is
 important each worker, contractor, subcontractor, visiting driver and other relevant people
 clearly understand their role in following safe work practices and taking reasonable care
 of themselves and others.
- EHCSS would provide supervision to ensure safety procedures are being followed, particularly if you are relying on administrative control measures to minimize risks.
- EHCSS must ensure so far as is reasonably practicable, everyone who has access to the
 workplace including visitors are provided with information necessary to protect them from
 risks to their health and safety, for example instructions on designated safe routes, parking
 areas, pedestrian exclusion zones and speed limits. This could be addressed through an
 induction process at your workplace.
- Visitors should report to the reception area or site office and be given information on the safety procedures for the workplace before they are allowed into areas where vehicles and powered mobile plant are used.
- EHCSS must ensure that any information, training, and instruction provided, is presented so it is easily understood by workers. This may require providing information and training material in different languages.

3.5.2. Keeping people and Trucks apart

Regarding the onsite traffic management during the construction phase, there will be a separate road for the construction trucks than the existing road for grain trucks.

The best way to protect pedestrians is to make sure people and trucks cannot interact. Where a powered mobile unit is used at a workplace, you must ensure it does not collide with pedestrians or another powered mobile unit.

This can be achieved by not allowing vehicles or trucks in pedestrian spaces or not allowing pedestrians in vehicle or trucks operating areas, for example using overhead walkways. However, this may not be reasonably practicable in all workplaces. If people and vehicles or trucks cannot be separated, you should consider using:

- Barriers or guardrails at building entrances and exits to stop pedestrians walking in front of vehicles or trucks.
- High impact traffic control barriers.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	299 of 342
------------------	---	------	-------------	------------

- Temporary physical barriers.
- Separate, clearly marked footpaths or walkways e.g., using lines painted on the ground or different coloured surfacing.

3.5.3. Trucks Routes

- Vehicle routes at the workplace should have a firm and even surface, be wide and high
 enough for the largest vehicle using them and be well maintained and free from
 obstructions. They should be clearly sign-posted to indicate speed limits, traffic calming
 measures like speed humps and parking areas.
- Reducing speed is very important where administrative control measures are the only reasonably practicable approach. Speed limits should be implemented and enforced and traffic-calming devices like speed humps considered. Variations to speed limits should be clearly signposted.

3.5.4. Pedestrian Crossings

If pedestrians have to cross vehicle / trucks routes in the workplace you can manage the risk in a number of ways, for example interlocked gates or gates with warning devices, physical barriers or rails, traffic light systems or having a competent worker direct traffic.

Pedestrian crossings should be clearly marked with ground markings, lights or signs. If the vehicle / trucks route to be crossed is a road or railway, consider control measures that will work with those already established by the relevant authority, for example a local council or rail authority. Both pedestrians and vehicles or trucks should have good visibility, for example pallet goods should not be stored in a way that would obscure vision. Procedures indicating who has right of way at crossings should also be established (Safe Work Australia, 2014).

3.5.5. Parking Areas

Parking may be needed for workers, visitors, trucks, and other vehicles used in the workplace. Consider setting out the workplace so parking areas:

- Are located away from busy work areas and traffic routes.
- Have walkways leading to and from parking areas which are separated from vehicles
 or vehicle routes e.g., use physical controls like barriers or bollards to prevent vehicles
 from crossing into walking areas,
- Are clearly marked and sign-posted, well-lit and unobstructed.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 300 of 342

3.5.6. Reversing Trucks

If reasonably practicable, eliminate the need for reversing by using drive-through loading and unloading systems, multi-directional mobile plant, or rotating cabins. Where this is not possible, consider:

- Using devices like reversing sensors, reversing cameras, mirrors, rotating lights, or audible reversing alarms
- Using a person to direct the reversing vehicle if they cannot see clearly behind—this
 person should be always in visible contact with the driver and wear high-visibility
 clothing.
- Providing designated clearly marked, signposted and well-lit reversing areas, and excluding non-essential workers from the area.

3.5.7. Loading and Unloading Trucks

It is important to make sure visitors, including visiting drivers are aware of the workplace layout, the route they should take and safe working procedures for the workplace. Provide drivers with safe access to amenities away from loading areas or other vehicular traffic. To reduce driver, fatigue a seat should be provided for long loading times.

If you have created zones to separate vehicles from people - called 'exclusion zones' - the person operating the powered mobile plant such as forklifts should control the exclusion zone. Clear operating procedures should be understood and always implemented. Provide effective ways to warn of loading in progress to other plant operators, drivers, and pedestrians. Warning devices can include signage, cones, lights, alarms, and horns.

Ways to stop vehicles or trucks from moving during loading and unloading activities include using: a) Trucks or trailer restraints, b) Dock locks, c) Air brake isolation interlock devices, d) Traffic lights, e) Barriers or other 'stop' signals, f) Systems for controlling access to vehicle keys or the cabin, and, g) Safe systems of work which make sure the driver is aware of when it is safe to leave.

3.5.8. Signs and road markings

Clear road markings like reflective paint and signs should be used to alert pedestrians and vehicle / trucks operators to traffic hazards in the workplace. Signs should be provided to indicate exclusion and safety zones, parking areas, speed limits, vehicle crossings and hazards like blind corners, steep gradients and where forklifts are in use. Signs and road markings should be regularly checked and maintained so they can be easily seen (Safe Work Australia, 2014).

3.5.9. Lighting

Traffic routes, maneuvering areas and yards should be well lit with particular attention given to junctions, buildings, walkways, and vehicles / trucks routes. Where possible they should



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	301 of 342
------------------	---	------	-------------	------------

be designed to avoid extreme light variation, for example drivers moving from bright into dull light or vice versa (Safe Work Australia, 2014).

3.6. Safe Work Method Statements for Traffic Management

Before undertaking any operation work on or next to a public road, it is important to assess the risks involved first. This type of work is classified as high risk due to the potential for injuries from moving traffic. As such, it is essential to have a safe work method statement in place. The safe work method statement is an important part of traffic management plans. It outlines the work to be done, the hazards associated with the work, and the traffic control measures in place to minimize the risks. The safe work method statement should be developed prior to undertaking any work that could pose a risk to workers and should be reviewed and updated as required (Safe Work Australia, 2014).

The developed plan also shall adopt best transport safety practices across all aspects of project phases to prevent traffic accidents and minimizing injuries suffered by project personnel and the public by including:

- A) Safe Grain Loading and Unloading: Loading and unloading grain from trucks or other transport vehicles can be hazardous. EHCSS will address best practices for securing loads, operating machinery safely, and preventing falls during loading and unloading processes including the securing and appropriate weather protection of the load, all parties will be responsible so far as is practical for checking that pre-loaded vehicles were loaded in a safe and satisfactory manner.
- B) Grain Auger Safety: Operation of grain auger poses risk of hand, arm, feet, and leg injury caused by being entangled in an unguarded auger flight. This injury is common. Crush injury may also occur in unguarded pulleys, belts, and drive-shafts. Ensure that all auger flights, engine pulleys, drive belts and shafts are properly guarded and that the guards are in good condition before using all augers. Make sure that all guards are in place before augers are operated, especially after maintenance. Full augers are unstable and pose risk of toppling when moved. Injury may occur if the operator or bystander in the vicinity. Ensure that all auger flights, engine pulleys, drive belts and shafts are properly guarded and that the guards are in good condition before using all augers. Make sure that all guards are in place before augers are operated, especially after maintenance. Ensure all bystanders are kept away. To prevent toppling, empty, and lower augers before moving them (Temperley and Fragar, 2017).

Carriers must hold the licenses and comply with any codes or licenses required for the performance of services, including but not limited to:

- Operating the vehicle or trucks or other machinery or equipment supplied or operated by the carrier.
- Carrying particular kinds of goods, including dangerous goods.
- Entry to facilities/premises for the purposes of loading and/or unloading grain.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	302 of 342
------------------	---	------	-------------	------------

• Operating the vehicle / trucks supplied to carry the specified capacity of the vehicle on the routes that will be used.

3.6.1. Induction Processes

- The carrier will satisfactorily complete any site induction process required as a condition of entry to the facilities/premises.
- Work facilities will provide such training where appropriate and ensure documentation is available to assist carriers with achieving compliance.

3.6.2. Safety Equipment

- All parties will supply and wear appropriate standard safety equipment.
- Drivers must be always in control of their vehicles during loading and unloading.
- All parties must conduct themselves and always operate their vehicles / trucks in a safe and reasonable manner.
- All parties shall only smoke in designated areas.
- Drivers must obtain approval from facilities/premises they visit before they carry out any form of maintenance or repair work on vehicles whilst on those facilities/premises.
- All parties must ensure that full safety precautions applying at the point of loading or unloading appropriate to the vehicle and its load, are taken during loading and un-loading for the protection of the driver, employees, third parties and plant and equipment, (GTA Grain Transport Code of Practice, 2014).
- Vehicles, equipment, and load carrying areas must be inspected before loading and if necessary, cleaned, and dried to remove any applicable residue accumulations or foreign material that may lead to contamination of the grain to be loaded.
- As part of the commitment to this Transport Code, it is the carrier's responsibility to ensure that if the load carrying area requires painting, then food grade paint is used. Note: the paint must not discolour or taint the grain to be transported in any way.
- Prior to leaving a facility/premise where the grain was loaded, the exterior of a vehicle must be suitably cleaned of spilt grain and all relevant biosecurity requirements of that facility/premise complied with. On arrival at the destination, drivers must: -
 - Report to the weighbridge or other site-designated point, hand over the delivery note for the load and any evidence of the vehicle's three previous loads/cleaning records if required by the receiver.
 - Under no circumstances discharge their load before the documentation has been checked, sampling completed, and the vehicle weighed (where appropriate).
 - Obtain instructions identifying where to unload. Drivers should only discharge bulk product into the intake pit or other area, as instructed by intake staff, and should ensure that they leave the intake area in an acceptable state.
 - On arrival of a truck on site, receival facilities must ensure drivers are aware of the expected loading or unloading time. On site means when a truck joins a queue either inside or outside the facility.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	303 of 342
------------------	---	------	-------------	------------

- If drivers are unsure about what grain to load/where to unload and cannot obtain advice at the loading point/destination, they must contact the supplier/consignor and not commence loading/unloading until they have had instructions that identify the correct facility to load from/into which to unload, respectively.
- Drivers must attend their vehicles / trucks whilst loading and unloading.
- All grain should be removed from the vehicle / truck after unloading, to the appropriate level of cleanliness.
- Receiving facility is responsible for providing a means for cleanout and disposal of residues at the drop off point. Sweepings, washings, and similar residues from vehicle bodies should be disposed of in a point designated and provided by the receival facility.
- If any grain is spilled during unloading the approximate quantity of the spillage must be noted by the Driver. This estimated quantity should be noted both on the receipt note to be returned to the consignor and on the delivery, document left with the recipient. (Records Required)
- If any grain cannot be unloaded and is redirected, the Driver must record the destination of the grain.

Monitoring:

Rregular monitoring will be carried out, the frequency of monitoring will be based
on the schedule of the work in the construction of the expansion, considering and
avoiding the peak hours, and in coordination with the traffic authorities in the
governorate.

4. Implementation of the Plan

This Implementation Plan outlines the role of individuals involved in the implementation of this Traffic Management Plan. Traffic control people (TCPs) will be on-site to set up and take down the lane closure and associated devices, assist with any incidents that may occur, and assist with access and egress into the work area as needed. During active work, trucks and vehicles will use the closed lane to access the work area.

4.1. Site Supervisor

The Site Supervisor or Silo Manager of Assuit Silo will be responsible for conducting daily toolbox meetings, addressing issues as they occur, leading the crew, and being the point of contact with the EHCSS Representative. As part of his role, he will ensure that:

- Each silo member is familiar with the Traffic Control Plan
- Each silo member wears the required safety apparel.
- Each silo member has adequate training on the equipment they will be using.
- The work area is protected by implementing this TMP.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 304 of 342

He will also be responsible for liaising with the Traffic Control Supervisor to inform them of the work schedule, day's activities, and to address any incidents, improvements or changes which need to be made.

4.2. Traffic Control Plan (TCP)

A traffic control plan (TCP) is a document that outlines the steps necessary to manage and control traffic in a workplace. The plan includes a section on emergency procedures, as well as how to deal with incidents or accidents that occur. A traffic control plan can also be a diagram or layout plan illustrating the arrangement of signage and devices used to manage traffic at your worksite. It is an important tool that helps traffic controller's safely and efficiently direct traffic around construction zones, temporary road closures, and other potential hazards. TCP also allows for allocating traffic control and information measures in response to a pre-defined scenario.

There are a variety of traffic control plans that are used to help regulate the flow of traffic and keep motorists safe. The typical traffic controls include:

- Give way signs: to indicate who has the right of way.
- Signages: used to warn motorists of potential hazards ahead.
- Speed limits: sets the maximum speed that vehicles are allowed to travel to ensure that vehicles are travelling at a safe speed.
- Traffic cones: used to direct traffic around a construction site or other hazard.
- Barricades: used to block off an area entirely
- Traffic controllers: used with other traffic controls, such as signs and cones, to help direct motorists safely through an area.
- Roundabouts: to regulate the flow of traffic
- Traffic lights: to control the sequence of traffic flow.
- One-way streets: to restrict the direction of traffic flow.
- Pedestrian crossings: to provide safe crossing points for road users.

4.3. Traffic Control Supervisor

Typically, there will only be 1 TCP on site as the work area is not on the travelled roadway. In these cases, the TCP will assume the role of, and be considered, the Traffic Control Supervisor. However, if more than 1 TCP is on site, such as during busy periods or if an incident occurs, a Traffic Control Supervisor will be named to provide support. Their name will be recorded on the Daily Traffic Control Log. The Traffic Control Supervisor (TCS) will be responsible for, but not limited to, the following tasks:

- Overseeing traffic control operations, ensuring traffic control is executed according to the Traffic Control Plan, and taking note of any improvements or changes that should be made.
- Ensuring compliance with the requirements BSS10 Occupational Health and Safety Regulations regarding supervision of TCPs
- Supervision and authority over all the TCPs on site



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	305 of 342
------------------	---	------	-------------	------------

- Providing direction to TCPs
- Ensuring traffic control devices are in place, checked, maintained, and moved as required.
- Ensuring daily traffic control setups are documents and changes are identified in the daily traffic control log.
- Ensuring traffic concerns are reported to the Traffic Control Manager and/or Site Supervisor, as required.

On site, the TCS will also be responsible for ensuring all TCPs are:

- Carrying evidence of their current TCP certification.
- Wearing the required safety apparel and have the appropriate equipment.
- Performing traffic control duties competently and safely.
- Positioned in safe locations.
- Provided with rest breaks.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

306 of 342

Appendix III: Occupational Health and Safety Management Plan (OHSMP)

1. Background

Occupational Health and Safety Management Plan (OHSMP) means a detailed plan proposed by the Borrower describing the organizational structure, planning activities, responsibilities, practices, procedures, processes, and resources for developing, implementing, achieving, reviewing, and maintaining an occupational health and safety policy complying with the Agreed Environmental Requirements.

2. OHSMP for Silos project include the following:

- **Identifying the Hazards:** Identifying the specific hazards associated with construction of the expansion of Assuit Silos as well operation of silos. Considering factors such as the design of the silo, maintenance programs, and the training and experience of workers entering confined spaces.
- Controlling Risks: Implementing measures to control the risks associated with working with silos. This may include following manufacturer's instructions for concrete slab preparation, locating silos away from houses, powerlines, and water holes, providing safety features such as roof platforms, ladder cages, and wire mesh guards, and installing ladders inside the silo for emergency exits.
- **Involving Management and Employees:** Ensuring that management and employees are actively involved in the development and implementation of the OHSM Plan. This includes providing leadership, participation, and resources necessary for the plan's success.
- Planning the Safety Management System: Developing a comprehensive plan that outlines the goals, objectives, and strategies for managing safety and health risks specific to silos construction and operation. This plan should align with the requirements of ISO 45001, which provides guidance on occupational safety and health management systems.
- Implementing and Operating the Safety Management System: Putting the plan into action by assigning roles and responsibilities, providing training, conducting inspections, and collecting hazard control data. This step ensures that the OHSMP is effectively implemented on the silo's construction project.
- Monitoring, Evaluating, and Correcting the safety Management System: Regularly review the plan to assess its effectiveness and make necessary adjustments. This includes monitoring the performance of the safety management system, evaluating it against expectations, and making corrections as needed.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	307 of 342
------------------	---	------	-------------	------------

• Management Review of the Safety Management System: Conduct a formal review of the plan to ensure that it is meeting the organization's goals and objectives. This step involves management's assessment of the OHSMP's performance and making improvements as necessary.

3. Legal Framework

World Bank Environmental and Social Standards

a) Environmental and Social Standard (ESS) 2: Labor and Working Conditions

The main objective of this standard is to promote safety and health at work, to promote the fair treatment, non-discrimination and equal opportunity of project workers and to protect project workers, including vulnerable workers such as women, persons with disabilities, children (of working age, following this ESS) and migrant workers, contracted workers and primary supply workers, as appropriate and to prevent the use of all forms of forced labor and child labor (Standard (ESS) of the World Bank).

b) Environmental and Social Standard (ESS) 4: Community Health and Safety

The main objectives of this standard is to anticipate and avoid adverse impacts on the health and safety of project-affected communities during the project life cycle from both routine and non-routine circumstance, to promote quality and safety, and considerations relating to climate change, in the design and construction of infrastructure, including dams, to avoid or minimize community exposure to project-related traffic and road safety risks, diseases and hazardous materials, to have in place effective measures to address emergency events, to ensure that the safeguarding of personnel and property is carried out in a manner that avoids or minimizes risks to the project-affected communities (Standard (ESS) of the World Bank).

More details about the legislation, including the applicable international and local legislation, are provided in chapter three of this report.

4. OHSMP Requirement

The cornerstone of an effective occupational health and safety management strategy is the promotion of increased employee wellbeing, health, and safety. The OHSMP attempts to reduce the risks to employees from work-related activities and ensures their work safety while they are on the job.

The following major categories of occupational hazards may be considered while conducting risk assessment, evaluation, and control:

- Chemical hazards: silo fumes, gases, and vapours.
- **Physical risks**: Noise, heat, cold, vibration, ionizing radiation, ultraviolet light, and workplace lighting.
- **Biological risks**: Mosquito-borne viruses, contaminants in potable water, and other water-borne risks like legionella.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 308 of 342

- **Mechanical risks**: Risks of falling from heights, sudden disintegration or breakage of gears or large parts of silo filling machines.
- Life threating risks: Some of the previously mentioned risks, whether chemical, physical, biological, and mechanical, each of them contains risks that threating life such as inhaling toxic gases, sudden explosion of huge parts of machinery because of their disintegration, sudden fall from heights, exposure to electric shock, exposure to fire and collision with large vehicles or trucks located inside the silo. These risks are avoided as much as possible, and when they occur, they will be dealt with quickly with first aid by trained workers, with immediate transportation to the nearest health care unit.

A) Occupational Hygiene

The H&S expert must guarantee dedication to occupational health risk monitoring and reporting, as well as the implementation of controls to lower risk in line with all applicable laws and, whenever practical, with adherence to recognized best practices. Specific assessments of occupational hygiene will be performed using recognized procedures and relevant standards. For the following workplace health risks, ongoing evaluations must be done, and controls must be put in place as necessary.

✓ Sanitation and Good Hygiene

H&S Expert is required to provide workers with suitable facilities including:

- A reasonable distance between restrooms and each workspace.
- Clean, well-maintained sanitation and hygiene facilities.
- Dining establishments with enough seating, tables, and facilities for hand washing and waste disposal.
- Potable water supplies accessible to all employees.

Additionally, employees are not permitted to misuse or harm any given sanitation or hygiene facilities or purposefully pollute work areas.

B) Safety

✓ Personal Protective Equipment (PPE)

To safeguard employees and visitors from danger, the H&S expert must make sure that everyone wears or uses the personal protective equipment that is offered. According to the Environmental, Health, and Safety (EHS) Guidelines, General (EHS) Guidelines of the World Bank 2007 as shown in table (III.1), personal protective equipment will be fitted appropriately, and users will be trained on how to use it. All provided personal protective equipment must meet appropriate standards, be kept in good condition, and be replaced if it ever breaks down.

According to Environmental, Health, and Safety (EHS) guidelines, the available PPE to be provided include:

Hearing protective devices, such as earmuffs and ear plugs



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	309 of 342
------------------	---	------	-------------	------------

- Respiratory protective equipment
- Eye and face protection, such as safety glasses
- Safety helmets
- Fall arrest harnesses for working at heights
- Skin protection, such as gloves and gauntlets
- Clothing, such as high visibility vests and coveralls
- Footwear, such as safety boots and rubber boots.

Table (III.1) Recommended personal protective equipment for silo workers by hazard type according to the World Bank 2007 Environment, Health, and Safety (EHS) and Common Guidelines.

Objective	Workplace Hazards	Suggested PPE	
Eye and face protection	Flying particles, molten metal, liquid chemicals, gases or vapors, light radiation.	Safety Glasses with side-shields, protective shades, etc.	
Head protection	Falling objects, inadequate height clearance, and overhead power cords.	Plastic Helmets with top and side impact protection.	
Hearing protection	Noise, ultra-sound.	Hearing protectors (ear plugs or earmuffs).	
Foot protection	Falling or rolling objects, pointed objects. Corrosive or hot liquids.	Safety shoes and boots for protection against moving & falling objects, liquids, and chemicals.	
Hand protection	Hazardous materials, cuts or lacerations, vibrations, extreme temperatures.	Gloves made of rubber or synthetic materials (Neoprene), leather, steel, insulating materials, etc.	
Respiratory protection	Dust, fogs, fumes, mists, gases, smokes, vapors.	Facemasks with appropriate filters for dust removal and air purification (chemicals, mist, vapors, and gases). Single or multigas personal monitors, if available.	
	Oxygen deficiency	Portable or supplied air (fixed lines). Onsite rescue equipment.	
Body/leg protection	Extreme temperatures, hazardous materials, biological agents, cutting and laceration.	Insulating clothing, body suits, aprons etc of appropriate materials.	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

310 of 342

✓ Silo Gas

The potential threat of silo gases represents as a type of hazard associated with silo filling. Gas formation can begin immediately after filling and can peak within two to four days after filling if not vented or exhausted. If workers must enter the silo during this time, they should be protected by wearing a respirator while maintaining both visual contact and using a wireless communication device with another person outside the silo.

✓ Noise Prevention

The Occupational Safety and Health Administration (OSHA) recommends hearing protection when workers and bystanders are exposed to 85 decibels or more for an 8-hour workday. During silo filling, workers are exposed to high noise levels through unloading and blowering processes simultaneously. Sound levels of 100 dB or more for even short periods of time, can result in permanent hearing loss. Therefore, it requires the protection of workers in high-noise work areas can be protected by using Personal protective equipment (PPE) such as ear plugs or earmuffs can significantly reduce the noise level. Other interventions would include limiting the worker's exposure by maintaining the tractors and machinery in good condition and requiring that the workers rotate out of the high noise area after shorter work sessions of no more than 10-15 minutes for 100 dB levels.

✓ Fall Prevention

To lessen the risk of a person falling from one level to another, a health and safety expert must ensure that all employees who participate in works where there is a risk of falling carry out those works in a controlled manner. H&S experts therefore carry out comprehensive risk assessments, checking the condition of ladders, handrails and cages and the integrity of the silo roof. In addition to ensuring that they are well trained in dealing with fall accidents. So, if a worker falls or is injured while working at heights, or suffers a heart attack, heat stroke, or sprains his ankle while on top of the silo, a rapid rescue will be carried out to safely lower the stricken individuals by trained silo workers on site as immediate assistance without relying on requesting external assistance, because any delay may be crucial to their health.

✓ Machinery inspection

One of the main risks involved in filling the silo stems from the operator being exposed to numerous moving machine parts in a relatively crowded work area. These mechanical hazards include pinch, wrap, shear, and crush points as well as freewheeling parts hazards. Hazards on self-unloading wagons include a combination of moving aprons, beaters, conveyors or augers, and an assortment of chains and sprockets. To prevent injury incidents, all protective machinery shields must be in place, in addition to regular maintenance and permanent inspection of these machines. Workers also should wear comfortable and close-fitting clothing and under no circumstances. No one should be around while unloading process.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 311 of 342

✓ Warning Signs

The H&S expert must make sure that there are enough safety signs put on buildings and roadways to deter accidents, identify dangers, point out where fire and safety equipment is located, and provide instructions on what to do in an emergency.

✓ Driving Safety

The H&S expert is required to make sure that anyone who is allowed to operate a vehicle in a silo area or a silo vehicle on a public road has a valid driver's license and is adhering to the applicable traffic laws for that type of vehicle.

All employees operating vehicles on silo property are required to follow all traffic regulations, adhere to road conditions, and follow any applicable traffic (transportation) management plans.

✓ Fire Safety Requirements

- The quantity and size of staircases and emergency exits for fast evacuate.
- Regular drills in accordance with the fire safety plan, testing and monitoring of fire safety equipment on a regular basis, and training for fire wardens.
- Data processing rooms, telecommunication switches, and process control rooms—areas containing priceless or essential equipment—are protected by fixed extinguishing systems and fixed fire extinguishing/suppression systems.
- Employee Alarm Systems: By ensuring that alarm systems function correctly and that protocols are in place to notify employees of workplace emergencies, employee alarm systems can lessen the severity of workplace accidents and injuries.
- Portable fire extinguishers, which help reduce the damage caused by these fires. Fire extinguishers, when used correctly, can put out a minor fire or contain a fire until further assistance arrives, saving lives and protecting property.
- There is already a plan for escape routes, and evacuation in case of emergency in Assuit Silo (Emergency evacuation plan Appendix VI).

✓ Fire Prevention Requirements

- Regular upkeep of safety measures put on heat-producing equipment to avoid the unintentional igniting of combustible materials.
- Controlling the accumulation of flammable and combustible waste products.
- In the event of a major accident, as a huge fire in the Silo. The fire will be dealt with quickly and immediately, in addition to quickly requesting the nearest assistance from the Civil Defence Department in Assiut, which is 27 km (33 min) away from the Assiut Silo.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 312 of 342

C) Security

- Workplace theft and assault prevention measures are implemented as part of a security plan.
- A security strategy with explicit guidelines on the use of force has been carefully created and put into action.
- The security crew has undergone background checks to make sure they have not been connected to any wrongdoing or abuse in the past. Security personnel are hired from both genders when suitable.
- Security personnel have received sufficient training in dealing with domestic violence and the use of force, and they are aware of the value of upholding both individual rights and the rights of entire communities.
- Body searches are only permitted under certain conditions, and professionally trained security personnel carry them out in the least invasive manner possible.
- Security personnel act appropriately toward employees.

✓ Access and site security

The H&S expert shall restrict access to the silo area and install all essential safeguards, including fencing the area and erecting the requisite signage, among other things. The H&S expert oversees ensuring that all site security standards for this activity that were listed in the risk assessment are adequately executed.

✓ Site Induction and Site Safety Rules

The H&S expert will conduct site orientations. The following are the arrangements for site inductions:

- Any new employee reporting to the work site will receive a briefing on the site safety rules, including the site logistics plan, hazards, evacuation procedures, emergency and first aid procedures, and the duties and responsibilities of all individuals on site. A Site Induction briefing, and Site Safety Rules will be developed in Arabic and in English.
- Visitors will receive a brief site induction (based on an oral or written form) and will be always accompanied during their visit to the site.
- All attendees of the Site Induction briefing will have their names recorded.

✓ Inspections of Workplace

Weekly inspections must be performed. H&S Expert will conduct weekly inspections of the whole work site, paying particular attention to the following: equipment, scaffolds, small tools, lifting equipment, electrical lines, fire extinguishers, and first aid supplies. H&S Expert will maintain records of the inspections.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

313 of 342

H&S Expert

- H&S expert is the main person who is responsible for health and safety of workers with the help of two other engineers.
- As needed, offers office H&S support and assistance.
- Make Weekly and monthly assessments and monitoring of the safety performance.
- Creates all required OHSAS 18001 Systems Document
- Creates fundamental H&S strategies, practices, and guidelines, etc.
- Establishes an inspection scheme and schedule that involves all levels of site supervision, office staff, and other parties exposed to the specified stage of the project. Effectively manages the safety personnel under his control and gives them the necessary direction and training as needed to maximize their effectiveness on site.
- Introduces a program for H&S training.
- Coordinates any incident's inquiry.
- Recognizes any patterns that emerge in incident investigations and makes sure that corrective measures have been agreed upon, taken, and recorded.
- Examine, assemble, analyze, and evaluate Key Performance Indicator data to identify significant severity potential incidents, causes, trends, and relationships of injury/illness, and all other unexpected occurrences.
- Examines the workplace using equipment for mechanical testing and visual observation to look for probable breaches of the H&S standards and to report them.
- Gathers information and creates reports on safety violation complaints and workrelated accidents and fatalities.
- Examines accident, injury, and illness reports to identify problem areas relating to employee safety.
- Participate in all incident investigation committees, when necessary, as a team member.

D) Housing

✓ Construction workers housing

While construction workers will be provided with their own accommodation facilities (rented apartments in the city of Assuit as mentioned previously), which will conform to specifications and standards for workers' accommodation according to the IFC and the EBRD which was mentioned before.

✓ Visitors housing

Visitors' facility, it serves as a rest stop for a day or two days for guests and VIP visitors, whether observers, followers, or officials from government ministries to follow up on the silo's work. As for the workers in the silo, there is no need to provide them with



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 314 of 342

permanent or even temporary housing, given that most of them are residents of the governorate and reside in their own homes near the silo.

• Visitors' facility specifications

- o It is positioned to be at a reasonable distance of the workplace.
- o It is constructed with sufficient materials, maintained in good condition, kept clean, and devoid of trash and other waste.
- Safe and simple transportation to the silo as the location of visitors' facility is inside the silo.

✓ Lightning Heating and Cooling

- There is both natural and artificial illumination available, as well as emergency lighting.
- In accordance with the climate, sufficient ventilation and/or air conditioning systems are offered, as well as heating systems.

✓ Water

- Workers always have access to a sufficient and convenient supply of free potable water.
- Drinking water fulfils national/local or WHO drinking water criteria. It is frequently checked. All tanks used to hold drinking water are built and oversized to keep the water inside from getting contaminated or polluted.

✓ Hand wash basins and showers

- There are enough hand washing stations available for employees. Hand washing stations should have a sink and a tap, soap, and a sanitary way to dry hands.
- Workers have access to enough shower/bathroom facilities with enough cold and hot running water. The flooring in bathrooms and showers is composed of durable, washable anti-slip materials.

✓ Toilet and Drainage

- All restrooms are well-lit, have decent ventilation or exterior windows, and have an acceptable quantity of hand wash basins. Additionally, there are convenient locations and easy access to all restrooms.
- The location of the resting-building is properly drained to prevent the buildup of stagnant water, keeping possible disease vectors like mosquitoes, flies, and others at bay.

✓ Liquid and solid waste

 All waste products are properly disposed of, in accordance with regional or World Bank requirements, whichever is more demanding, and without having a major negative impact on the biophysical environment or the populations in the vicinity.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

315 of 342

- Specific garbage collection bins are offered and regularly emptied. Standards might include having enough trash cans or having leak-proof, non-absorbent, rust-and corrosion-resistant containers that are protected from rodents and insects.
- Pest extermination, vector control, and disinfection are performed on a regular basis throughout the resting building in accordance with local requirements and/or good practice.
- Such containers are emptied at regular intervals (to be determined based on temperatures and volumes generated) to avoid unpleasant odors associated with decaying organic materials.

E) Medical Care

- It's critical to provide access to sufficient medical facilities for employees to preserve their health, to respond appropriately to medical crises, and to ensure that there is transportation to such facilities.
- The number of first aid kits in the first aid room should be sufficient for the number of workers wherever possible, in addition to the fact that there is a first aid service center near the silo that is open 24 hours a day, seven days a week and is easily accessible.
- First aid kits are stocked properly and include items like a pamphlet with general first aid instructions, like the HSE leaflet. simple guidelines for workplace first aid. Assorted size individually wrapped sterile triangle bandages, sterile eye pads, safety pins, disposable gloves, and medications including painkillers, fever reducers, and burns ointments. Individually wrapped sterile adhesive and non-medicated wound dressings. In addition, vaccines for scorpions and rodents are available due to the desert nature of the place.
- An appropriate number of employees are educated to administer first aid, helping to save lives and stop minor injuries from worsening.
- In case of a major accident, the case will be transferred to the nearest health care unit via an equipped ambulance belonging to the health care unit of Assiut Governorate. For example, Assiut University Hospital which is 22 km away from the Silo.
- The remedial actions shall also take into account the status of the project worker in terms of wage level and age, the degree of injury or adverse impact and the number and age of dependents concerned.

5. Monitoring Plan of Occupational Health and Safety Risks

The usage of machinery, inhalation of grain, falls from heights, entanglement in grain-moving equipment, poisonous atmospheres from fumigation and fermenting grains, electrocution, fire breakouts, and grain dust explosions are all possible safety and health dangers during silo operation. This might have a negative impact on human health or result in fatalities. To create a successful plan of action and to guarantee compliance with the Occupational Safety and Health



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	316 of 342
------------------	---	------	-------------	------------

Act of 2007, the monitoring plan's goal is to evaluate current controls in addition to possible health and safety hazards.

✓ Monitoring Strategy

The main components of the monitoring schedule for workplace safety and health are:

- Producing reviews and reports on occupational safety and health.
- The identification of hazards through the examination of actions that pose a threat now or in the future.
- Ensuring that all mishaps and events that occur on the property are immediately reported and investigated.
- Maintaining records of events, accidents, and hazardous happenings; ensuring that situations that require reporting are sent to the health, safety, and environment specialist.
- Regular examinations of the building and its apparatus.
- Visual assessment and key employee interviews to find areas that need improvement.
- Completing and analyzing reports for risk, energy, and fire assessments
- Review of standards for fire safety training, fire drills, and safety awareness.
- A review of the workforce's health and safety education's efficacy.
- Action plans based on the risk assessment's key findings.
- Having emergency plans, escape routes, and safety signs, among other things.
- there are 3 trained workers on OHS affiliated to the receiving and storage department.

✓ Monitoring Frequency

Medical monitoring is required, also providing new PPE to the workers every six months, conduct yearly fire and health and safety audits, hold quarterly fire drills, and make sure that all serviceable equipment is maintained on schedule.

✓ World Bank accidents and diseases monitoring

- The employer should establish procedures and systems for reporting and recording:
 - Occupational accidents and diseases
 - Dangerous occurrences and incidents
 These systems should enable workers to report immediately to their immediate supervisor any situation they believe presents serious danger to their life or health.
- The systems and the employer should further enable and encourage workers to report to management all:
 - Occupational injuries and near misses



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	317 of 342
------------------	---	------	-------------	------------

- Suspected cases of occupational disease
- o Dangerous occurrences and incidents
- All reported occupational accidents, occupational diseases, dangerous occurrences, and incidents together with near misses should be investigated with the assistance of a person knowledgeable/competent in occupational safety. The investigation should:
 - Establish what happened.
 - o Determine the cause of what happened.
 - Identify measures necessary to prevent a recurrence.
- Occupational accidents and diseases should, at a minimum, be classified
 according to Table (III.2). Distinction is made between fatal and non-fatal
 injuries. The two main categories are divided into three sub-categories
 according to time of death or duration of the incapacity to work. The total work
 hours during the specified reporting period should be reported to the
 appropriate regulatory agency.

Table (III.2): Occupational accident reporting about fatal and non-fatal injuries.

a. Fatalities (number)	b. non-fatal injuries (number)	c. Total time lost non- fatal injuries (days)	
a.1 Immediate	b.1 Less than one day		
a.2 Within a month	b.2 Up to 3 days	c.1 Up to 3 days	
a.3 Within a year	b.3 More than 3 days	c.2 More than 3 days	



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

318 of 342




Figure (III.1): Fire equipment, Fire exit, warning, and prohibition safety and First aid signs.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 319 of 342



Figure (III.2): Personal Protective Equipment (PPE).

7. Implementation of OHSMP

Implementation of OHSMP in Silos project involves several steps and considerations including the following:

- a) **Establishing a Safety Culture:** Make safety and health a core value in the workplace. This involves creating a culture where safety is prioritized, and everyone understands its importance.
- b) **Employee / Workers Participation:** Management should lead by example and actively involve employees /workers in the development and implementation of the OHSMP. This can be done through regular communication, training, and encouraging employee feedback and participation.
- c) Defining OHSM Competence: Assessing the competence needed for employees and contractors to effectively implement the OHSMP. Providing training, or other methods to ensure that employees and contractors are aware of the OHSMP requirements and understand their importance.
- d) **Developing a Reporting System:** Implementing a reporting system that allows employees to report any safety and health issues or concerns. This system should be



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 320 of 342

easily accessible and encourage timely reporting. There is already a Grievance Mechanism system and GM channels for workers in the Silo.

- e) **Providing Training:** Ensure that all employees / workers receive appropriate training on safety procedures, hazard identification, and emergency response protocols. Training should be ongoing and tailored to specific job roles and tasks. Training take place in the training center in EHCSS in Cairo.
- f) **Conducting Inspections:** Regularly inspect the workplace to identify hazards and assess the effectiveness of safety measures. Inspections should be documented, and any identified hazards should be addressed promptly. Inspections are carried out according to planned schedules by EHCSS.
- g) **Implementing Hazard Controls:** Take steps to control and mitigate identified hazards. This may involve implementing engineering controls, administrative controls, or personal protective equipment (PPE).
- h) **Monitoring and Reviewing:** Continuously monitor and review the effectiveness of the OHSMP. This can be done through regular audits, incident investigations, and feedback from employees. Make necessary adjustments and improvements to the plan as needed. The monitoring and reviewing are carried out internally in the Silo according to planned schedules by EHCSS.
- i) **Compliance:** Ensure compliance with relevant occupational health and safety regulations and standards. Stay updated on any changes in regulations and make necessary adjustments to the OHSMP to remain compliant.
- j) **Documentation:** Maintain proper documentation of the OHSMP, including policies, procedures, training records, incident reports, and any other relevant documentation. This documentation should be easily accessible and regularly reviewed.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 321 of 342



Figure (III.3): Fire equipment, fire exit, warning, and prohibition safety and first aid signs at Assuit Silo Complex.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

322 of 342

Appendix IV: Sexual Exploitation Abuse and Sexual Harassment Plan

Table (IV): SEA/SH Prevention and Response Action Plan:



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

323 of 342

Action to Address SEA/SH Risks	Who is Responsible for Action	Project Update/ Comments	Notes	Ongoing Risk Management & Timeline	Estimated Budget
Agree with PMU/EHCSS and MALR on Code of Conduct (CoC) that is focused on SEA/SH Clearly define the SEA/SH requirements and expectations in the bid documents. Biding documents should: • emphasize that the construction company must comply with all relevant laws and regulations concerning sexual harassment and abuse prevention in the workplace. • Specify that the construction company must establish clear and accessible reporting mechanisms for incidents or suspicions of sexual abuse and harassment	PMU, contractor and silos management		Code of conduct should draw on national legislation and assessment conducted as part of ESMP and should include clear language to prohibit sexual harassment at workplace. COC should be disclosed in a clear place visible for workers and silos users.	All staff must be regularly informed about CoC in meetings and other venues. Relevant staff and workers including of the contractors should sign the CoC.	As part of the contract budget



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 324 of 342

Action to Address SEA/SH Risks	Who is Responsible for Action	Project Update/ Comments	Notes	Ongoing Risk Management & Timeline	Estimated Budget
Sensitize PMU/ EHCSS Team including Supervising Engineer and Silo managers/staff on the SEA/SH risks at project level.	PMU, contractor and silos management		Topics should encompass exclusions and the misuse of power based on gender particularly toward female clients, as well as ensuring fair payment practices to minimize gender disparities.	 Prior to the construction Prior to Wheat Season (March-April) and throughout operation of the silo 	As needed brining in experts in GBV and SEA/SH to conduct the sensitization sessions



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Action to Address SEA/SH Risks	Who is Responsible for Action	Project Update/ Comments	Notes	Ongoing Risk Management & Timeline	Estimated Budget
Establish GRM mechanism for SEA/SH cases. as per Stakeholder Engagement Plan (SEP) - Setup safe uptake channels for SEA/SH that is separate and confidential. - Ensure coordination and collaboration with National Council for Women is done to refer cases as needed. - Disclose the information related to NCW hotline to allow access to safe referral to different services in case of SEA/SH incidents - Ensure the information is disseminated at silo level and all staff and users are aware of how to report SEA/SH cases.	PMU, contractor and silos management		Focal Point for social aspect with good knowledge about SEA/SH need to be assigned by the contractor and the Supervision engineer	 Disseminate information to staff at silo level. Regularly assess confidentiality of reporting and introduce any enhancement to reinforce the survivor centered principles. Ongoing monitoring and reporting on GRM to verify it is working as intended. Follow a survivor centered approach to ensure, as appropriate, that reported cases/survivors are receiving the appropriate services. 	Travel cost to silo. Posters and others to disseminate SEA/SH uptake channel in silo.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

Action to Address SEA/SH Risks	Who is Responsible for Action	Project Update/ Comments	Notes	Ongoing Risk Management & Timeline	Estimated Budget
Map out SEA/SH prevention and response services and introduce the project SEA/SH risks to services providers namely: - Contact person at National Council for Women to support in case management Procedures. - Contacts related to other services (health, legal, psychosocial) in coordination with NCW.	PMU, contractor and silos management		Coordinate with National Council for Women to identify contact person and inform them of SEA/SH risks at project level.	Update mapping as appropriate	Travel cost to silo. Training cost of contact persons.
As part of SEP, conduct consultations with affected population and relevant stakeholders, specifically women farmers, and women staff to inform them about SEA/SH risks, measures in place to address (e.g. CoC, GRM and referral pathway). Given the cultural sensitivity, it is preferable to have separate meetings for women and girls.	PMU, contractor and silos management		Coordination with MALR to engage with women farmers.	 Monitoring of implementation of Stakeholder Engagement Plan. Ongoing consultations 	Cost of implementing the SEP.
				Report as part of the ESF reports	Cost included in the contractor's agreement.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 327 of 342

Appendix V: Assuit Subproject Documents and Figures




Figure (V.1): Time Schedule for the Silo project.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 328 of 342




Figure (V.2): Administrative structure of Assuit Silo Complex in Assuit.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024



Figure (V.3): Some photos from Assuit Silo Complex.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 330 of 342




Figure (V.4): General distribution of sampling sites for monitoring program for Assuit Silo.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit
Silo, Assuit, Egypt

V: 8 August 2024 331 of 342









Figure (V.5): Some photos of consultation at Assuit Silo Complex in Assuit.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 332 of 342

نموذج مناقشة في الاجتماعات التشاورية الخاصة بمشروع توسعة الصوامع

أ) اسئلة للمجموعات المختلفة من المزارعين:

1- س: ما هي كمية القمح التي تنتجها كل عام ؟

ج : تختلف حسب مساحة الاراضى المزروعة قمح والمملوكة لكل مزارع كذلك التقاوى المزروعة .

2- س: اين تبيع الحبوب الخاصة بك حاليا ؟

 ج : تنتوع الإجابات بين البيع للنجار و الشركة المصرية القابضة للصوامع و البنك الزراعى و شركة المطلحن بجانب الكمية المدخرة للاستهلاك الشخصى .

3- س: كيف سيؤثر توسيع الصوامع على انشطتكم الزراعية و احتياجاتكم من تخزين الحبوب؟

 ج: بلا شك سيؤدى ذلك الى التشجيع على زيادة المساحات المزروعة بالقمح لتوقير سعات تخزينية اكبر.

 4- س: كيف سيودى توسيع الصومعة و زيادة قدرتها الاستيعليية الى تسهيل او صعوبة بيعاد و تسليمات القمح ؟

ج : تسهيل عملية التسليم لأن زيادة السعة ستعمل على تخفيف التكدس و الازدحام الثاء تسليم اكثر معا سبق .

5- س: ما هي مخاوفكم بشان تاثير توسعة الصومعة على اسعار القمح ؟

 ج: لا توجد مخاوف بالتاكيد ستؤدى زيادة السعات التخزيئية الى استقرار اسعار القمح و منع الاحتادا

6- س: ما هي مخاوفك بشأن تأثير توسعة الصومعة على البيئة ؟

ج: لا توجد مخاوف , الصوامع من المشاريع صديقة البينة و ليمت لها اثار ضارة بالبينة .

7- س: ما هي توقعاتك بشأن توسيع الصومعة ؟

ج : خطوة اليجابية و فعالة وستودى الى تحقيق شعور بالإمان للمواطنين لتوفير الخبز المدعم
 للمواطن و زيادة انتنمية الزراعية.

ب) أسئلة للمجموعات المختلقة من التجار و المتداولين للحبوب:

1- س: ما مقدار الحبوب التي تشتريها و تبيعها كل عام ؟

ج : تختلف كل عام يحسب المساحات المنزرعة و مدى جودة و سلامة محصول القمح و التسعير

2-س: اين تقوم حاليا بشراء و بيع الحبوب الخاصة بك ؟

 ج: بالنسبة نلشراء غالبا ما يكون بالانتقال الى امائن المزارعين و اتمام عملية الشراء و احياتا يحضر المزارعين الكميات الى المخازن , اما البيع فيكون للجهلت الرسمية المختصة باستكام الاقماح صوامع و مطاحن و بنك و باقى الكميات بيع للمواطنين .

3 - س: كيف سيجعل توسيع الصومعة عملية شراء و بيع الحيوب اسهل أو اكثر صعوبة بالنسبة
 10 - س: كيف سيجعل توسيع الصومعة عملية شراء و بيع الحيوب اسهل أو اكثر صعوبة بالنسبة

ج : بالتناكيد ستكون العملية اسهل بكثير من ناهية تخفيف الازدحاء و التكدس الثناء الموسم , و من ناهية منع الاحتكار و التلاعب بالأسعار .

4- س: ما هي مخاوفكم يشأن تاثير توسعة الصومعة على اسعار القمح ؟

 ج: لا توجد مخاوف بالتاكيد ستؤدى زيادة السعات التخزينية الى استقرار اسعار القمح و منع الاحتكا.

5- س: ما هي مخاوفك بشأن تأثير توسعة الصومعة على البينة ؟

ج: لا توجد مخاوف , الصوامع من المشاريع صديقة البيئة و ليست لها اثار ضارة بالبيئة .

6- س: كيف سيوثر توسع الصوامع على دوركم في تجارة الحيوب و نقلها ؟

ج : أن يؤثّر يشكل كبير ربما سيعزز من دورنا لان العملية ستكون اسهل و اسرع .

7- س: ما هي التغييرات التي تتوقعها في عملك نتيجة لتوسعة الصومعة ؟

ج : ستؤدى التوسعة لتسهيل عملية التسليم و سرعة النقل .

Figure (V.6): Examples of the consultations feedback at Assuit Silo Complex in Assuit.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024




Figure (V.7): Decree for Assuit Silo in Assuit.



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 334 of 342




Figure (V.8): Decree for Assuit Silo in Assuit.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

335 of 342

Contractor Code of Conduct:

- All employees, associates, and representatives commit to treating women, children (under the age of 18), and men with respect, regardless of race; color; language; religion; political or other opinion; national, ethnic or social origin; sexual orientation or gender identity; disability; birth or other status.
- GBV constitutes acts of gross misconduct and is therefore grounds for sanction, which may include penalties and/or termination of employment. All forms of GBV are unacceptable, regardless of whether they take place on the worksite, the worksite surroundings, or off-site. In addition to the potential sanctions listed above, legal prosecution will be pursued, if appropriate, for any employees, associates, and representatives alleged to have committed GBV.
- Demeaning, threatening, harassing, abusive, or sexually provocative language and behavior are prohibited among all company employees, associates, and representatives.
- Sexual favors, making promises or favorable treatment dependent on sexual acts are prohibited.
- Unless there is full consent by all parties involved, sexual interactions between the company's employees (at any level) and members of the surrounding communities are prohibited. This includes relationships involving the withholding or promise of any kind of reward.
- All employees, including sub-Contractors are expected to report suspected or actual GBV by a fellow worker, whether in the same company or not. Reports must be made in accordance with GBV allegation procedures.
- All employees are required to attend an induction training course prior to commencing work on site to ensure they are familiar with the GBV Code of Conduct.
- All employees must attend a mandatory training course once a month for the duration of the contract starting from the first induction training prior to commencement of work to reinforce their understanding of the institutional GBV Code of Conduct.
- All employees will be required to sign an individual code of conduct confirming their agreement to support GBV activities.

I do hereby acknowledge that I have read the foregoing GBV Code of Conduct, and on behalf of the company agree to comply with the standards contained therein. I understand my role and responsibilities to prevent and respond to GBV. I understand that any action inconsistent with this Code of Conduct or failure to act mandated by this Code of Conduct may result in disciplinary action.

Company Name:

Signed by: Title: Date:

Document (V.9): Contractor Code of Conduct.

The detailed code of conduct is present in the project LMP.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

336 of 342

Appendix VI: Emergency Evacuation Plan

The evacuation plan is considered one of the important means of civil protection requirements that aims to reduce human losses to the minimum possible extent by removing all people present, without exception, from inside buildings or dangerous and vulnerable areas to an area where security and safety are available.

1. Objectives of the Evacuation Plan

Reducing or preventing human losses to the least possible extent, whether injuries or deaths, by evacuating the building of its occupants, preventing any overcrowding in escape routes, preserving property to limit the area of the event, and working to prevent it from spreading to another area.

- Confront the event in an optimal way to reduce losses to a minimum.
- Study the causes of the event (positives negatives) and work to avoid the negatives.
- Working to restart the facility safely.

2. Reasons for Evacuation

The building is evacuated in the event of an emergency, such as (a fire, a building collapse, or the spread of smoke).

3. Evacuation Direction

Evacuation is always carried out downward towards the surface of the ground through escape routes (which are the transportation paths taken by the occupants of the building from any point in it to outside the building in the open air on the public road or in a safe place), and it is prohibited to evacuate upward to the top of the facilities and buildings except in special cases.

4. Plan Elements

Forming a special committee consisting of a chairman and a group of members responsible for managing and implementing the evacuation plan. It consists of building employees, for example (mechanical engineer, electrical engineer, occupational health and safety expert, security specialist, receiving specialist, mechanical technician, electrical technician). This committee is devoted to the following: supervising the building's civil protection plan, organizing civil defense services to confront emergency situations, calling external assistance, and assessing the situation, organizing building evacuation operations and ensuring that each individual is aware of his role at the time of the accident, ensuring the adequacy of civil protection devices to perform their mission by continuing experiments and evaluating them and avoiding what is revealed.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	337 of 342
------------------	---	------	-------------	------------

The individuals participating in the evacuation plan are divided into groups and each group is assigned to a specific task:

- Guidance and counselling group (works to direct people to nearby escape routes).
- Organization group (organizing the evacuation process on floors).
- Anti-rebound group (located at the building exits to prevent entry into the building).
- Confrontation group (which is the fire and rescue group).
- Aid group (working to provide aid in the safe area).
- A group of technicians (represented in gas, plumbing, elevators, air conditioners, and switches).
- Inspection group (working to ensure that there are no people in the building after the evacuation process).

5. Implementing the Evacuation Plan

- Ensure that everyone who contributes to the evacuation plan is trained on an ongoing basis so that they can perform their role and act automatically in times of danger.
- It is necessary to have explanatory signs or guide signs drawn with arrows that guide everyone to what they must do when implementing the evacuation plan. They should be in four colors (red green yellow blue), and each color leads to a path that leads to an exit door or corridor to ensure the flow of workers. On the exits evenly.
- There are specific instructions to be followed when implementing the evacuation plan in terms of arranging the landing of each floor separately in an organized manner to ensure that individuals are not exposed to injury.
- Providing a place for gathering, which could be outside the building as a safe place at the expense of what circumstances may require at the time of danger (to leave a safe distance between it and the building, equipped with an ambulance unit for the injured with means of communication, and the presence of a number of security personnel at the gathering place to prevent entry or exit any people except after making an inventory of those present and identifying the people who are likely not to leave the building).

5.1. In the Event of a fire

The following must be followed:

- Tight control of fire sites and preventing the presence of non-specialists at the fire site.
- Disconnect the electrical current.
- Close the gas and fuel valves if any.
- Inform firefighting unit in the district about the emergency
- Directing and guiding fire and rescue vehicles and officials from outside the building to the fire site.
- Evacuating infected individuals from the site.
- Evacuate all people present in the place.
- Providing first aid to the injured.



Project: P178926	Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt	V: 8	August 2024	338 of 342
------------------	---	------	-------------	------------

- Fighting fires using existing firefighting methods and equipment.
- Prevent the spread of fire by removing any flammable materials.
- Follow up on the situation and inform the operating rooms about its developments.
- Maintaining the morale of individuals and announcing the nature of the situation and the danger to which they are exposed.

5.2. Actions Taken upon the Arrival of Firefighters

- 1) The site official gives an initial statement of the position explaining:
 - The location of the fire or its starting area.
 - The exact sources of the fire.
 - Ensure that the electrical current is disconnected.
 - Ensure that the fuel supply is disconnected if there are gas cylinders in the buffet.
 - Individuals trapped behind doors or trapped by fire.
 - Injured individuals to try to provide first aid or transfer them to hospital for treatment in the event of serious injuries.
- 2) Assisting the firefighting forces with personnel and equipment if requested
- 3) The presence of the person in charge of the site always next to the head of the fire brigade to provide him with information if requested.

5.3. Actions Taken after Completing the Firefighting Process

- Loss inventory (individuals equipment materials fire pumps).
- Restoring the situation to what it was before the fire (removing the accumulated water from the extinguishing process pulling the equipment and materials that were extinguished outside the place to ensure that they do not ignite again).
- Fire report (writing a detailed report on the incident and submitting it to the security official to indicate the negatives and positives of the incident, along with an evaluation report on the measures taken regarding the incident or after its end).

5.4. In the Event of an Earthquake

- The situation must first be calmed, and panic removed from the souls of the people present in the building, and they must be directed to remain in their places while taking shelter under the desk or tables to protect them from injury because of falling hanging objects, or to take shelter under the concrete beams in the building's construction.
- After the earthquake ends, the security team manager directs the team members to the exit points that were not affected by the earthquake, then implements the evacuation plan as mentioned previously.



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

339 of 342

Appendix VII: Grievance Log Form

Re f N o.	How Was grievan ce submitt ed	Classificati on of complaints	Date of Submissi on of Grievanc e	Name and Contact Informati on	Descripti on of Grievance	Actions Taken to Resolve the Grievan ce	Mean of Communicati on for the Solution reached	Has grievan ce been resolve d (Y/N) if not explain why



Environmental and Social Management Plan (ESMP) for Assuit Silo, Assuit, Egypt

V: 8

August 2024

340 of 342

Appendix VIII: Current Procedure for Fire and evacuation plan:

Current Procedure for Fire and evacuation plan:

The existing facility include the following to reduce risks and fire explosions:

- There is a dust filter system to suppress dusts and reduce risks of fire and explosion
- All filters for dust must be activated before any machine starts operating in the silo
- There is heat thermometer to calculate heat in silos and there is a ventilation system to adjust the weather condition within the silo.
- The bucket elevators have heat sensors as well
- The silos include systems to reduce impact of explosion (design phase) including windows and gates
- The silo conveyers and system include plastic windows that release pressure from the silo.
- There is an alarm system
- Guidelines attached to walls on fire fighting
- The presence of water firefighting system
- Presence of FM 200 and FMD fire extinguishers in control room and self-activated fire extinguisher/system
- Presence of CO2 fire extinguisher in electricity room and self-activated fire extinguisher/system
- Presence of water hose in machine towers

Firefighting and Evacuation procedure:

- Responsible personnel: OHS specialist:
- Fire in electricity room or control room:
 - In case of fire, the heat sensors and smoke detector technologies will be activated.
 - o An alarm system/awareness system will be activated (in the form of noise)
 - The self-activated firefighting system will be activated in electricity rooms and in control rooms.
- Fire in machine tower:
 - In case of fire in machine tour: there are water hose /extinguishers in each floor of the tower.
- In case of heat change within silo:
 - o The sensor for heat change within the silo is activated
 - o An alarm system is activated and reaches the control system
 - The OHS specialist and trained workers (15 worker) go up the machine tower and open-air gates to reduce pressure in silos. There are gates



Project: P178926 Environmental and Social Management Plan (ESMP) for Assuit V: 8 August 2024 341 of 342

around the silos to reduce pressure in addition to other gates that can be opened manually.

- Water hoses are present on machine tower and are used to suppress the fire.
- When fire events occur the OHS Specialist and trained workers split into groups to activate water hose/extinguishers and distribute fume masks to workers and a group to notify the Assiut firefighting unit (5-7km drive), police inspection unit (1.5km drive) and ambulance unit (1.5km drive).
- There are also firefighting measures signs added on the walls
- The Security guard working for the police unit also notifies the firefighting unit through walkie talkie
- Silo gate and area are quickly emptied to allow the firefighting unit to enter.

Procedure evacuation in case of fire for workers and clients:

- The trained workers provide direction for exist and evacuation areas
- There are arrows indicating exist areas on walls.

In case of injuries:

- The OHS Specialist and 2 trained workers perform First Aid/CPR.
- The ambulance located at 1.5km drive from the silo site transfers injured to Abnoub Hospital located at about 8km drive away

Existing facility OHS procedures

Procedure for silo workers inside silo:

- 1. Gains are emptied before the worker enters the silo
- 2. The silo system/machineries are turned off/shut down before the worker enters the silo.
- 3. OHS Specialists reviews safety measures with cleaning workers before entering the silos.
- 4. Worker adheres to safety belt and filter mask.
- 5. Worker accesses the silo from a gate/door. He enters using safety belt and filter mask and he has a ladder.

Silo workers working at height:

 Workers on machine towers are not at risk of falling from height as the towers have barriers and safe floor to walk. The silos gates are linked to a rope. This rope can be pulled by the worker to open those gates.